



COPY

SIDE TWO

Operator Name SIDWELL OIL & GAS, INC.

Lease Name HUFF

Well # 3-17

Sec. 17 Twp. 31S Rge. 17

East  
 West

County Comanche

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all drill stem tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface during test. Attach extra sheet if more space is needed. Attach copy of log.

Drill Stem Tests Taken  Yes  No  
(Attach Additional Sheets.)  
Samples Sent to Geological Survey  Yes  No  
Cores Taken  Yes  No  
Electric Log Run  Yes  No  
(Submit Copy.)

Name	Formation Description	
	Top	Bottom
Hebner	4238	
Brown Lime	4408	
Lansing	4428	
BKC	4846	
Marmaton	4900	
Cherokee	4990	
Missippian	5058	

CASING RECORD

New  Used

Report all strings set-conductor, surface, intermediate, production, etc.

Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs./Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface	12 1/2"	8-5/8"	24#	612'	60/40 Poz.	280	2%gel, 3%cc

PERFORATION RECORD

Shots Per Foot Specify Footage of Each Interval Perforated

Acid, Fracture, Shot, Cement Squeeze Record (Amount and Kind of Material Used) Depth


TUBING RECORD

Size Set At Packer At

Liner Run  Yes  No

Date of First Production Producing Method  Flowing  Pumping  Gas Lift  Other (Explain)

Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity

Position of Gas:

METHOD OF COMPLETION

Production Interval

Vented  Sold  Used on Lease (if vented, submit ACO-18.)

Open Hole  Perforation  Dually Completed  Commingled  
 Other (Specify) \_\_\_\_\_

SIDWELL OIL & GAS, INC. - HUFF #3-17  
Sec. 17, 31S, 17W  
Comanche County, Kansas

17-31-17W  
COPY

Following are the results of the two Drill Stem Tests run:

DST #1

5058' to 5095'

Recovered 30' mud, no shows.

IHP - 2615#  
IF - 86# to 86#, 30 min.  
ISIP - 409#, 45 min.

FHP - 2052#  
FF - 86# -86#, 60 min.  
FSIP - 430#, 90 min.

DST #2

5095' - 5120'

Recovered 46' mud, 1% oil, no gas

IHP - 2542#  
IF - 51#-51#, 30 min.  
ISIP - 510#, 45 min.

FHP - 2542#  
FF - 51#-51#, 45 min.  
FSIP - 306#, 60 min.

