

3 022704

15-207-19492-0000

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

API NUMBER CONTROL NO. 20040041

SE,SW,SW 1/4 Sec/Twp/Rge S.34-T.26S.-R.16E.

492 feet from south section line

4080 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 101Operator: STATE OF KANSAS Fee FundName & FEE FUND PLUGGING

Address _____

AB oil well X Gas Well _____ SWD Well/ Input Well _____

Other well as hereinafter indicated: _____

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICELic. # 6372Address: BOX 386, RR4, CHANUTE, KANSAS 66720Company to plug at: Hour: 9:30A.M. Day: 17 Month: 3 2005Plugging proposal received from: CLAYTON P. TITELCompany Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 1000' THAT HADBEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO CIRCULATEAS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT INSIDE AND OUTSIDE THE2" CASING.**RECEIVED****APR 01 2005****KCC WICHITA**Plugging Proposal Received by: CLAYTON P. TITEL

Plugging attended by Agent: All _____ Part _____

TECHNICIAN

None XOperations Completed: Hour: 01:00P.M. Day: 17 Month: 3 2005Actual Plugging Report: 3/4" PIPE WAS RAN INTO THE 2" CASING TO 925'. CEMENTWAS PUMPED INTO THE 3/4" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING ATSURFACE. THE 3/4" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO THE 2"& 8" ANNULUSTO 500'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROMTHE SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WASFILLED FROM SURFACE. 157 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.Remarks: (GPS SESSION PT. NO. 12) (THIS WELL WAS NO.10 ON THE LEASE MAP.)(If additional description is necessary, use BACK of this form.)I DID NOT observe this plugging.

Signed:

Clayton P. Titel
TECHNICIAN*B...*