

3 022906

15-001. 02031.00.00

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

API NUMBER CONTROL NO. 20060001-010

NW,NE,NE 1/4 Sec/Twp/Rge S24-T.26S.-R.17E.

5031 feet from south section line

678 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 1DL

Lease/Well# HAROLD WOLF NO.14

County ALLEN

Operator: STATE OF KANSAS Fee Fund

Well Total Depth 831' feet

Name & _____

Production Pipe: 2" Size Feet 825'

Address _____

Surface Casing: 8" Size Feet 20'

AB oil well X Gas Well _____ SWD Well/ Input Well _____ D & A _____

Other well as hereinafter indicated: _____

Plugging Contractor: KEPLEY WELL SERVICE, LLC Lic. # 30670

Address: 19245 FORD ROAD, CHANUTE, KANSAS 66720

Company to plug at: Hour: 8:00A.M. Day: 29 Month: 9 2005

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 825' THAT

HAD BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO

CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT INSIDE

AND OUTSIDE THE 2" CASING.

Plugging Proposal Received by: CLAYTON P. TITEL

Plugging attended by Agent: All _____ Part _____ Technician None X

Operations Completed: Hour: 10:00A.M. Day: 30 Month: 9 2005

Actual Plugging Report: 1" PIPE WAS RAN INTO THE 2" CASING TO 530'.

CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM

THE 2" CASING AT SURFACE. THE 1" PIPE WAS REMOVED. 1" PIPE WAS WASHED

TO 530' IN THE 2" AND 8" ANNULUS. CEMENT WAS PUMPED INTO THE 1" PIPE

UNTIL CEMENT CIRCULATED FROM THE SURFACE CASING AT SURFACE. THE

1" PIPE WAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE. 220

SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

Remarks: (GPS SESSION PT. NO.14) (NO API COULD BE LOCATED)

(If additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging.

Signed:


TECHNICIAN

RECEIVED

OCT 24 2005

KCC WICHITA