

15-163-21711-00-00

STATE CORPORATION COMMISSION OF KANSAS, CONSERVATION DIVISION  
Initial Test

PRODUCTIVITY TEST  
BARREL TEST

OPERATOR Liberty Ent. Inc. LOCATION OF WELL: SE-NE-NE  
LEASE Liebenau OF Sec. 19 T 7-S R 17-W  
WELL NO. 8 COUNTY Rooks  
FIELD Riffe PRODUCING FORMATION Arbuckle

PB-3313 Date taken Sept. 30-1982 Date effective \_\_\_\_\_  
Well Depth 3325 Top Prod. Form 3228 Perfs 3229-37  
Casing: Size 5 1/2 Wt. \_\_\_\_\_ Depth 3323 Acid \_\_\_\_\_  
Tubing: Size 2 7/8 Depth of Perfs 3303 Gravity 24° @ 60°  
Pump: Type Insert Bore 1 1/2

990' FNL  
330' FEL

Well Status \_\_\_\_\_  
STATUS BEFORE TEST: Pumping, flowing, etc.

PRODUCED 24 HOURS  
SHUT IN \_\_\_\_\_ HOURS  
DURATION OF TEST \_\_\_\_\_ HOURS 12 MINUTES 45 SECONDS

GAUGES: WATER \_\_\_\_\_ INCHES \_\_\_\_\_ PERCENTAGE  
OIL \_\_\_\_\_ INCHES 100 PERCENTAGE

GROSS FLUID PRODUCTION RATE (BARRELS PER DAY) 113.00  
WATER PRODUCTION RATE (BARRELS PER DAY) \_\_\_\_\_  
OIL PRODUCTION RATE (BARRELS PER DAY) 113 PRODUCTIVITY  
STROKES PERMINUTE 7  
LENGTH OF STROKE 64 INCHES  
REGULAR PRODUCING SCHEDULE 24 HOURS PER DAY.

COMMENTS \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

STATE CORPORATION COMMISSION  
RECEIVED  
OCT 05 1982  
CONSERVATION DIVISION  
Wichita, Kansas  
10582

WITNESSES:  
Dale J. Balthazor FOR STATE  
[Signature] FOR OPERATOR  
FOR OFFSET