

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-053-20246-00-01
Spot: SENWSW Sec/Twnshp/Rge: 16-14S-10W
1648 feet from S Section Line, 4430 feet from E Section Line
Lease Name: SOUKUP Well #: 4
County: ELLSWORTH Total Vertical Depth: 2970 feet

Operator License No.: 9408
Op Name: TRANS PACIFIC OIL CORPORATION
Address: 100 SOUTH MAIN STE 200
WICHITA, KS 67202

| String | Size | Depth (ft) | Pulled (ft) | Comment |
|--------|-------|------------|-------------|------------|
| PROD | 4.5 | 2964 | | 275 SX CMT |
| SURF | 8.625 | 265 | | 165 SX CMT |

\$96⁵³

Well Type: EOR UIC Docket No: E16442.2 Date/Time to Plug: 09/19/2005 8:00 AM
Plug Co. License No.: 7023 Plug Co. Name: KLIMA WELL SERVICE, INC.
Proposal Rcvd. from: GARY SHARP Company: TRANS PACIFIC OIL CORPORATIO Phone: (316) 262-3596

Proposed Plugging Method: Sand perms to 2810' and cap with 4 sxs; perf @ 1250', 900', and 315'; run tubing to 1250' and pump 35 sxs; pull tubing to 900' and pump 35 sxs; and pull tubing to 315' and circ to surf.

Plugging Proposal Received By: GREG EVES WitnessType: NONE
Date/Time Plugging Completed: 09/28/2005 5:00 PM KCC Agent: GREG EVES

Actual Plugging Report:

Sanded to 50' above perforations and capped with 4 sacks of cement. Perforated pipe at 1250', 900', and 315'. Ran tubing to 1250' and pumped 35 sacks of cement. Pulled tubing to 900' and pumped 35 sacks of cement. Pulled tubing to 315' and pumped 48 sacks of cement and circulated to surface.

Top plug fell and was topped off 90' to surface with slurry mix.

60/40 posmix with 4% gel

118 sacks total
Allied Cementing #21015

Slurry mix
Ellsworth Ready Mix #37562

Perfs:

| Top | Bot | Thru | Comments |
|------|------|------|----------|
| 2864 | 2878 | | |

**RECEIVED
KCC DISTRICT #2
OCT 24 2005
WICHITA, KS**

Remarks:

Plugged through: TBG

District: 02

Signed

Greg Eves

(TECHNICIAN)

INVOICED
DATE 11.22.05
INV. NO. 2006060773

RECEIVED
NOV 21 2005
KCC WICHITA

Form CP-2/3

a