

8-25

12
R

4-031848

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
200 COLORADO DERBY BUILDING
WICHITA, KANSAS 67202

API number: 15-179-20,569-00-00

SE NE NE /4 SEC. 27, 08 S, 27 W
4290 feet from S section line
330 feet from E section line

Operator license# -

Lease Miley well #27-14

Operator: Kansas State Fee Fund

County Sheridan

Address: 2301 E. 13th Street
Hays, Kansas 67601
(Miley Project)

Well total depth 3960 feet
Conductor Pipe: 0 inch @ 0 feet
Surface pipe 8 5/8 Inch @ 202 feet

Aband. oil well X, Gas well , Input well , SWD , D & A

Plugging contractor: Kelso Casing Pulling License# 6050

Address: Chase, Kansas 67524

Company to plug at: Hour: P.M. Day: 25 Month: August Year: 93

Plugging proposal received from: Carl Goodrow - Mike Kelso

Company: State of Kansas - Kelso Casing Pulling Phone:

Were: Order 225 sxs. 65/35 pozmix - 10% gel. - 500# hulls.
Allied Cement Company.
Sand and common cement.

Plugging Proposal Received by: Carl Goodrow

Plugging operations attended by agent? All[X], Part[], None[]

Completed: Hour: P.M., Day: 25, Month: August, Year: 93

Actual plugging report: 8 5/8" set @ 202' w/175 sxs. cwc. 4 1/2" set @
3957' w/125 sxs. Perfs. 3872' - 3875'. Sand back to 3820' w/4 sxs.
common cement on sand with bailer. Shot @ 2500' and 1900'. Mix and
pump 45 sxs. cement w/100# hulls from 1550' to 2500' w/400 P.S.I. Shot
@ 1500' tight. Shot @ 1200' free. Laid down rack and skid. Mixed and
pumped 55 sxs. w/150# hulls to 1500'. Laid down casing to 250'.
Circulated with 60 sxs. cement w/50# hulls. Laid down 4 1/2" casing,
topped off 8 5/8" w/10 sxs. cement. Used total of 170 sxs. cement blend
w/300# hulls. Plug complete.

Remarks:
Condition of casing(in hole): GOOD X BAD Anhy. plug: YES X NO
Bottom plug(in place): YES X, CALC , NO Dakota plug: YES X, NO
Plugged through TUBING , CASING X. Elevation: GL

I did[X] / did not[] observe the plugging.

Carl Goodrow

(agent)

RECEIVED
STATE CORPORATION COMMISSION
SEP 22 1993

Form EP-2
9/22/93
CONSERVATION DIVISION
Wichita, Kansas

HO