

TO: STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
130 SOUTH MARKET, SUITE 2078  
WICHITA, KANSAS 67202

API Well Number: 15-189-20326-00-01  
Spot: NW Sec/Twnshp/Rge: 18-33S-37W  
*see new*  
1250 feet from N Section Line, 1250 feet from W Section Line  
Lease Name: RATCLIFF B Well #: 1  
County: STEVENS Total Vertical Depth: 6606 feet

Operator License No.: 32446  
Op Name: MERIT ENERGY COMPANY  
Address: 13727 NOEL RD STE 500  
DALLAS, TX 75240

String	Size	Depth (ft)	Pulled (ft)	Comments
CIBP		2700		WITH 2 SX CMT
DVT		3093		WITH 450 SX CMT
PROD 5.5		6203	0	WITH 620 SX CMT
SURF 8.625		1695		WITH 900 SX CMT

*214.70*

Well Type: GAS UIC Docket No: \_\_\_\_\_ Date/Time to Plug: 08/08/2008 8:00 AM

Plug Co. License No.: 32564 Plug Co. Name: BEST WELL SERVICE, INC.

Proposal Rcvd. from: BRENT MCCARTEY Company: MERIT ENERGY Phone: \_\_\_\_\_

Proposed Plugging Method: PRESSURE TEST TBG FOR INTEGRITY. PERFORATE TBG @ 5750'. PUMP 50 SX CMT. LET SET FOR 4 HOURS. PRESSURE TEST. SHOOT OFF TBG@ 2811'. PUMP 50 SX CMT. PERFORATE CASING @ 720'. CIRCULATE CMT UP 8 5/8" TO SURFACE ALSO FILL 5 1/2" CASING WITH CMT TO SURFACE.

Plugging Proposal Received By: STEVE DURRANT  
Date/Time Plugging Completed: 08/08/2008 2:00 PM

Witness Type: COMPLETE (100%)  
KCC Agent: JACK MACLASKEY

**Actual Plugging Report:**

CASING ISOLATION TOOL FROM 2811-2990'. 2 3/8" TBG STUCK IN HOLE. PRESSURE TESTED 2 3/8" TBG, HELD OK. PERFORATE 2 3/8" TBG @ 5800' & PUMPED 50 SX CMT. LET SET 4 HOURS & PRESSURE TBG TO 1000 PSI. HELD OK. SHOT 2 3/8" TBG @ 2825'. HOLE WOULDN'T LOAD. RUN IN HOLE WITH PACKER & TESTED 5 1/2" @ 2700'. HELD OK. SET CIBP @ 2700' WITH 2 SX CMT. PERFORATE 5 1/2" @ 720'. CIRCULATED 190 SX CMT TO SURFACE.

**Perfs:**

Top	Bot	Thru	Comments
5991	6067		
5955	5962		
2825	2966		

**INVOICED**  
DATE 9/24/08  
INV. NO. 2009060447

RECEIVED  
KANSAS CORPORATION COMMISSION


SEP 05 2008

CONSERVATION DIVISION  
WICHITA, KS

Remarks: USED 60/40 POZMIX 4% GEL BY HALLIBURTON.

Plugged through: TBG

District: 01



Signed Jack MacLaskey  
(TECHNICIAN)

*PKT*