

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

ORIGINAL

Form ACO-1
September 1999
Form Must Be Typed

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

Operator: License # 32710
Name: Laymon Oil II, LLC
Address: 1998 Squirrel Road
City/State/Zip: Neosho Falls, KS 66758
Purchaser: Coffeyville Resources
Operator Contact Person: Kenneth Laymon
Phone: (620) 963-2495
Contractor: Name: company tools
License: 32710
Wellsite Geologist: none
Designate Type of Completion:
 New Well Re-Entry Workover
 Oil SWD SLOW Temp. Abd.
 Gas ENHR SIGW
 Dry Other (Core, WSW, Expl., Cathodic, etc)
If Workover/Re-entry: Old Well Info as follows:
Operator: _____
Well Name: _____
Original Comp. Date: _____ Original Total Depth: _____
 Deepening Re-perf. Conv. to Enhr./SWD
 Plug Back _____ Plug Back Total Depth _____
 Commingled _____ Docket No. _____
 Dual Completion _____ Docket No. _____
 Other (SWD or Enhr.?) _____ Docket No. _____
11/02/07 11/06/07 11/15/07
Spud Date or Date Reached TD Completion Date or
Recompletion Date Recompletion Date

API No. 15 - 207-27313-00-00
County: Woodson
ne ne ne ne Sec. 02 Twp. 24 S. R. 16 East West
4785 feet from (S) / N (circle one) Line of Section
495 feet from (E) / W (circle one) Line of Section
Footages Calculated from Nearest Outside Section Corner:
(circle one) NE (SE) NW SW
Lease Name: Alexander Well #: 95-07
Field Name: Vernon
Producing Formation: Squirrel
Elevation: Ground: n/a Kelly Bushing: _____
Total Depth: 1080 Plug Back Total Depth: 1072
Amount of Surface Pipe Set and Cemented at 40' Feet
Multiple Stage Cementing Collar Used? Yes No
If yes, show depth set _____ Feet
If Alternate II completion, cement circulated from 40'
feet depth to surface w/ 10 ^{sx cmt.}
Alt-2-Dlg-2/16/09

Drilling Fluid Management Plan

(Data must be collected from the Reserve Pit)

Chloride content _____ ppm Fluid volume _____ bbls
Dewatering method used _____
Location of fluid disposal if hauled offsite: _____
Operator Name: _____
Lease Name: _____ License No.: _____
Quarter _____ Sec. _____ Twp. _____ S. R. _____ East West
County: _____ Docket No.: _____

INSTRUCTIONS: An original and two copies of this form shall be filed with the Kansas Corporation Commission, 130 S. Market - Room 2078, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information of side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.


All requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature: Kenneth Laymon

Title: Owner Date: 11/26/07

Subscribed and sworn to before me this 26 day of November

2007
Notary Public: Regina Laymon
Date Commission Expires: _____



KCC Office Use ONLY

N Letter of Confidentiality Attached
 If Denied, Yes Date: _____
 Wireline Log Received
 Geologist Report Received
 UIC Distribution

RECEIVED
KANSAS CORPORATION COMMISSION
DEC 03 2007

Operator Name: Laymon Oil II, LLC Lease Name: Alexander Well #: 95-07
 Sec. 02 Twp. 24 S. R. 16 East West County: Woodson

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach copy of all Electric Wireline Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <i>(Attach Additional Sheets)</i> Samples Sent to Geological Survey <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Cores Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Electric Log Run <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <i>(Submit Copy)</i> List All E. Logs Run:	<input checked="" type="checkbox"/> Log Formation (Top), Depth and Datum <input type="checkbox"/> Sample Name Top Datum
----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------

CASING RECORD <input type="checkbox"/> New <input type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface	10 1/4"	8 5/8"	17#	40'	common	10	
Production	6 1/8"	2 7/8"	6.7#	1072'	portland	160	
Tubing		1"	1.8#	1012'			

ADDITIONAL CEMENTING / SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	#Sacks Used	Type and Percent Additives
<input type="checkbox"/> Perforate <input type="checkbox"/> Protect Casing <input type="checkbox"/> Plug Back TD <input type="checkbox"/> Plug Off Zone				

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type	Acid, Fracture, Shot, Cement Squeeze Record	Depth
	Specify Footage of Each Interval Perforated	(Amount and Kind of Material Used)	
3	1009.5 - 1024.5	200 gal 30% HCL acid; frac w/85 sks sand	1009-1024

TUBING RECORD		Size	Set At	Packer At	Liner Run <input type="checkbox"/> Yes <input type="checkbox"/> No
Date of First, Resumed Production, SWD or Enhr.		Producing Method			
11/15/07		<input type="checkbox"/> Flowing <input checked="" type="checkbox"/> Pumping <input type="checkbox"/> Gas Lift <input type="checkbox"/> Other (Explain)			
Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity
	.5				

Disposition of Gas Vented Sold Used on Lease *(If vented, Submit ACO-18.)*

METHOD OF COMPLETION Open Hole Perf. Dually Comp. Commingled Other (Specify) _____

Production Interval _____

RECEIVED
KANSAS CORPORATION COMMISSION
DEC 03 2007
 CONSERVATION DIVISION
 WICHITA, KS

Phone 365-2201

Locally Owned and Operated

Since 1903

"Courtesy" - "Quality" - "Service"

THE NEW KLEIN LUMBER CO., INC.


MADISON & WALNUT

IOLA, KANSAS, _____, 20____

P.O. No. _____

SOLD TO Laymon Oil Billing Address _____
Delivered To _____ Loaded By _____ Hauled By _____

QUANTITY	DESCRIPTION	FEET	PRICE	TOTAL
200	Sacks P Cement	200	8 ⁹⁹	1798 ⁰⁰
			tax	151 ⁵⁴
				<u>1950⁵⁴</u>



NOTICE: ACCOUNTS ARE DUE BY THE 10th OF THE MONTH. PAST DUE ACCOUNTS ARE SUBJECT TO FINANCE CHARGE COMPUTED AT 1-1/2% PER MONTH ON THE BALANCE, ANNUAL PERCENTAGE RATE OF 18%.

No. 115022

X _____
RECEIVED ABOVE IN GOOD ORDER

RECEIVED
KANSAS CORPORATION COMMISSION
DEC 03 2007
CONSERVATION DIVISION
WICHITA, KS

802 N. Industrial Rd.
 P.O. Box 664
 Iola, Kansas 66749
 Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS
 Concrete to be delivered to the nearest accessible point over passable road under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc. which are at customer's risk. The maximum allowed time for unloading trucks is 15 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength of mix indicated. We do not assume responsibility for strength test when water is added at customer's request.
NOTICE TO OWNER:
 Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of the contract.

SHIP TO

TO
 LADDS
 LAYMON OIL
 199A SQUIRREL RD.

TO
 LADDS
 LAYMON OIL
 54 W 10 WILLOW A TO 200TH RD
 U A W TO SQUIRREL RD S 1 MI
 TO 130TH E TO BATTLE GARD S 50
 NEEDS O FALLS KS 67758

NEEDS O FALLS KS
 67758

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	Y. CAL	DRIVER/TRUCK	PLANT/TRANSACTION #
10:44:05	WELL	8.00 yd	16.00 yd	0.00	HT 34	ATP 0.00
DATE	LOAD #	YARDS DEL	BATCH #	WATER TRIM	SUMP	TICKET NUMBER
11-07-07	Today	16.00 yd	3784		0.00 in	14726

WARNING
IRRITATING TO THE SKIN AND EYES
 Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If In Case of Prolonged Contact, Seek Medical Attention. KEEP CHILDREN AWAY.
 CONCRETE IS A PERISHABLE COMMODITY and BECOMES THE PROPERTY OF THE PURCHASER UPON LEAVING THE PLANT. ANY CHANGES OR CANCELLATION OF ORIGINAL INSTRUCTIONS MUST BE TELEPHONED TO THE OFFICE BEFORE LOADING STARTS.
 The undersigned promises to pay all costs including reasonable attorneys fees incurred in collecting any sums owed.
 All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.
 Not Responsible for: Adverse Traffic Conditions and Other Allowed Lines. Made at Time Materials Delivered.
 1-25 Service Charge on Loss of the Cash Delivery Bill on delivery of Material Checks.
 Excess Delay Time Charge @ \$50/HR.

PROPERTY DAMAGE RELEASE
 TO BE SIGNED BY DELIVERY TO BE MADE INSIDE CURB LINE.
 Dear Customer, The driver of this truck in presenting this RELEASE to you is your signature is of the opinion that the size and weight of the truck may possibly cause damage to the premises and/or adjacent property if it passes the curb line and load where you request it. It is your responsibility to advise your insurance carrier in order to do this. I am releasing you from any responsibility from any damage that may occur to the premises and/or adjacent property's buildings, sidewalks, roadways, shrubbery, etc. by the delivery of the materials, and that you also agree to hold them harmless from the wheels of this vehicle so that they will not enter the public street/parkway as additional consideration. The undersigned promises to indemnify and hold harmless the driver of this truck and the supplier for any and all damage to the premises and/or adjacent property which may be caused by anyone's failure to sign point of delivery of this order's copy.

Excessive Water is Detrimental to Concrete Performance
 H₂O Added By Request/Authorized By
 GAL: X
 WEIGHMASTERS
 2002 11-15-07
 NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.
 LOAD RECEIVED BY
 X [Signature]

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
8.00	WELL	WELL 8.00 YARDS PER UNIT	8.00	64.00
2.00	TRUCKING	TRUCKING CHARGE	45.00	90.00

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
	12:11	12:07	TRUCK BROKE DOWN ACCIDENT	5:18.00
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE
11:14	11:47	11:50	CONTRACTOR BROKE DOWN ADDED WATER	5:56.93
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME	DELAY TIME	
				GRAND TOTAL

RECEIVED
 KANSAS CORPORATION COMMISSION
 DEC 03 2007
 CONSERVATION DIVISION
 WICHITA, KS

802 N. Industrial Rd.
 P.O. Box 664
 Topeka, Kansas 66679
 Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS: Concrete to be delivered to the nearest accessible point over passable road under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc. which are at customer's risk. The maximum allotted time for unloading trucks is 15 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.
NOTICE TO OWNER: Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

SHIP TO

SHIP TO

LA005
 LAYMON OIL, L.L.C.
 1998 SQUIRREL RD.

LA037
 LAYMON OIL
 54 W TO WILLOW N TO 200TH RD
 W 4 MI TO SQUIRREL RD S 1 MI
 TO 190TH E TO CATTLE BARD S 60
 NEOSHO FALLS, KS 66758

NEOSHO FALLS KS
 66758

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% GAL	DRIVER/TRUCK	PLANT/TRANSACTION #
10:52:32	WELL	8.00 yd	16.00 yd	0.00	BT 34	
DATE	LOAD #	YARDS DEL	BATCH #	WATER/TRIM	SLUMP	TICKET NUMBER
11-07-07	To Date Today	2	16.00 yd		4.00 in	19729

WARNING
IRRITATING TO THE SKIN AND EYES
 Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS AND CONTACT WITH EYES AND PROLONGED CONTACT WITH SKIN. IN CASE OF CONTACT WITH SKIN OR EYES, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE IS A PERISHABLE COMMODITY AND BECOMES THE PROPERTY OF THE PURCHASER UPON LEAVING THE PLANT. ANY CHANGES OR CANCELLATION OF ORIGINAL INSTRUCTIONS MUST BE TELEPHONED TO THE OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed (unless Made at Time Material is Delivered).

* \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE
 (TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)
 I, the undersigned, hereby release the driver of this truck from any and all liability for damage to my premises or adjacent property if I place the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and the supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of the material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further as additional consideration the undersigned agrees to indemnify and hold harmless the driver of the truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.

X

Excessive Water is Detrimental to Concrete Performance
 H₂O Added By Request Authorized By _____

GAL X

WEIGHMASTER

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY: _____

X

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
8.00	WELL	WELL (10 SACKS PER UNIT)	16.00	528.00

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
			1. TRUCK NOT READY TO LOAD 2. SLOW POUR OR PLACEMENT 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER	
			1. TRUCK BROKE DOWN 2. ACCIDENT 3. CITATION 4. OTHER	
11:14	11:47	11:50		
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME	DELAY TIME	

Subtotal \$	528.00
Tax % 6.300	33.26
Total \$	561.26
Order #	121819
ADDITIONAL CHARGE 1	
ADDITIONAL CHARGE 2	
GRAND TOTAL	

RECEIVED
 KANSAS CORPORATION COMMISSION
 DEC 03 2007
 CONSERVATION DIVISION
 WICHITA, KS

Laymon Oil II, LLC
1998 Squirrel Road
Neosho Falls, KS 66758

620-963-2495

fax 620-963-2921

Laymon Oil II, LLC
1998 Squirrel Road
Neosho Falls, KS 66758

Alexander # 95-07
API: 15-207-27313
Spud Date 11/02/07
Comp Date: 11/06/07
02/24/16 WO CO

Formation	From	To
Soil & Clay	0	17
Shale	17	150
Lime	150	155
Lime & Shale	155	957
Black Shale	957	959
Lime 5'	959	963
Mucky Shale	963	969
Shale	969	1004
Cap Rock 1 st	1004	1005
Shale	1005	1007
Cap Rock 2 nd	1007	1008
Sand Lower	1008	1020
Shale	1020	1080
Total Depth		1080

Set 40' of 8 5/8" surface, cemented w/10 sks.
Ran 1072' of 2 7/8" pipe.
Seating nipple @ 1007'.

RECEIVED
KANSAS CORPORATION COMMISSION

DEC 03 2007

CONSERVATION DIVISION
WICHITA, KS