

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form ACO-1
October 2008
Form Must Be Typed

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

OPERATOR: License # 31280
Name: Birk Petroleum
Address 1: 874 12th Rd SW
Address 2: _____
City: Burlington State: Ks Zip: 66839 + _____
Contact Person: Brian L. Birk
Phone: (620) 364-1311 - office
CONTRACTOR: License # 33900
Name: Steve Leis
Wellsite Geologist: None
Purchaser: Coffeyville Resources
Designate Type of Completion:
☒ New Well ☐ Re-Entry ☐ Workover
☒ Oil ☐ SWD ☐ SIOW
☐ Gas ☐ ENHR ☐ SIGW
☐ CM (Coal Bed Methane) ☐ Temp. Abd.
☐ Dry ☐ Other _____
(Core, WSW, Expl., Cathodic, etc.)

If Workover/Re-entry: Old Well Info as follows:

Operator: _____
Well Name: _____
Original Comp. Date: _____ Original Total Depth: _____
☐ Deepening ☐ Re-perf. ☐ Conv. to Enhr. ☐ Conv. to SWD
☐ Plug Back: _____ Plug Back Total Depth _____
☐ Commingled Docket No.: _____
☐ Dual Completion Docket No.: _____
☐ Other (SWD or Enhr.?) Docket No.: _____
11/4/08 11/6/08 11/6/08
Spud Date or Date Reached TD Completion Date or Recompletion Date

API No. 15 - 031-22389-0000
Spot Description: _____
NE SW NW NW Sec. 22 Twp. 22 S. R. 16 ☒ East ☐ West
4320 Feet from ☐ North / ☒ South Line of Section
4700 Feet from ☒ East / ☐ West Line of Section
Footages Calculated from Nearest Outside Section Corner:
☐ NE ☐ NW ☒ SE ☐ SW
County: Coffey
Lease Name: Klaus Well #: 18b
Field Name: Neosho Falls-LeRoy
Producing Formation: Squirrel
Elevation: Ground: 1031 est. Kelly Bushing: _____
Total Depth: 1023 Plug Back Total Depth: 1023
Amount of Surface Pipe Set and Cemented at: 40' Feet
Multiple Stage Cementing Collar Used? ☐ Yes ☒ No
If yes, show depth set: _____ Feet
If Alternate II completion, cement circulated from: 1012'
feet depth to: Surface w/ 120 sx cmt.

Drilling Fluid Management Plan AH II NR 3-11-09
(Data must be collected from the Reserve Pit)
Chloride content: _____ ppm Fluid volume: _____ bbls
Dewatering method used: _____
Location of fluid disposal if hauled offsite: _____
Operator Name: _____
Lease Name: _____ License No.: _____
Quarter _____ Sec. _____ Twp. _____ S. R. _____ ☐ East ☐ West
County: _____ Docket No.: _____

INSTRUCTIONS: An original and two copies of this form shall be filed with the Kansas Corporation Commission, 130 S. Market - Room 2078, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information of side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.

All requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature: Linda K. Birk
Title: Agent Date: 1/5/09
Subscribed and sworn to before me this 5th day of January, 2009.
Notary Public: Laura C. Birk
Date Commission Expires: January 22, 2012

KCC Office Use ONLY

☒ Letter of Confidentiality Received

If Denied, Yes ☐ Date: _____

☐ Wireline Log Received

☐ Geologist Report Received

☐ UIC Distribution

KANSAS CORPORATION COMMISSION

FEB 25 2009

RECEIVED

LAURA C. BIRK
Notary Public - State of Kansas
My Appt. Expires 01/22/2012

Operator Name: Birk Petroleum Lease Name: Klaus Well #: 18b
 Sec. 22 Twp. 22 S. R. 16 ☒ East ☐ West County: Coffey

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach copy of all Electric Wireline Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <i>(Attach Additional Sheets)</i> Samples Sent to Geological Survey <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Cores Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Electric Log Run <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <i>(Submit Copy)</i> List All E. Logs Run:	<input type="checkbox"/> Log Formation (Top), Depth and Datum <input checked="" type="checkbox"/> Sample <table style="width: 100%;"> <tr> <td style="width: 60%;">Name</td> <td style="width: 20%;">Top</td> <td style="width: 20%;">Datum</td> </tr> <tr> <td>See attached drill log</td> <td></td> <td></td> </tr> <tr> <td>Squirrel Sand</td> <td>1016</td> <td></td> </tr> </table>	Name	Top	Datum	See attached drill log			Squirrel Sand	1016	
Name	Top	Datum								
See attached drill log										
Squirrel Sand	1016									

CASING RECORD <input type="checkbox"/> New <input checked="" type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface Casing	9 3/4"	7"		40'	Portland	16	Calcium
Long String	5 7/8"	2 7/8"		1012'	Portland	120	

ADDITIONAL CEMENTING / SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	#Sacks Used	Type and Percent Additives
___ Perforate				
___ Protect Casing				
___ Plug Back TD				
___ Plug Off Zone				

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record (Amount and Kind of Material Used)	Depth
None	Open hole completion 1012-1023'	Frac w/82 sx sand	1012-1023'

TUBING RECORD: Size: Set At: Packer At:		Liner Run: <input type="checkbox"/> Yes <input type="checkbox"/> No	
Date of First, Resumed Production, SWD or Enhr. 11/14/08		Producing Method: <input type="checkbox"/> Flowing <input checked="" type="checkbox"/> Pumping <input type="checkbox"/> Gas Lift <input type="checkbox"/> Other (Explain)	
Estimated Production Per 24 Hours	Oil Bbls. 10	Gas Mcf	Water Bbls. 5 Gas-Oil Ratio Gravity

DISPOSITION OF GAS: <input type="checkbox"/> Vented <input type="checkbox"/> Sold <input type="checkbox"/> Used on Lease <i>(If vented, Submit ACO-18.)</i>	METHOD OF COMPLETION: <input checked="" type="checkbox"/> Open Hole <input type="checkbox"/> Perf. <input type="checkbox"/> Dually Comp. <input type="checkbox"/> Commingled <input type="checkbox"/> Other (Specify) _____	PRODUCTION INTERVAL: _____ _____
---	---	--

Strata	Footage Taken @	
dirt	0,4	
clay	4,18	
gravel	18,26	
Lime	29,46	
sandy shale	46	
Lime	49	
shale	255	
Lime	280	
broken lime	330	
Black Shale	335	
Lime	395	
Black Shale	408	
Lime	475	
shale	480	
Lime	497	
shale	537	
Lime	547	
shale	633	
Lime	648	
shale	652,803	
Lime	808	
broken lime	826	
hard lime	834	
broken lime	838	
Lime	840	
Black Shale	889	
Lime	896	
shale	921	
Black Shale	971	
shale	973	
lime	976	
shale	1,012	
1st cap squ	1,013	
shale	1,014	
2nd cap squ	1,015	
sand	1016-1023	
T.D.	1,023	

KANSAS CORPORATION COMMISSION

FEB 25 2009

RECEIVED

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS

Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.

NOTICE TO OWNER

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

SOLD TO:

SHIP TO:

B. & B. COOPERATIVE VENTURES
500 S. FOURTH ST.
BURLINGTON KS
66839

B. & B. COOP. VENTURES/BIRK OT
500 HWY TO REPPER RD N. PHIL
POST-STE RD E. 30/KLAUS KS
LEROY, KS 66057

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	YARDS DEL	BATCH#	DRIVER/TRUCK	PLANT/TRANSACTION #
01:35:47p	WELL	6.00 yd	12.00 yd			34	
DATE	LOAD #	YARDS DEL	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER	
11-06-00	2	12.00 yd	7350		4.00 in	22369	

WARNING

IRRITATING TO THE SKIN AND EYES

Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING THE PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE

(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.

X

Excessive Water is Detrimental to Concrete Performance

H₂O Added By Request/Authorized By

GAL X

WEIGHMASTER

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
----------	------	-------------	------------	----------------

6.00	WELL	WELL (10.50 YD PER YD)	12.00	72.00
------	------	------------------------	-------	-------

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
			1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER	
			6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER	
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE
1:45	2:21			
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME

SubTotal \$ 414.00
Tax % 5.300 21.94
Total \$ 435.94
Order \$ 1029.83

ADDITIONAL CHARGE 1

ADDITIONAL CHARGE 2

GRAND TOTAL

KANSAS CORPORATION COMMISSION

FEB 25 2009

RECEIVED

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS

Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.

NOTICE TO OWNER

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

SOLD TO:

B & B COOPERATIVE VENTURES
500 S. FOURTH ST
BURLINGTON KS
66839

SHIP TO:

B & B COOP VENTURES/BIRK DILL
58 HWY TO REAPER RD N 2MI
EAST 5TH RD E SD/KLAUS LS.
LERDY KS 66857

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CH	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
01:21:40p	WELL	6.00 yd	12.00 yd	0.00	BT 34	0.00	
DATE	n Date	LOAD #	YARDS DEL	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER
11-06-08	Today	1	6.00 yd	7349		4.00 in	22368

WARNING

IRRITATING TO THE SKIN AND EYES

Contains Portland Cement: Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes: Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ \$50/Hr.

PROPERTY DAMAGE RELEASE

(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.

SIGNED
X

Excessive Water is Detrimental to Concrete Performance

H₂O Added By Request/Authorized By:

GAL X

WEIGHMASTER

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X *[Signature]* Klaus #18

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
6.00	WELL	WELL (10 SACKS PER UNIT)	6.00	69.00
3.00	TRUCKING	TRUCKING CHARGE	3.00	50.00
				414.00
				150.00

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
			1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER	
			6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER	
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE
1:45	2:21			
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME

SubTotal \$ 564.00
Tax % 5.300 29.09
Total \$ 593.89
Order \$ 593.89

ADDITIONAL CHARGE 1

ADDITIONAL CHARGE 2

GRAND TOTAL

KANSAS CORPORATION COMMISSION

FEB 25 2009

RECEIVED