

File
mm
11/17/08

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

ORIGINAL

Form ACO-1
September 1999
Form Must Be Typed

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

Operator: License # 31280
Name: Birk Petroleum
Address: 874 12th Rd SW
City/State/Zip: Burlington, Ks 66839
Purchaser: Coffeyville Resources
Operator Contact Person: Brian L. Birk
Phone: (620) 364-5875
Contractor: Name: Steve Leis
License: 33900
Wellsite Geologist: None

Designate Type of Completion:
 New Well Re-Entry Workover
 Oil SWD SLOW Temp. Abd.
 Gas ENHR SIGW
 Dry Other (Core, WSW, Expl., Cathodic, etc)

If Workover/Re-entry: Old Well Info as follows:
Operator: _____
Well Name: _____

Original Comp. Date: _____ Original Total Depth: _____
 Deepening Re-perf. Conv. to Enhr./SWD
 Plug Back _____ Plug Back Total Depth _____
 Commingled _____ Docket No. _____
 Dual Completion _____ Docket No. _____
 Other (SWD or Enhr.?) _____ Docket No. _____

10/02/08 10/06/08 10/06/08
Spud Date or Date Reached TD Completion Date or
Recompletion Date Recompletion Date

API No. 15 - 031-22375-0000
County: Coffey
NE NW SE NW Sec. 22 Twp. 22 S. R. 16 East West
3955 feet from (S) / N (circle one) Line of Section
3557 feet from (E) / W (circle one) Line of Section

Footages Calculated from Nearest Outside Section Corner:
(circle one) NE (SE) NW SW
Lease Name: Klaus Well #: 16
Field Name: Neosho Falls-LeRoy
Producing Formation: Squirrel
Elevation: Ground: 1032 Kelly Bushing: _____
Total Depth: 1022 Plug Back Total Depth: 1022
Amount of Surface Pipe Set and Cemented at 40 Feet
Multiple Stage Cementing Collar Used? Yes No
If yes, show depth set _____ Feet
If Alternate II completion, cement circulated from 1012'
feet depth to Surface w/ 120 sx cmt.


Drilling Fluid Management Plan A4 II ncr 3-10-09
(Data must be collected from the Reserve Pit)

Chloride content _____ ppm Fluid volume _____ bbls
Dewatering method used _____
Location of fluid disposal if hauled offsite: _____
Operator Name: _____
Lease Name: _____ License No.: _____
Quarter _____ Sec. _____ Twp. _____ S. R. _____ East West
County: _____ Docket No.: _____

INSTRUCTIONS: An original and two copies of this form shall be filed with the Kansas Corporation Commission, 130 S. Market - Room 2078, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information of side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.

All requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature: Linda K. Birk
Title: Agent Date: 11/12/08
Subscribed and sworn to before me this 12th day of November
2008
Notary Public: Laura C. Birk
Date Commission Expires: January 22, 2012



KCC Office Use ONLY
 Letter of Confidentiality Received
If Denied, Yes Date: _____
 Wireline Log Received **RECEIVED**
 Geologist Report Received **KANSAS CORPORATION COMMISSION**
 UIC Distribution **NOV 13 2008**
CONSERVATION DIVISION
WICHITA, KS

Operator Name: Birk Petroleum Lease Name: Klaus Well #: 16
 Sec. 22 Twp. 22 S. R. 16 East West County: Coffey

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach copy of all Electric Wireline Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <i>(Attach Additional Sheets)</i> Samples Sent to Geological Survey <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Cores Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Electric Log Run <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <i>(Submit Copy)</i> List All E. Logs Run:	<input type="checkbox"/> Log Formation (Top), Depth and Datum <input checked="" type="checkbox"/> Sample Name Top Datum Squirrel Sand 1013' See attached drill log
--	---

CASING RECORD <input type="checkbox"/> New <input checked="" type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface Casing	9 3/4"	7"		40'	Portland	13	Calcium
Long String	5 5/8"	2 7/8"		1012'	Portland	120	

ADDITIONAL CEMENTING / SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	#Sacks Used	Type and Percent Additives
<input type="checkbox"/> Perforate <input type="checkbox"/> Protect Casing <input type="checkbox"/> Plug Back TD <input type="checkbox"/> Plug Off Zone				

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record (Amount and Kind of Material Used)	Depth
	Open hole completion 1012 - 1022'	Frac w/75 sx sand	1012-1022'

RECEIVED
 KANSAS CORPORATION COMMISSION
 NOV 13 2008

TUBING RECORD	Size	Set At	Packer At	Liner Run <input type="checkbox"/> Yes <input type="checkbox"/> No	CONSERVATION DIVISION WICHITA, KS
---------------	------	--------	-----------	--	--------------------------------------

Date of First, Resumerd Production, SWD or Enhr. <u>10/17/08</u>		Producing Method <input type="checkbox"/> Flowing <input checked="" type="checkbox"/> Pumping <input type="checkbox"/> Gas Lift <input type="checkbox"/> Other (Explain)			
Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity
	5		5		

Disposition of Gas METHOD OF COMPLETION Production Interval

Vented Sold Used on Lease
 Open Hole Perf. Dually Comp. Commingled
(If vented, Submit ACO-18.)
 Other (Specify) _____

Strata	Footage Taken @
dirt	0,5
clay	5,15
gravel	16,24
Lime	24,27
shale	27,278
Lime	278,304
shale	304,365
Lime	365,371
shale	371,438
Lime	438,454
shale	454,502
Lime	502,615
shale	657
Lime	806
shale	825
Lime	836
Black Shale	838
shale	894
Lime	920
shale	924
Lime	942
shale	946
shale	962
Lime	965
Black Shale	970
shale	973
Lime	976
cap rock	1,006
shale	1,010
2nd cap squ	1,011
oil sand	1013
oil sand	1022
T.D.	1,022

RECEIVED
KANSAS CORPORATION COMMISSION

NOV 13 2008

CONSERVATION DIVISION
WICHITA, KS

802 N. Industrial Rd.
P.O. Box 664
Tola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS
Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.
NOTICE TO OWNER
Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

SOLD TO:

SHIP TO:

BB001
B & B COOPERATIVE VENTURES
900 S. FOURTH ST.

B19/10
B & B COOP. VENTURES/BIRK OIL
58 HWY TO REAPER RD N 2MI
PAST 5TH RD E 50/KLAUS L.S.

BURLINGTON KS
66839

LEROY, KS 66857

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
12:41:21p	WELL	6.00 yd	12.00 yd	0.00	BT 34	0.00	
DATE	To Date	LOAD #	YARDS DEL	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER
10-05-08	Today	3 1	18.00 yd 6.00 yd	6976		4.00 in	22095

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING THE PLANT. ANY CHANGES OR CANCELLATION OF ORIGINAL INSTRUCTIONS MUST BE TELEPHONED TO THE OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE
(To be signed if delivery to be made inside curb line)
Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.
SIGNED

X

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By

GAL X

WEIGHMASTER

LOAD RECEIVED BY: *[Signature]* #16

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
6.00	WELL	WELL (10 SACKS PER UNIT)	69.00	414.00
3.00	TRUCKING	TRUCKING CHARGE	50.00	150.00

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED	
		2:57	1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER		SubTotal \$ 564.00
			6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER		Tax % 5.300 29.89
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE	Total \$ 593.89
1:00	1:43	1:57			Order \$ 593.89
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME	ADDITIONAL CHARGE 1
					ADDITIONAL CHARGE 2
					GRAND TOTAL ▶

RECEIVED
KANSAS CORPORATION COMMISSION

NOV 13 2008

CONSERVATION DIVISION
WICHITA, KS

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS
Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allowed time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.
NOTICE TO OWNER
Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

SHIP TO:

DEL TO:
BB001
B & B COOPERATIVE VENTURES
900 S. FOURTH ST.

B19/10
B & B COOP. VENTURES/BIRK OIL
58 HWY TO REAPER RD N 2MI
PAST 5TH RD E 30/ANLAUS LS.

BURLINGTON KS
66839

LEROY, KS 66857

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL.	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
12:49:00p	WELL	6.00 yd	12.00 yd	0.00	BT 34	0.00	
DATE	LOAD #	YARDS DEL	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER	
10-06-08	2	12.00 yd	6977		4.00 in	22097	

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.
CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION OF ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.
The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.
All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.
Not Responsible for Reactive Aggregates or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.
A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.
Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE
(To be signed if delivery to be made inside curb line)
Dear Customer: The driver of this truck in presenting this RELEASE to you, for your signature, is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it passes the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE, relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver, of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have signed out of delivery of this order.
SIGNED: _____
X

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By
GAL X
WEIGHMASTER
NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.
LOAD RECEIVED BY:
X _____

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
6.00	WELL	WELL (10 BAGS PER UNIT)	12.00	69.00
				414.00

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED	SubTotal \$
		2:57	1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER 6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER		414.00
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE	Tax % 5.300
6:00	1:43	1:57			21.94
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME	Total \$ 435.94
					Order \$ 1029.83
					ADDITIONAL CHARGE 1
					ADDITIONAL CHARGE 2
					GRAND TOTAL

RECEIVED
KANSAS CORPORATION COMMISSION
NOV 13 2008
CONSERVATION DIVISION
WICHITA, KS