

ORIGINAL

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form ACO-1
September 1999
Form Must Be Typed

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

Handwritten: Kelly Down
2/26/09

Operator: License # 32955
 Name: Kenneth & Regina Laymon, LLC
 Address: 1998 Squirrel Road
 City/State/Zip: Neosho Falls, KS 66758
 Purchaser: Coffeyville Resources
 Operator Contact Person: Kenneth Laymon
 Phone: (620) 963-2495
 Contractor: Name: Kelly Down Drilling Company
 License: 5661
 Wellsite Geologist: none
 Designate Type of Completion:
 New Well Re-Entry Workover
 Oil SWD SLOW Temp. Abd.
 Gas ENHR SIGW
 Dry Other (Core, WSW, Expl., Cathodic, etc)
 If Workover/Re-entry: Old Well Info as follows:
 Operator: _____
 Well Name: _____
 Original Comp. Date: _____ Original Total Depth: _____
 Deepening Re-perf. Conv. to Enhr./SWD
 Plug Back _____ Plug Back Total Depth _____
 Commingled _____ Docket No. _____
 Dual Completion _____ Docket No. _____
 Other (SWD or Enhr.?) _____ Docket No. _____
 01/05/2009 01/08/2009 01/20/2009
 Spud Date or Date Reached TD Completion Date or
 Recompletion Date Recompletion Date

API No. 15 - 207-27471-2000
 County: Woodson
w2 .nw. nw. sw Sec. 10 Twp. 24 S. R. 16 East West
2310 feet from 9 N (circle one) Line of Section
5115 feet from 6 / W (circle one) Line of Section
 Footages Calculated from Nearest Outside Section Corner:
 (circle one) NE SE NW SW
 Lease Name: Nusz Well #: 19-09
 Field Name: Vernon
 Producing Formation: Squirrel
 Elevation: Ground: n/a Kelly Bushing: _____
 Total Depth: 1140 Plug Back Total Depth: 1128
 Amount of Surface Pipe Set and Cemented at 40' Feet
 Multiple Stage Cementing Collar Used? Yes No
 If yes, show depth set 40 Feet
 If Alternate II completion, cement circulated from 40'
 feet depth to surface w/ 10 ^{sx cmt.}
Handwritten: A142-Dlg - 4/2/09

Drilling Fluid Management Plan
 (Data must be collected from the Reserve Pit)
 Chloride content _____ ppm Fluid volume _____ bbls
 Dewatering method used _____
 Location of fluid disposal if hauled offsite: _____
 Operator Name: _____
 Lease Name: _____ License No.: _____
 Quarter _____ Sec. _____ Twp. _____ S. R. _____ East West
 County: _____ Docket No.: _____

RECEIVED
 FEB 02 2009
 CONSERVATION DIVISION
 WICHITA, KS

INSTRUCTIONS: An original and two copies of this form shall be filed with the Kansas Corporation Commission, 130 S. Market - Room 2078, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information of side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.

All requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature: Kenneth Laymon
 Title: Owner Date: 01/26/2009
 Subscribed and sworn to before me this 26 day of January
18 2009.
 Notary Public: Regina Laymon
 Date Commission Expires: _____

NOTARY PUBLIC - State of Kansas
 REGINA LAYMON
 My Appt. Exp. 07-21-09

KCC Office Use ONLY
 Letter of Confidentiality Attached
 If Denied, Yes Date: _____
 Wireline Log Received
 Geologist Report Received
 UIC Distribution

Operator Name: Kenneth & Regina Laymon, LLC Lease Name: Nusz Well #: 19-09
 Sec. 10 Twp. 24 S. R. 16 East West County: Woodson

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach copy of all Electric Wireline Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <i>(Attach Additional Sheets)</i> Samples Sent to Geological Survey <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Cores Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Electric Log Run <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <i>(Submit Copy)</i> List All E. Logs Run: Gamma Ray / Neutron / CCL	<input checked="" type="checkbox"/> Log Formation (Top), Depth and Datum <input type="checkbox"/> Sample Name Top Datum attached <div style="text-align: center;"> RECEIVED KANSAS CORPORATION COMMISSION FEB 02 2009 CONSERVATION DIVISION WICHITA, KS </div>
---	--

CASING RECORD <input type="checkbox"/> New <input type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface	10 1/4"	8 5/8"	24#	40'	common	10	
Production	5 7/8"	2 7/8"	6.7#	1128'	portland	160	
Tubing		1"	1.8#	1055'			

ADDITIONAL CEMENTING / SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	#Sacks Used	Type and Percent Additives
<input type="checkbox"/> Perforate <input type="checkbox"/> Protect Casing <input type="checkbox"/> Plug Back TD <input type="checkbox"/> Plug Off Zone				

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record <i>(Amount and Kind of Material Used)</i>	Depth
2	1044 - 1054	75 gal HCL 15% acid; frac w/51 sks sand	1054

TUBING RECORD		Size	Set At	Packer At	Liner Run <input type="checkbox"/> Yes <input type="checkbox"/> No
Date of First, Resumed Production, SWD or Enhr. 1/22/2009			Producing Method <input type="checkbox"/> Flowing <input checked="" type="checkbox"/> Pumping <input type="checkbox"/> Gas Lift <input type="checkbox"/> Other (Explain)		
Estimated Production Per 24 Hours	Oil Bbls. .5	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity

Disposition of Gas Vented Sold Used on Lease *(If vented, Submit ACO-18.)*

METHOD OF COMPLETION Open Hole Perf. Dually Comp. Commingled

Production Interval Other (Specify) _____

Kelly Down Drilling Co. Inc
1998 Squirrel Road
Neosho Falls, KS 66758

620-963-2495

fax 620-963-2921

Kenneth & Regina Laymon, LLC
1998 Squirrel Road
Neosho Falls, KS 66758

Nusz #19-09
API: 15-207-27471
Spud Date: 01/05/09
Comp Date: 01/08/09
10/24/16 WO CO

Formation	From	To
Soil & Clay	0	17
Shale	17	180
Lime & Shale	180	558
Lime	558	560
Big Shale	560	850
Lime & Shale	850	1040
SandUpper	1040	1050
Shale	1050	1140
Total Depth		1140

Set 40' of 8 5/8" surface, cemented w/10 sks.
Ran 1128' of 2 7/8" pipe.
Seating nipple @ 1035'.

RECEIVED
KANSAS CORPORATION COMMISSION

FEB 02 2009

CONSERVATION DIVISION
WICHITA, KS

Phone 365-2201

Locally Owned and Operated

Since 1903

"Courtesy" - "Quality" - "Service"

THE NEW KLEIN LUMBER CO., INC.

MADISON & WALNUT


IOLA, KANSAS, _____, 20__

P.O. No. _____

SOLD TO Layman Oil Billing Address _____

Delivered To _____ Loaded By _____ Hauled By _____

QUANTITY	DESCRIPTION	FEET	PRICE	TOTAL
200	Sacks P Cement	200	8.99	1798.00
		tax		131.54
				<u>1929.54</u>
20sks	48-1			
50sks	92			
60sks	48-1			
20sks	48-1			
20sks	48-1			
30sks	K-R-81			



#17036
11/19/08

10 sacks Ply # 18-08
10 sacks Ply # 19-08
10 sacks Ply # 20-09

NOTICE: ACCOUNTS ARE DUE BY THE 10th OF THE MONTH. PAST DUE ACCOUNTS ARE SUBJECT TO FINANCE CHARGE COMPUTED AT 1-1/2% PER MONTH ON THE BALANCE, ANNUAL PERCENTAGE RATE OF 18%.

No. 115022

X _____ RECEIVED ABOVE IN GOOD ORDER

RECEIVED
KANSAS CORPORATIONS COMMISSION

FEB 02 2009

CONSERVATION DIVISION
WICHITA, KS

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS:
Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.
NOTICE TO OWNER:
Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

SHIP TO:

SOLD TO:
LADDS
LAYMON OIL, L.L.C.
1998 SQUIRREL RD.

LADDS
LAYMON OIL
54 W TO WILLOW N TO 180TH RD
W 5.75 MI E RD GATE

NEOSHO FALLS KS
66758

NEOSHO FALLS

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	YARDS DEL	DRIVER/TRUCK	WATER	PLANT/TRANSACTION #
11:02:02	WELL	8.00 yd	16.00 yd		4	2.00	
DATE	LOAD #	YARDS DEL	BATCH#	WATER/TRIM	SLUMP	TICKET NUMBER	
01-08-09	2	16.00 yd	7835		4.00 in	02718	

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin of Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE IS A PERISHABLE COMMODITY AND BECOMES THE PROPERTY OF THE PURCHASER UPON LEAVING THE PLANT. ANY CHANGES OR CANCELLATION OF ORIGINAL INSTRUCTIONS MUST BE TELEPHONED TO THE OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregates or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and his supplier from any responsibility for any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.

SIGNED _____

X

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By _____

GAL X

WEIGHMASTER _____

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY _____

X

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
8.00	WELL	WELL 10 BAGS PER YARD	69.00	552.00

RECEIVED
KANSAS CORPORATION DIVISION
FEB 02 2009
CONSERVATION DIVISION
WICHITA, KS

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED	CHARGE
		12:08	1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER		352.00
			6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER		34.78
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE	Total \$ 586.78
11:13	11:39	11:48			Order \$ 1279.86
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME	ADDITIONAL CHARGE 1
					ADDITIONAL CHARGE 2
GRAND TOTAL					

802 N. Industrial Rd.
 P.O. Box 664
 Iola, Kansas 66749
 Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS
 Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.

NOTICE TO OWNER
 Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

SHIP TO:

SOLD TO:
 LA005
 LAYMON OIL, L.L.C.
 1998 SQUIRREL RD.

LIA2/
 LAYMON OIL
 54 W TO WILLOW N TO 180TH RD
 W 5.75 MI S SD GATE

NEOSHO FALLS KS
 66758

NEOSHO FALLS

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
10:46:41a	WELL	8.00 yd	16.00 yd	0.00	BT 34	0.00	
DATE	LOAD #	YARDS DEL	BATCH#	WATER/TRIM	SLUMP	TICKET NUMBER	
01-08-09	5 1	16.00 yd 8.00 yd	7834		4.00 in	22717	

WARNING
IRRITATING TO THE SKIN AND EYES
 Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE IS A PERISHABLE COMMODITY AND BECOMES THE PROPERTY OF THE PURCHASER UPON LEAVING THE PLANT. ANY CHANGES OR CANCELLATION OF ORIGINAL INSTRUCTIONS MUST BE TELEPHONED TO THE OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorney's fees, incurred in collecting any sums owed.

*All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charge @ \$50/HR

PROPERTY DAMAGE RELEASE
 (TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

Dear Customer: The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material; and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.

SIGNED _____

X

Excessive Water is Detrimental to Concrete Performance
 H₂O Added By Request/Authorized By _____ GAL X

WEIGHMASTER _____

1152 19-09

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY _____

X

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
8.00	WELL	WELL (10 BAGS PER UNIT)	69.00	552.00
2.00	TRUCKING	TRUCKING CHARGE	50.00	100.00

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
		12:08	1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER	
			6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER	
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE
11:13	11:39	11:48		
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME

SubTotal \$ 552.00
 Tax @ 6.50% 41.00
 Total \$ 593.00
 Order \$ 593.00

ADDITIONAL CHARGE 1 _____
 ADDITIONAL CHARGE 2 _____
GRAND TOTAL ▶ _____

RECEIVED
 KANSAS CORPORATION COMMISSION

FEB 02 2009

CONSERVATION DIVISION
 WICHITA KS