

ORIGINAL

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form ACO-1
September 1999
Form Must Be Typed

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

Handwritten signature/initials

Operator: License # 32955
Name: Kenneth & Regina Laymon, LLC
Address: 1998 Squirrel Road
City/State/Zip: Neosho Falls, KS 66758
Purchaser: Coffeyville Resources
Operator Contact Person: Kenneth Laymon
Phone: (620) 963-2495
Contractor: Name: Kelly Down Drilling Co., Inc
License: 5661

API No. 15 - 207-27420-0000
County: Woodson
- - - nw. Sec. 10 Twp. 24 S. R. 16 East West
3960 feet from S / N (circle one) Line of Section
3960 feet from E / W (circle one) Line of Section

Wellsite Geologist: none
Designate Type of Completion:
 New Well Re-Entry Workover
 Oil SWD SLOW Temp. Abd.
 Gas ENHR SIGW
 Dry Other (Core, WSW, Expl., Cathodic, etc)

Footages Calculated from Nearest Outside Section Corner:
(circle one) NE SE NW SW
Lease Name: Nusz Well #: 18-08
Field Name: Vernon

If Workover/Re-entry: Old Well Info as follows:
Operator: _____
Well Name: _____
Original Comp. Date: _____ Original Total Depth: _____
 Deepening Re-perf. Conv. to Enhr./SWD
 Plug Back _____ Plug Back Total Depth _____
 Commingled _____ Docket No. _____
 Dual Completion _____ Docket No. _____
 Other (SWD or Enhr.?) _____ Docket No. _____

Producing Formation: Squirrel
Elevation: Ground: n/a Kelly Bushing: _____
Total Depth: 1220 Plug Back Total Depth: 1200
Amount of Surface Pipe Set and Cemented at 42 Feet
Multiple Stage Cementing Collar Used? Yes No
If yes, show depth set 42 Feet
If Alternate II completion, cement circulated from 42
feet depth to surface w/ 10 sx cmt.

12/08/2008 01/05/2009 01/20/2009
Spud Date or Date Reached TD Completion Date or
Recompletion Date Recompletion Date

Drilling Fluid Management Plan
(Data must be collected from the Reserve Pit)
Chloride content _____ ppm Fluid volume _____ bbls
Dewatering method used _____
Location of fluid disposal if hauled offsite: _____
Operator Name: _____
Lease Name: _____ License No.: _____
Quarter _____ Sec. _____ Twp. _____ S. R. _____ East West
County: _____ Docket No.: _____

Handwritten note: Alt 2 - Dlg - 4/2/09

RECEIVED
KANSAS CORPORATION COMMISSION
FEB 02 2009
CONSERVATION DIVISION
WICHITA, KS

INSTRUCTIONS: An original and two copies of this form shall be filed with the Kansas Corporation Commission, 130 S. Market - Room 2078, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information of side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.

All requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature: *Handwritten Signature*
Title: Owner Date: 01/26/2009
Subscribed and sworn to before me this 26th day of January

2009
Notary Public: *Handwritten Signature*
Date Commission Expires: _____



KCC Office Use ONLY
 Letter of Confidentiality Attached
If Denied, Yes Date: _____
 Wireline Log Received
 Geologist Report Received
 UIC Distribution

Operator Name: Kenneth & Regina Laymon, LLC Lease Name: Nusz Well #: 18-08
 Sec. 10 Twp. 24 S. R. 16 East West County: Woodson

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach copy of all Electric Wireline Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken <i>(Attach Additional Sheets)</i>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	<input checked="" type="checkbox"/> Log Formation (Top), Depth and Datum	<input type="checkbox"/> Sample
Samples Sent to Geological Survey	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Name	Top Datum
Cores Taken	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	attached	
Electric Log Run <i>(Submit Copy)</i>	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
List All E. Logs Run:			
Gamma Ray / Neutron / CCL			

RECEIVED
 KANSAS CORPORATION COMMISSION
 FEB 02 2009
 CONSERVATION DIVISION
 WICHITA, KS

CASING RECORD <input type="checkbox"/> New <input type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface	10 1/4"	8 5/8"	24#	42'	common	10	
Production	5 7/8"	2 7/8"	6.7#	1200'	portland	160	
Tubing		1"	1.8#	1125'			

ADDITIONAL CEMENTING / SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	#Sacks Used	Type and Percent Additives
<input type="checkbox"/> Perforate <input type="checkbox"/> Protect Casing <input type="checkbox"/> Plug Back TD <input type="checkbox"/> Plug Off Zone				

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type	Acid, Fracture, Shot, Cement Squeeze Record	Depth
	Specify Footage of Each Interval Perforated	(Amount and Kind of Material Used)	
2	1107 - 1117	75 gal HCL 15% acid; frac w/51 sks sand	1117

TUBING RECORD		Size	Set At	Packer At	Liner Run	<input type="checkbox"/> Yes <input type="checkbox"/> No
Date of First, Resumed Production, SWD or Enhr.		Producing Method				
1/22/2009		<input type="checkbox"/> Flowing <input checked="" type="checkbox"/> Pumping <input type="checkbox"/> Gas Lift <input type="checkbox"/> Other (Explain)				
Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity	
	.5					

Disposition of Gas METHOD OF COMPLETION Production Interval

Vented Sold Used on Lease Open Hole Perf. Dually Comp. Commingled
(If vented, Sumit ACO-18.) Other (Specify)

Kelly Down Drilling Co. Inc
1998 Squirrel Road
Neosho Falls, KS 66758

620-963-2495

fax 620-963-2921

Kenneth & Regina Laymon, LLC
1998 Squirrel Road
Neosho Falls, KS 66758

Nusz #18-08
API: 15-207-27420
Spud Date: 12/08/08
Comp Date: 01/05/09
10/24/16 WO CO

Formation	From	To
Soil & Clay	0	17
Shale	17	178
Lime & Shale	178	570
Lime	570	648
Big Shale	648	855
Lime & Shale	855	990
Black Shale	990	993
Lime 5'	993	997
Shale	997	1100
Sand Lower	1100	1120
Shale	1120	1220
Total Depth		1220

Set 42' of 8 5/8" surface, cemented w/10 sks.
Ran 1200' of 2 7/8" pipe.
Seating nipple @ 1100'.

RECEIVED
KANSAS CORPORATION COMMISSION

FEB 02 2009

CONSERVATION DIVISION
WICHITA, KS

Phone 365-2201

Locally Owned and Operated

Since 1903

"Courtesy" - "Quality" - "Service"

THE NEW KLEIN LUMBER CO., INC.

MADISON & WALNUT


IOLA, KANSAS, _____, 20____

P.O. No. _____

SOLD TO Layman Oil Billing Address _____

Delivered To _____ Loaded By _____ Hauled By _____

QUANTITY	DESCRIPTION	FEET	PRICE	TOTAL
200	Sacks P Cement	200	8.99	1798.00
		tax		131.54
				<u>1929.54</u>
20sks	48-1			
50sks	92			
60sks	48-1			
20sks	48-1			
20sks	48-1			
30sks	K-R-81			



#17036
11/19/08

10 sacks Ply # 18-08
10 sacks Ply # 19-08
10 sacks Ply # 20-09

NOTICE: ACCOUNTS ARE DUE BY THE 10th OF THE MONTH. PAST DUE ACCOUNTS ARE SUBJECT TO FINANCE CHARGE COMPUTED AT 1-1/2% PER MONTH ON THE BALANCE, ANNUAL PERCENTAGE RATE OF 18%.

No. 115022

X
RECEIVED ABOVE IN GOOD ORDER

RECEIVED
KANSAS CORPORATION COMMISSION

FEB 02 2009

CONSERVATION DIVISION
WICHITA, KS

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS
Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.
NOTICE TO OWNER
Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

SOLD TO:

SHIP TO:

LA005
LAYMON OIL, L.L.C.
1998 SQUIRREL RD.

LA27
LAYMON OIL
54 W TO WILLOW N TO 180TH RD
W 5.75 MI S SD GATE

NEDSHO FALLS KS
66758

NEDSHO FALLS

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
01:43:41p	WELL	8.00 yd	16.00 yd	0.00	BT 34	0.00	
DATE	o Date	LOAD #	YARDS DEL	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER
01-05-09	Today	2	16.00 yd			4.00 in	22706
		2	16.00 yd	7817			

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water if Irritation Persists. Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color, Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)
Dear Customer-The driver of this truck in presenting this RELEASE to you, for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it displaces the material in the load where you desire it. It is our wish to help you in every way that we can but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.

SIGNED

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By
GAL X

WEIGHMASTER
Muse 18-08

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED, WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY
 M. K. Laymon

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
8.00	WELL	WELL (10 SACKS PER UNIT)	16.00	552.00

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
			1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER 6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER	
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE
1:55	2:22	2:23		
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME

SubTotal \$	552.00
Tax % 6.300	34.78
Total \$	586.78
Order \$	1279.88
ADDITIONAL CHARGE 1	
ADDITIONAL CHARGE 2	
GRAND TOTAL	

RECEIVED
KANSAS CORPORATION COMMISSION
FEB 02 2009
CONSERVATION DIVISION
WICHITA, KS

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS
Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.

NOTICE TO OWNER
Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

SOLD TO:

LAYMON OIL, L.L.C.
1998 SQUIRREL RD.

NEOSHO FALLS KS
66758

LAYMON OIL
54 W TO WILLOW N TO 180TH RD
W 5.75 MI S 8D GATE

SHIP TO:

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
01:28:13p	WELL	8.00 yd	16.00 yd	0.00	BT 34	0.00	
DATE	LOAD #	YARDS DEL	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER	
01-05-09	1	8.00 yd	7816		4.00 in	22705	

WARNING

IRRITATING TO THE SKIN AND EYES

Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES THE PROPERTY of the PURCHASER UPON LEAVING THE PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE

(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in the load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration the undersigned agrees to indemnify and hold harmless the driver of this truck and the supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.

X

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By

GAL X

WEIGHMASTER

No. 52 18-08

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X *M. K. Layman*

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
8.00	WELL	WELL (10 SACKS PER UNIT)	69.00	552.00
2.00	TRUCKING	TRUCKING CHARGE	50.00	100.00

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION / CYLINDER TEST TAKEN	TIME ALLOWED
			1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER 6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER	
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE
1:55	2:22	2:23		
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME

SubTotal \$	652.00
Tax % 6.300	41.00
Total \$	693.00
Order \$	693.00
ADDITIONAL CHARGE 1	
ADDITIONAL CHARGE 2	
GRAND TOTAL	

RECEIVED
KANSAS CORPORATION COMMISSION
FEB 02 2009
CONSERVATION DIVISION
WICHITA, KS