

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form ACO-1
September 1999
Form Must Be Typed

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

Handwritten initials/signature

Operator: License # 32710
 Name: Laymon Oil II, LLC.
 Address: 1998 Squirrel RD
 City/State/Zip: Neosho Falls, KS 66758
 Purchaser: Coffeyville Resources
 Operator Contact Person: Michael Laymon
 Phone: (620) 963-2495
 Contractor: Name: Company tools *CAYMAN OIL II, LLC*
 License: 32710
 Wellsite Geologist: none
 Designate Type of Completion:
 New Well Re-Entry Workover
 Oil SWD SLOW Temp. Abd.
 Gas ENHR SIGW
 Dry Other (Core, WSW, Expl., Cathodic, etc)
 If Workover/Re-entry: Old Well Info as follows:
 Operator: _____
 Well Name: _____
 Original Comp. Date: _____ Original Total Depth: _____
 Deepening Re-perf. Conv. to Enhr./SWD
 Plug Back Plug Back Total Depth
 Commingled Docket No. _____
 Dual Completion Docket No. _____
 Other (SWD or Enhr.?) Docket No. _____

<u>09-23-2008</u>	<u>09-25-2008</u>	<u>12-04-2008</u>
Spud Date or Recompletion Date	Date Reached TD	Completion Date or Recompletion Date

API No. 15 - 207-27440-0000
 County: Woodson
E2 E2 SW NW Sec. 28 Twp. 23 S. R. 16 East West
3300 feet from S N (circle one) Line of Section
4125 feet from E W (circle one) Line of Section
 Footages Calculated from Nearest Outside Section Corner:
 (circle one) NE SE NW SW
 Lease Name: Sutherland Well #: 17-08
 Field Name: Vernon
 Producing Formation: Squirrel
 Elevation: Ground: 1053 Kelly Bushing: _____
 Total Depth: 1180 Plug Back Total Depth: 1177
 Amount of Surface Pipe Set and Cemented at 40' Feet
 Multiple Stage Cementing Collar Used? Yes No
 If yes, show depth set _____ Feet
 If Alternate II completion, cement circulated from 40'
 feet depth to Surface w/ 10 sx cmt.
 Drilling Fluid Management Plan Air II NR 3-5-09
 (Data must be collected from the Reserve Pit)
 Chloride content _____ ppm Fluid volume _____ bbls
 Dewatering method used _____
 Location of fluid disposal if hauled offsite: _____
 Operator Name: _____
 Lease Name: _____ License No.: _____
 Quarter _____ Sec. _____ Twp. _____ S. R. _____ East West
 County: _____ Docket No.: _____

Handwritten initials/signature

INSTRUCTIONS: An original and two copies of this form shall be filed with the Kansas Corporation Commission, 130 S. Market - Room 2078, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information of side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.

All requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature: *Michael Laymon*
 Title: owner Date: 1 26 09
 Subscribed and sworn to before me this 26th day of January,
20 09.
 Notary Public: Rachelle Laymon
 Date Commission Expires: 7-11-12


KCC Office Use ONLY
 Letter of Confidentiality Received
 If Denied, Yes Date: _____
 Wireline Log Received
 Geologist Report Received
 UIC Distribution

RECEIVED
KANSAS CORPORATION COMMISSION

JAN 29 2009

CONSERVATION DIVISION
WICHITA, KS

NOTARY PUBLIC - State of Kansas
 RACHELLE LAYMON
 My Appt. Expires 7-11-12



Operator Name: Laymon Oil II, LLC. Lease Name: Sutherland Well #: 17-08
 Sec. 28 Twp. 23 S. R. 16 East West County: Woodson

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach copy of all Electric Wireline Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No (Attach Additional Sheets) Samples Sent to Geological Survey <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Cores Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Electric Log Run <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Submit Copy) List All E. Logs Run: <u>REC'D LOG W/ARDI:</u> <u>GR/NEUTRON/CCL</u> (see log 2/14/09)	<input checked="" type="checkbox"/> Log Formation (Top), Depth and Datum <input type="checkbox"/> Sample Name Top Datum SEE ATTD.
---	---

CASING RECORD <input type="checkbox"/> New <input type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface	10 1/4"	8 5/8"	24#	40'	common	10	
Production	6 1/8"	2 7/8"	6.5#	1177	portland	160	
Tubing		1"	1.8#	1076			

ADDITIONAL CEMENTING / SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	#Sacks Used	Type and Percent Additives
<input type="checkbox"/> Perforate <input type="checkbox"/> Protect Casing <input type="checkbox"/> Plug Back TD <input type="checkbox"/> Plug Off Zone				

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record (Amount and Kind of Material Used)	Depth
2	1078 - 1088	100 gal HCL acid frac 5000# sand	1078-1088

RECEIVED
KANSAS CORPORATION COMMISSION
JAN 29 2009

TUBING RECORD		Size	Set At	Packer At	Liner Run <input type="checkbox"/> Yes <input type="checkbox"/> No	CONSERVATION DIVISION WICHITA, KS	
Date of First, Resumed Production, SWD or Enhr. 12-05-08			Producing Method <input type="checkbox"/> Flowing <input checked="" type="checkbox"/> Pumping <input type="checkbox"/> Gas Lift <input type="checkbox"/> Other (Explain)				
Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity		
	1						

Disposition of Gas Vented Sold Used on Lease (If vented, Submit ACO-18.)

METHOD OF COMPLETION Open Hole Perf. Dually Comp. Commingled Other (Specify) _____

Production Interval _____

**Laymon Oil II, LLC
1998 Squirrel Road
Neosho Falls, KS. 66758**

620-963-2495

fax 620-963-2921

Laymon Oil II, LLC
1998 Squirrel Road
Neosho Falls, KS. 66758

Sutherland #17-08
API: 15-207-27440
Spud Date: 09-23-2008
Comp. Date: 09-25-2008
28-23-16 WO CO

Formation	From	To
Soil & Clay	0	17
Shale	17	81
Lime	81	84
Shale	86	100
Lime	100	120
Shale	120	270
Lime	270	320
Shale	320	520
Lime	520	760
Shale	760	860
Lime	860	870
Shale	870	940
Lime	940	950
Lime & Shale	950	1036
Black Shale	1036	1039
Lime	1039	1042
Shale	1042	1056
Lime	1056	1061
Black Shale	1061	1064
Lime 5'	1064	1070
Black Shale	1070	1074
Shale	1074	1078
Sand Upper	1078	1085
Shale	1085	1117
Sand Lower	1117	1127
Shale	1127	1180
Total Depth		1180

Set 40' of 8 5/8" surface, cemented with 10 sks.
Ran 1177' of 2 7/8" pipe
Seating nipple @ 1074

**RECEIVED
KANSAS CORPORATION COMMISSION**

JAN 29 2009

**CONSERVATION DIVISION
WICHITA, KS**

Phone 365-2201

Locally Owned and Operated

"Courtesy" - "Quality" - "Service"

Since 1903

THE NEW KLEIN LUMBER CO., INC.

P.O. No.

MADISON & WALNUT

IOLA, KANSAS,

Aug 28

20 08

SOLD TO Layman Oil II

Billing Address

Delivered To _____ Loaded By _____ Hauled By _____

QUANTITY	DESCRIPTION	FEET	PRICE	TOTAL
150	Sacks P Cement	150	8 ⁵⁰	1348 50
			tax	98 44
				<u>1446 94</u>
	10 Sacks Robinson 27-08			
	10 Sacks Robinson 38-08			
	10 Scks. Robinson 36-08			
	10 Sacks. Withersland 17-08			

NOTICE: ACCOUNTS ARE DUE BY THE 10th OF THE MONTH. PAST DUE ACCOUNTS ARE SUBJECT TO FINANCE CHARGE COMPUTED AT 1-1/2% PER MONTH ON THE BALANCE, ANNUAL PERCENTAGE RATE OF 18%.

RECEIVED ABOVE IN GOOD ORDER

RECEIVED
KANSAS CORPORATION COMMISSION

JAN 29 2009

CONSERVATION DIVISION
WICHITA, KS

802 N. Industrial Rd.
 P.O. Box 664
 Iola, Kansas 66749
 Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS
 Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.
NOTICE TO OWNER
 Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

SOLD TO:

SHIP TO:

LA005
 LAYMON OIL, L.L.C.
 1998 SQUIRREL RD.

LA11/2
 LAYMON OIL
 54 W TO WILLOW N TO 200TH RD
 W 6 MI TO QUAIL RD N 1 MI
 E SD
 NEOSHO FALLS KS 66758

NEOSHO FALLS KS
 66758

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
10:48:49a	WELL	8.00 yd	16.00 yd	0.00	BT 34	0.00	
DATE	LOAD #	YARDS DEL	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER	
09-26-08	10 Today	8.00 yd	6838		4.00 in	21994	

WARNING
IRRITATING TO THE SKIN AND EYES
 Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water, If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks. Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE
 (TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, driveways, curbs, etc.) by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.

SIGNED

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By

GAL X

WEIGHMASTER

Sutherland #17-08

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY: *Michael pro*

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
8.00	WELL	WELL (10 SACKS PER UNIT)	8.00	
2.00	TRUCKING	TRUCKING CHARGE	2.00	

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
	12:20	12:12	1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER	
	ARRIVED JOB	START UNLOADING	6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER	TIME DUE
	11:13	11:51		
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME

ADDITIONAL CHARGE 1 _____

ADDITIONAL CHARGE 2 _____

GRAND TOTAL ▶

RECEIVED
 KANSAS CORPORATION COMMISSION
 JAN 29 2009
 CONSERVATION DIVISION
 WICHITA, KS

802 N. Industrial Rd.
 P.O. Box 664
 Iola, Kansas 66749
 Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS
 Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.
NOTICE TO OWNER
 Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

SOLD TO:

SHIP TO:

LA005
 LAYMON OIL, L.L.C.
 1998 SQUIRREL RD.

LA11/P
 LAYMON OIL
 54 W TO WILLOW N TO 200TH RD
 W 6 MI TO QUAIL RD N 1 MI
 E SD
 NEDSHO FALLS, KS 66758

NEDSHO FALLS KS
 66758

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
10:58:27a	WELL	8.00 yd	16.00 yd	0.00	BT 34	0.00	
DATE	To Date	LOAD #	YARDS DEL.	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER
09-26-08	Today	11 2	08.00 yd 16.00 yd	6839		4.00 in	21995

<p>WARNING IRRITATING TO THE SKIN AND EYES Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water, if Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.</p> <p>CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.</p> <p>The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.</p> <p>All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.</p> <p>Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.</p> <p>A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.</p> <p>Excess Delay Time Charged @ \$50/HR.</p>	<p>PROPERTY DAMAGE RELEASE (TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE) Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc. by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order. SIGNED <input checked="" type="checkbox"/></p>	<p>Excessive Water is Detrimental to Concrete Performance H₂O Added By Request/Authorized By GAL X _____</p> <p>WEIGHMASTER SUTHERLAND 17-08</p> <p>NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.</p> <p>LOAD RECEIVED BY: <input checked="" type="checkbox"/></p>
---	---	--

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
8.00	WELL	WELL (10 SACKS PER UNIT)	16.00	

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
			1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER 6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER	
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE
	12:20	12:12		
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME
11:5	11:51	11:52		
				ADDITIONAL CHARGE 1 _____ ADDITIONAL CHARGE 2 _____ GRAND TOTAL ▶ _____

RECEIVED
 KANSAS CORPORATION COMMISSION

 JAN 29 2009

 CONSERVATION DIVISION
 WICHITA KS