

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form ACO-1
September 1999
Form Must Be Typed

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

ORIGINAL

Operator: License # 09267
Name: JRC Oil Company, Inc.
Address: 25558 NE Vermont Road
City/State/Zip: Garnett, Kansas 66032-9622
Purchaser: Crude Marketing, Inc.
Operator Contact Person: Mike Colvin
Phone: (785) 448-5833
Contractor: Name: E K Energy, LLC
License: 31708
Wellsite Geologist: None

Designate Type of Completion:
 New Well Re-Entry Workover
 Oil SWD SLOW Temp. Abd.
 Gas ENHR SIGW
 Dry Other (Core, WSW, Expl., Cathodic, etc)

If Workover/Re-entry: Old Well Info as follows:

Operator: _____
Well Name: _____
Original Comp. Date: _____ Original Total Depth: _____
 Deepening Re-perf. Conv. to Enhr./SWD
 Plug Back _____ Plug Back Total Depth _____
 Commingled _____ Docket No. _____
 Dual Completion _____ Docket No. _____
 Other (SWD or Enhr.?) _____ Docket No. _____
10/12/2006 10/15/2006 12/14/2006
Spud Date or Date Reached TD Completion Date or Recompletion Date

API No. 15 - 003-24367-00-00
County: Anderson
CWL- SE-SE-NW Sec. 4 Twp. 21 S. R. 21 East West
2310 feet from S N (circle one) Line of Section
2010 feet from E W (circle one) Line of Section

Footages Calculated from Nearest Outside Section Corner:
(circle one) NE SE NW SW
Lease Name: Daniel Well #: DM-3
Field Name: Bush City Shoestring
Producing Formation: Cattleman & Squirrel Sandstones
Elevation: Ground: 995' Kelly Bushing: NA
Total Depth: 781' Plug Back Total Depth: 774'
Amount of Surface Pipe Set and Cemented at 20 Feet
Multiple Stage Cementing Collar Used? Yes No
If yes, show depth set _____ Feet
If Alternate II completion, cement circulated from 777'
feet depth to Surface w/ 90 sx. cm.

AK-2-Dg-12/5/08

Drilling Fluid Management Plan
(Data must be collected from the Reserve Pit)
Chloride content _____ ppm Fluid volume _____ bbls
Dewatering method used Pits allowed to evaporate
then backfilled.
Location of fluid disposal if hauled offsite: _____
Operator Name: _____
Lease Name: _____ License No.: _____
Quarter _____ Sec. _____ Twp. _____ S. R. _____ East West
County: _____ Docket No.: _____

INSTRUCTIONS: An original and two copies of this form shall be filed with the Kansas Corporation Commission, 130 S. Market - Room 2078, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information of side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.

All requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature: Michael S. Colvin
Title: Vice President Date: March 28, 2007
Subscribed and sworn to before me this 28th day of March,
2007.

Notary Public: [Signature]
Date Commission Expires: 12-2-10

TERESA K. YOUNG
NOTARY PUBLIC
STATE OF KANSAS
MY APPT. EXPIRES 12/2/10

KCC Office Use ONLY
 Letter of Confidentiality Attached
If Denied, Yes Date: _____
 Wireline Log Received
 Geologist Report Received
 UIC Distribution
Logs to UIC
RECEIVED
APR 02 2007
KCC WICHITA

Operator Name: JRC Oil Company, Inc. Lease Name: Daniel Well #: DM-3
 Sec. 4 Twp. 21 S. R. 21 East West County: Anderson

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach copy of all Electric Wireline Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken <i>(Attach Additional Sheets)</i>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	<input type="checkbox"/> Log Formation (Top), Depth and Datum	<input type="checkbox"/> Sample
Samples Sent to Geological Survey	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Name	Top Datum
Cores Taken	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	See attached driller's log.	
Electric Log Run <i>(Submit Copy)</i>	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
List All E. Logs Run:	Gamma Ray & Neutron		

CASING RECORD <input type="checkbox"/> New <input checked="" type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacjs Used	Type and Percent Additives
Surface	9-7/8"	6-5/8"	17	20'	Portland	3	None
Injection	5-5/8"	2-7/8"	6.5	777'	Portland	90	None

ADDITIONAL CEMENTING / SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	#Sacks Used	Type and Percent Additives
<input type="checkbox"/> Perforate				
<input type="checkbox"/> Protect Casing				
<input type="checkbox"/> Plug Back TD				
<input type="checkbox"/> Plug Off Zone				

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record <i>(Amount and Kind of Material Used)</i>	Depth
2	723'-739' 66 perforations	Broke down perforations with 75 ball sealers in 36 bbls salt H2O.	

TUBING RECORD	Size	Set At	Packer At	Liner Run
	None		None	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

Date of First, Resumerd Production, SWD or Enhr.	Producing Method
SI waiting on paper work.	<input type="checkbox"/> Flowing <input type="checkbox"/> Pumping <input type="checkbox"/> Gas Lift <input type="checkbox"/> Other <i>(Explain)</i>

Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity
-----------------------------------	-----------	---------	-------------	---------------	---------

Disposition of Gas	METHOD OF COMPLETION	Production Interval
<input type="checkbox"/> Vented <input type="checkbox"/> Sold <input type="checkbox"/> Used on Lease <i>(If vented, Sumit ACO-18.)</i>	<input type="checkbox"/> Open Hole <input checked="" type="checkbox"/> Perf. <input type="checkbox"/> Dually Comp. <input type="checkbox"/> Commingled	<u>723'-739'</u>
	<input type="checkbox"/> Other <i>(Specify)</i>	

Drillers Log

COMPANY: JRC Oil Company
 FARM: Daniel
 Well No. DM-3
 API 15-003-24,367
 Surface Pipe 20'-6 5/8
 T.D. Hole 781' T.D. Pipe 776.9'

COUNTY: Anderson
 Sec 4 Twp 21 Range 21
 Location 2310' FWL
 Location 2010' FWL
 Spot CWL-SE-NW
 CONTRACTOR: E-K Energy

Thickness	Formation	Depth	MINUTES PER	REMARKS	BIT NO.
	Soil Clay	10		Drilled 9 7/8 Hole 20' set 6 5/8 cemented.	
24	Lime	34			
77	Shale	111		5 5/8 Hole	
10	Lime	121			
4	Shale	125			
38	Lime	163			
10	Shale	173		Start 10-12-06	
46	Lime	219		Finish 10-15-06	
184	Shale	403			
8	Lime	411			
49	Shale	460			
30	Lime	490			
25	Shale	515			
8	Lime	523			
19	Shale	542			
4	Lime	546			
14	Shale	560			
2	Lime	562			
7	Shale	569			
8	Oil Sl.	577			
50	Shale	627			
2	Lime	629	soft		
36	Shale	655			
1	Lime	656			
61	Shale	717			
6	Sandy Sl.	723			
14	Oil Sl.	737			
3	Shale Sl.	740			
1	Coal	741			
	Shale	T.D.			

RECEIVED
APR 02 2007
KCC WICHITA

DESIGNED A.M. AND P.M. TIME

RECORD TIME TOUR IS CHANGED UNDER REMARKS.

ACTUAL DRILLING TIME IS TIME SPENT IN DRILLING THE DEPTH. SHUT DOWN TIME IS SPENT SHUT DOWN FOR REPAIRS, ROUND TRIPS, WATER, ETC. SHOW WHEN BIT IS CHANGED AND KIND OF NEW BIT. MENTION ROUND TRIPS IN REMARKS COLUMN. FILL OUT THIS FORM FROM TOP TO BOTTOM OF HOLE.

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, L.L.C.

CONDITIONS

Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

TIME	FORMULA	LOAD SIZE	YARDS ORDERED		DRIVER/TRUCK		PLANT/TRANSACTION #
DATE		LOAD #	YARDS DEL.	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER

WARNING

IRRITATING TO THE SKIN AND EYES

Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water, If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.

X _____

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By

_____ GAL X _____

WEIGHMASTER

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X _____

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
----------	------	-------------	------------	----------------

DM-3
APR 2 2007

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
			1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER	
			6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER	
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME

RECEIVED
APR 02 2007
KCC WICHITA

ADDITIONAL CHARGE 1 _____

ADDITIONAL CHARGE 2 _____

GRAND TOTAL ▶ _____