

3 023385

15-001-02478-00-00

To: STATE CORPORATION COMMISSION
Wichita State Office Bldg. - PLUGGING SECTION
130 S. Market, Room 2078
Wichita, Kansas 67202

API NUMBER 20080002-27
NE,SE,NE 1/4 Sec/Twp/Rge S.23-T.26S.-R.18E.
3530 feet from south section line
236 feet from east section line

TECHNICIAN'S PLUGGING REPORT
Operator License # 100/101
Operator: STATE OF KANSAS
Name & FEE FUND PLUGGING
Address _____

Lease/Well# WEINER NO. HH 28-A
County ALLEN
Well Total Depth 850 feet
Production Pipe: 2" Size Feet 850
Surface Casing: 8" Size Feet 20'
AB oil well X Gas Well _____ SWD Well/ Input Well _____ D & A _____

Other well as hereinafter indicated: _____

Plugging Contractor: KEPLEY WELL SERVICE, LLC Lic. # 30670
Address: 19245 FORD RD., CHANUTE, KS. 66720

Company to plug at: Hour: 8:00A.M. Day: _____ 3 Month: 6 2008

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: THIS WELL CONSISTED OF 1" PIPE CEMENTED INSIDE 2" CASING CEMENTED
INSIDE 8" SURFACE CASING. THE 1" WAS PARTED AND FISHED TO 120'. 1" WAS DRILLED
INTO THE 2" AND 8" ANNULUS TO 100'.

Plugging Proposal Received by: CLAYTON P. TITEL

Plugging attended by Agent: All _____ Part _____ TECHNICIAN None X

Operations Completed: Hour: 10:00PM Day: _____ 3 Month: 6 2008

Actual Plugging Report: 1" PIPE WAS RAN INTO THE 2" CASING TO 100'.

CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM
THE 2" CASING AT SURFACE. THE 1" PIPE WAS REMOVED. 1" PIPE WAS RAN
INTO THE 2" AND 8" ANNULUS TO 100'. CEMENT WAS PUMPED INTO THE 1" PIPE
UNTIL CEMENT CIRCULATED FROM THE SURFACE CASING AT SURFACE. THE
1" PIPE WAS REMOVED. THE 2" CASING WAS SQUEEZED TO 200 P.S.I. AND
AND WAS SHUT IN. 30 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

Remarks: (GPS SESSION POINT NO. 27) (THIS WAS WELL NO.HH-28A ON THE LEASE MAP.)
(If additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging.

Signed:

Clayton P. Titel
TECHNICIAN

RECEIVED
KANSAS CORPORATION COMMISSION

JUN 23 2008

CONSERVATION DIVISION

0
33749

PKT