

3 023372

15-001-02405-00-00

To: STATE CORPORATION COMMISSION
Wichita State Office Bldg. - PLUGGING SECTION
130 S. Market, Room 2078
Wichita, Kansas 67202

API NUMBER 20080046-035
NE,SW,SE 1/4 Sec/Twp/Rge S.14-T.26S.-R.18E.
825 feet from south section line
1473 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 100101

Lease/Well# LOCKHART NO. 35

Operator: STATE OF KANSAS

County ALLEN

Name & FEE FUND PLUGGING

Well Total Depth 850 feet

Address

Production Pipe: 2" Size Feet 850

AB oil well ☒ Gas Well ☐ SWD Well/ Input Well ☐

Surface Casing: 8" Size Feet 20'

D & A

Other well as hereinafter indicated:

Plugging Contractor: KEPLEY WELL SERVICE, LLC

Lic. # 33749

Address: 19245 FORD RD., CHANUTE, KS. 66720

Company to plug at: Hour: 10:00A.M. Day: 16 Month: 5 2008

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: THIS WELL ORIGINALLY CONSISTED OF 2" CASING TO 850' THAT HAD

BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO CIRCULATE

AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent: All ☐ Part ☐

TECHNICIAN

None ☐ X ☒

Operations Completed: Hour: 1:00P.M. Day: 16 Month: 5 2008

Actual Plugging Report: 1" PIPE WAS RAN INTO THE 2" CASING TO 725'.

CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM

THE 2" CASING AT SURFACE. THE 1" PIPE WAS REMOVED. 1' PIPE WAS RAN

INTO THE 2" AND 8" ANNULUS TO 425'. CEMENT WAS PUMPED INTO THE 1" PIPE

UNTIL CEMENT CIRCULATED FROM THE SURFACE CASING AT SURFACE. THE 1"

PIPE WAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE. 117 SACKS

OF CEMENT WERE PUMPED INTO THIS WELL.

Remarks: (GPS SESSION POINT NO. 35) (THIS WELL WAS NOT NUMBERED ON THE LEASE MAP.)

(If additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging.

RECEIVED
KANSAS CORPORATION COMMISSION

Signed:

Clayton P. Titel
TECHNICIAN

DEC 31 2008

CONSERVATION DIVISION
WICHITA, KS