

3 023391

15-001-02528-00-00

To:
STATE CORPORATION COMMISSION
Wichita State Office Bldg. - PLUGGING SECTION
130 S. Market, Room 2078
Wichita, Kansas 67202

API NUMBER 20080046-016
SE,SE,SE 1/4 Sec/Twp/Rge S.14-T.26S.-R.18E.
510 feet from south section line
201 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 100,01Lease/Well# LOCKHART NO. HH-14Operator: STATE OF KANSASCounty ALLENName & FEE FUND PLUGGINGWell Total Depth 850 feet

Address _____

Production Pipe: 2" Size Feet 850Surface Casing: 8" Size Feet 20'AB oil well X Gas Well _____ SWD Well/ Input Well _____ D & A _____

Other well as hereinafter indicated: _____

Plugging Contractor: KEPLEY WELL SERVICE, LLCLic. # 30670Address: 19245 FORD RD., CHANUTE, KS. 66720Company to plug at: Hour: 12:00P.M. Day: _____ 12 Month: 6 2008Plugging proposal received from: CLAYTON P. TITELCompany Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 850' THATHAD BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TOCIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.Plugging Proposal Received by: CLAYTON P. TITELPlugging attended by Agent: All _____ Part _____ TECHNICIAN
None XOperations Completed: Hour: 2:00P.M. Day: _____ 12 Month: 6 2008Actual Plugging Report: 1" PIPE WAS RAN INTO THE 2" CASING TO 750'. CEMENTWAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASINGAT SURFACE. THE 1" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO THE 2" AND 8"ANNULUS TO 265'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATEDFROM THE SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENTWAS FILLED FROM SURFACE. 52 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.Remarks: (GPS SESSION POINT NO. 16) (THIS WELL WAS WELL NO. HH-14 ON THE LEASE MAP.)(If additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging.

RECEIVED
KANSAS CORPORATION COMMISSION

Signed: _____

Clayton P. Titel
TECHNICIAN

JUL 07 2008

CONSERVATION DIVISION
WICHITA, KS