## 4-<u>071047</u>

TO:	API number: 15-051-21,282
STATE CORPORATION COMMISSION	
CONSERVATION DIVISION - PLUGGING	<u>82 SW SW /4 SEC. 29 , 12 S, 20 W</u>
200 COLORADO DERBY BUILDING	feet from S section line
WICHITA, KANSAS 67202	4620 feet from E section line
<u> </u>	
Operator license# <u>4767</u>	Lease <u>Deutscher</u> well #_2
on	
Operator: Ritchie Exploration, Inc.	County Ellis
Address, SOF M. Market, Assoc	Wall hatel lands cost 121
Address: 125 N. Market #1000	_ well cocal depth <u>3930</u> leet
John C. Niernberger	_ Conductor Pipe: <u>0</u> inch @ <u>0</u> feet
John C. Miernberger	_ Surface pipe 8 5/8 Inch @ <u>188</u> feet
Aband. oil well <u>X</u> , Gas well, In	nput well, SWD, D & A
Plugging contractor: Allied Cementing	License#
Address Puscell Vancas 67665	
Address: Russell, Kansas 67665	
Company to plug at: Hour: A.M. Day	y: 14 Month: May Year: 93
Plugging proposal received from: Pete	Fiorini
Company: Ritchie Exploration, Inc.	Phone: 316-267-4375
<u> </u>	
Were: 8 5/8" - 188' S.P. cwc. w/15	
at 3926' w/225 sx. cement. Perfs. @	3675' - 3682'. Holes in casing.
Elv. 2200' - Anhy. 1668'. Proposal	okayed by Dennis Hamel.
275 sx. 60/40 posmix - 10% gel. and 5	sxs. hulls. Spot and displaced
all cement through tubing. Load both	1 4 1/2" casing and 4 1/2" X 8 5/8"
annulus with cement. Shut in under p @ 2378' and 1590'.	oressure. Note: Peri. 4 1/2" casing
<u>e 2370 and 1390 .</u>	
Plugging Proposal Received by: Denni	is I. Hamel
Plugging operations attended by agent	:? All[ X ], Part[ ], None[ ]
	o. Hill is j, lare[ ], None[ ]
Completed: Hour: 4:45P.M., Day: 17, M	Month: May , Year: 93
· · · · · · · · · · · · · · · · · · ·	
Actual plugging report: Ritchie order	
and 5 sxs. hulls. Pumped in with pum	np truck. Spotted and displaced
all cement through tubing. 1) Perf.	4 1/2" casing @ 2378' and 1590'.
(2 holes) Great Guns. 2) 2 3/8" tub	oing @ 3848' w/35 sx. cement with
1 1/2 sx. hulls and displaced. 3) 2	3/8" tubing @ 3072' w/60 sx. cement
with 1 1/2 or bulls and displaced. 4) 2	3/8" tubing @ 1700' w/100 sx. cement
with 1 1/2 sx. hulls and displaced.	Urdered an additional 100 sx. cement
5) 2 3/8" tubing @ 850' w/40 sx. ceme	ent with 1/2 sx. nulls cement
circulated out of 4 1/2" casing. 6) S	squeezed 4 1/2" x 8 5/8" annulus
with 100 sx. cement. 200 P.S.I. Max.	D G T 400# Gbat in G 000 D G T
Remarks: <u>casing w/30 sx. cement. Max</u> Condition of casing(in hole):GOOD <u>X</u>	PAD Appropriate VEC V NO STATE OF TECHNICAL
Bottom plug(in place):YES X ,CALC_	
Plugged through TUBING, CASING	X . Elevation: 2200 GL MAY 2 1 4029
INVOICED	1 1993 MAY 2 1 1993
I did[x] / did hot ] observe the	plugging. Whan Alman Alman
5-27-93	(agent)
DATE	(agent)
37768	Form CP-2/3