

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

OPERATOR: License # 32710
Name: Laymon Oil II LLC
Address 1: 1998 Squirrel Rd
Address 2: _____
City: Neosho Falls State: KS Zip: 66758 + _____
Contact Person: Michael Laymon
Phone: (620) 963-2495
CONTRACTOR: License # company tools
Name: _____
Wellsite Geologist: none
Purchaser: Coffeyville Resources
Designate Type of Completion:
 New Well _____ Re-Entry _____ Workover
 Oil _____ SWD _____ SLOW
_____ Gas _____ ENHR _____ SIGW
_____ CM (Coal Bed Methane) _____ Temp. Abd.
_____ Dry _____ Other _____
(Core, WSW, Expl., Cathodic, etc.)

If Workover/Re-entry: Old Well Info as follows:
Operator: _____
Well Name: _____
Original Comp. Date: _____ Original Total Depth: _____
_____ Deepening _____ Re-perf. _____ Conv. to Enhr. _____ Conv. to SWD
_____ Plug Back: _____ Plug Back Total Depth
_____ Commingled _____ Docket No.: _____
_____ Dual Completion _____ Docket No.: _____
_____ Other (SWD or Enhr.?) _____ Docket No.: _____
10-12-2009 10-13-2009 10-14-2009
Spud Date or Date Reached TD Completion Date or
Recompletion Date Recompletion Date

API No. 15 - 207-27492-00-00
Spot Description: _____
NW NE NW SE Sec. 29 Twp. 23 S. R. 16 East West
2575 Feet from North / South Line of Section
1780 Feet from East / West Line of Section
Footages Calculated from Nearest Outside Section Corner:
 NE NW SE SW
County: Woodson
Lease Name: Robison Well #: 28-09
Field Name: Vernon
Producing Formation: Squirrel
Elevation: Ground: 1116 est Kelly Bushing: _____
Total Depth: 1260 Plug Back Total Depth: 1255
Amount of Surface Pipe Set and Cemented at: 40' Feet
Multiple Stage Cementing Collar Used? Yes No
If yes, show depth set: _____ Feet
If Alternate II completion, cement circulated from: 40'
feet depth to: surface w/ 10

Drilling Fluid Management Plan
(Data must be collected from the Reserve Pit)
Chloride content: _____ ppm Fluid volume: _____ bbls
Dewatering method used: _____
Location of fluid disposal if hauled offsite: _____
Operator Name: _____
Lease Name: _____ License No.: _____
Quarter _____ Sec. _____ Twp. _____ S. R. _____ East West
County: _____ Docket No.: _____

Alt 2 - Dg - 2/1/10 ^{sx crpt}

INSTRUCTIONS: An original and two copies of this form shall be filed with the Kansas Corporation Commission, 130 S. Market - Room 2078, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information of side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.

All requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature: *Rachelle Laymon*
Title: Owner Date: 1-18-2010
Subscribed and sworn to before me this 18 day of January
20 10.
Notary Public: Rachelle Laymon
Date Commission Expires: 7/11/2012

KCC Office Use ONLY

N Letter of Confidentiality Received
 If Denied, Yes Date: _____
 Wireline Log Received
_____ Geologist Report Received
_____ UIC Distribution

RECEIVED
KANSAS CORPORATION COMMISSION
JAN 25 2010

NOTARY PUBLIC - State of Kansas
RACHELLE LAYMON
My Appt. Expires 7/11/12

CONSERVATION DIVISION
WICHITA, KS

Operator Name: Laymon Oil II LLC Lease Name: Robison Well #: 28-09
 Sec. 29 Twp. 23 S. R. 16 East West County: Woodson

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach copy of all Electric Wireline Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <i>(Attach Additional Sheets)</i> Samples Sent to Geological Survey <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Cores Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Electric Log Run <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <i>(Submit Copy)</i> List All E. Logs Run: <p style="text-align: center;">Gamma Ray Neutron</p>	<input checked="" type="checkbox"/> Log Formation (Top), Depth and Datum <input type="checkbox"/> Sample Name Top Datum See attached Log
---	--

CASING RECORD <input type="checkbox"/> New <input type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface	10 1/4"	8 5/8"	24#	40'	portland	10	
Production	6 1/8"	2 7/8"	6.7#	1255'	common	160	
Tubing		1"	1.8#	1165'			

ADDITIONAL CEMENTING / SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	#Sacks Used	Type and Percent Additives
<input type="checkbox"/> Perforate <input type="checkbox"/> Protect Casing <input type="checkbox"/> Plug Back TD <input type="checkbox"/> Plug Off Zone				

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record <i>(Amount and Kind of Material Used)</i>	
		Amount and Kind	Depth
2	1169 - 1177	200 gal HCL acid; frac w/60 sks sand	1169-1201
2	1179 - 1189		
2	1191 - 1195		
2	1197 - 1201		

TUBING RECORD: Size: _____ Set At: _____ Packer At: _____ Liner Run: Yes No

Date of First, Resumed Production, SWD or Enhr. 10-16-2009 Producing Method: Flowing Pumping Gas Lift Other (Explain)

Estimated Production Per 24 Hours	Oil Bbls. <u>2</u>	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity
-----------------------------------	--------------------	---------	-------------	---------------	---------

DISPOSITION OF GAS: <input type="checkbox"/> Vented <input type="checkbox"/> Sold <input type="checkbox"/> Used on Lease <i>(If vented, Submit ACO-18.)</i>	METHOD OF COMPLETION: <input type="checkbox"/> Open Hole <input type="checkbox"/> Perf. <input type="checkbox"/> Dually Comp. <input type="checkbox"/> Commingled <input type="checkbox"/> Other (Specify) _____	PRODUCTION INTERVAL: _____ <p style="text-align: center;">RECEIVED</p>
---	--	---

Mail to: KCC - Conservation Division, 130 S. Market - Room 2078, Wichita, Kansas 67202

KANSAS CORPORATION COMMISSION

JAN 25 2010

CONSERVATION DIVISION
WICHITA, KS

Laymon Oil II LLC
1998 Squirrel Rd
Neosho Falls, KS 66758

620-963-2495

fax 620-496-2921

Robison #28-09
API: 15-207-27492-00-00
Spud date: 10-12-2009
Completion date: 10-14-2009
29/23/16 WO CO

Formation	From	To
Soil & Clay	0	14
Shale	14	98
Lime	98	105
Shale	105	285
Lime	285	418
Shale	418	430
Lime & Shale	430	525
Lime	525	560
Shale	560	618
Lime	618	712
Black Shale	712	714
Lime	714	760
Shale & Lime	760	1064
Black Shale	1064	1068
Lime	1068	1072
Shale	1072	1076
Lime	1076	1082
Black Shale	1082	1084
Shale	1084	1092
Lime	1092	1099
Shale	1099	1130
Cap Rock	1130	1131
Shale	1131	1165
Oil Sand	1165	1210
Shale	1210	1260
Total Depth		1260

Set 40' of 8 5/8" surface, cemented w/ 10 sacks
Ran 1255' of 2 7/8" pipe
Seating nipple at 1160'

RECEIVED
KANSAS CORPORATION COMMISSION

JAN 25 2010

CONSERVATION DIVISION
WICHITA, KS

Iola, Kansas, OCT 5, 19 09

Received of

THE NEW KLEIN LUMBER CO., INC.
BUILDING MATERIALS

385-2201

200 Sack P Cement	1798.00
	<u>131.25</u>

1929.25

Paul

Robison 29-09	10 Sacks
Robison 28-09	10 Sks

RECEIVED
KANSAS CORPORATION COMMISSION

JAN 25 2010

CONSERVATION DIVISION
WICHITA, KS

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS

Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.

NOTICE TO OWNER

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

LA005
LAYMON OIL, L.L.C.
1998 SQUIRREL RD.

LA10/12
LAYMON OIL
200TH & QUAIL 1/2 MI N
DOUBLE GATE W SD

NEOSHO FALLS KS
66758

YATES CENTER, KS 66783

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	YARDS DEL.	DRIVER/TRUCK	PLANT/TRANSACTION #
03:08:42p	WELL	8.00 yd	16.00 yd	8.00 yd	UK 35	
DATE	LOAD #	YARDS DEL.	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER
10-14-09	1	8.00 yd	11479		4.00 in	25443

WARNING

IRRITATING TO THE SKIN AND EYES

Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks. Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE

(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.

SIGNED
X

**Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By**

GAL X

WEIGHMASTER

Robert T 28-09

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X *Mike F...*

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
8.00	WELL	WELL (10 SACKS PER UNIT)	76.00	608.00
2.00	TRUCKING	TRUCKING CHARGE	50.00	100.00

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
			1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER 6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER	
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE
3:29	4:14			
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME

Subtotal \$	708.00
Tax % 6.300	44.60
Total \$	752.60
Order \$	752.60
ADDITIONAL CHARGE 1	
ADDITIONAL CHARGE 2	
GRAND TOTAL	

RECEIVED
KANSAS CORPORATION COMMISSION

JAN 25 2010

CONSERVATION DIVISION
WICHITA, KS

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS

Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.

NOTICE TO OWNER

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

LA005
LAYMON OIL, L.L.C.
1998 SQUIRREL RD.

LA10/12
LAYMON OIL
200TH & QUAIL 1/2 MI N
DOUBLE GATE W SD

NEOSHO FALLS KS
66758

YATES CENTER, KS 66783

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
03:17:05p	WELL	8.00 yd	16.00 yd	0.00	WRK 35	6.00	
DATE	o Date	LOAD #	YARDS DEL	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER
10-14-09	Today	4 2	32.00 yd 16.00 yd	11400		4.00 in	25445

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION OF ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and his supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.

SIGNED _____
X _____

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By _____
GAL X _____

WEIGHMASTER
Revised 28-09

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY: _____
X _____

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
8.00	WELL	WELL (10 SACKS PER UNIT)	76.00	608.00

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED	
			1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER	6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER	SubTotal \$ 608.00 Tax % 6.300 38.30 Total \$ 646.30 Order \$ 1398.90
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE	ADDITIONAL CHARGE 1 _____
3:29	4:14				ADDITIONAL CHARGE 2 _____
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME	GRAND TOTAL ▶

RECEIVED
KANSAS CORPORATION COMMISSION
JAN 25 2010
CONSERVATION DIVISION
WICHITA, KS