

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

ORIGINAL

Form ACO-1
October 2008
Form Must Be Typed

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

OPERATOR: License # 32710
 Name: Laymon Oil II LLC
 Address 1: 1998 Squirrel Rd
 Address 2: _____
 City: Neosho Falls State: KS Zip: 66758 + _____
 Contact Person: Michael Laymon
 Phone: (620) 963-2495
 CONTRACTOR: License # 32710
 Name: Company tools
 Wellsite Geologist: none
 Purchaser: Coffeyville Resources
 Designate Type of Completion:
 New Well _____ Re-Entry _____ Workover
 Oil _____ SWD _____ SIOW
 _____ Gas _____ ENHR _____ SIGW
 _____ CM (Coal Bed Methane) _____ Temp. Abd.
 _____ Dry _____ Other _____
 (Core, WSW, Expl., Cathodic, etc.)
 If Workover/Re-entry: Old Well Info as follows:
 Operator: _____
 Well Name: _____
 Original Comp. Date: _____ Original Total Depth: _____
 _____ Deepening _____ Re-perf. _____ Conv. to Enhr. _____ Conv. to SWD
 _____ Plug Back: _____ Plug Back Total Depth
 _____ Commingled Docket No.: _____
 _____ Dual Completion Docket No.: _____
 _____ Other (SWD or Enhr.?) Docket No.: _____
11-9-201009 11-20-201009 12-17-201009
 Spud Date or Date Reached TD Completion Date or
 Recompletion Date Recompletion Date

API No. 15 - 207-27529-00-00
 Spot Description: _____
SE SW NW SW Sec. 5 Twp. 25 S. R. 16 East West
1485 Feet from North / South Line of Section
4785 Feet from East / West Line of Section
 Footages Calculated from Nearest Outside Section Corner:
 NE NW SE SW
 County: Woodson
 Lease Name: Grisier Well #: 03-09
 Field Name: Owl Creek
 Producing Formation: Squirrel
 Elevation: Ground: 1002 est Kelly Bushing: _____
 Total Depth: 1220 Plug Back Total Depth: 1190
 Amount of Surface Pipe Set and Cemented at: 40 Feet
 Multiple Stage Cementing Collar Used? Yes No
 If yes, show depth set: _____ Feet
 If Alternate II completion, cement circulated from: 40
 feet depth to: surface w/ 10

Drilling Fluid Management Plan
 (Data must be collected from the Reserve Pit)
 Chloride content: _____ ppm Fluid volume: _____ bbls
 Dewatering method used: _____
 Location of fluid disposal if hauled offsite: _____
 Operator Name: _____
 Lease Name: _____ License No.: _____
 Quarter _____ Sec. _____ Twp. _____ S. R. _____ East West
 County: _____ Docket No.: _____


AITZ-Dlg-2/15/10 ^{sx cnt}

INSTRUCTIONS: An original and two copies of this form shall be filed with the Kansas Corporation Commission, 130 S. Market - Room 2078, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information of side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.

All requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature: Michael Laymon
 Title: Owner Date: 02-09-2010
 Subscribed and sworn to before me this 9th day of February,
2010.
 Notary Public: Rachelle Laymon
 Date Commission Expires: 7/11/2012

KCC Office Use ONLY
 Letter of Confidentiality Received
 If Denied, Yes Date: _____
 Wireline Log Received
 _____ Geologist Report Received
 _____ UIC Distribution
RECEIVED
FEB 12 2010



KCC WICHITA

Operator Name: Laymon Oil II LLC Lease Name: Grisier Well #: 03-09
 Sec. 5 Twp. 25 S. R. 16 East West County: Woodson

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach copy of all Electric Wireline Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <i>(Attach Additional Sheets)</i> Samples Sent to Geological Survey <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Cores Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Electric Log Run <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <i>(Submit Copy)</i> List All E. Logs Run: <p style="text-align: center;">Gamma Ray Neutron</p>	<input checked="" type="checkbox"/> Log Formation (Top), Depth and Datum <input type="checkbox"/> Sample Name Top Datum See attached Log
---	--

CASING RECORD <input type="checkbox"/> New <input type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface	10 1/4"	8 5/8"	24#	40'	common	10	
Production	6 1/8"	2 7/8"	6.7#	1190'	common	160	
Tubing		1"	1.8#	950'			

ADDITIONAL CEMENTING / SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	#Sacks Used	Type and Percent Additives
<input type="checkbox"/> Perforate <input type="checkbox"/> Protect Casing <input type="checkbox"/> Plug Back TD <input type="checkbox"/> Plug Off Zone				

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record <i>(Amount and Kind of Material Used)</i>	
		Amount and Kind	Depth
2	914 - 924	75 gal HCL acid; frac w 60 sks sand	914-979
2	958.5 - 979		

TUBING RECORD: Size: _____ Set At: _____ Packer At: _____ Liner Run: Yes No

Date of First, Resumed Production, SWD or Enhr. <u>12-18-2010</u>		Producing Method: <input type="checkbox"/> Flowing <input checked="" type="checkbox"/> Pumping <input type="checkbox"/> Gas Lift <input type="checkbox"/> Other (Explain)			
Estimated Production Per 24 Hours	Oil Bbls. <u>2</u>	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity

DISPOSITION OF GAS: <input type="checkbox"/> Vented <input type="checkbox"/> Sold <input type="checkbox"/> Used on Lease <i>(If vented, Submit ACO-18.)</i>	METHOD OF COMPLETION: <input type="checkbox"/> Open Hole <input type="checkbox"/> Perf. <input type="checkbox"/> Dually Comp. <input type="checkbox"/> Commingled <input type="checkbox"/> Other (Specify) _____	PRODUCTION INTERVAL: _____ _____
---	--	--

Laymon Oil II LLC
1998 Squirrel Rd
Neosho Falls, KS 66758

620-963-2495

fax 620-496-2921

Grisier 3-09
API: 15-207-27529-00-00
Spud date: 11-9-2009
Completion date: 11-20-2009
5-25-16 WO CO

Formation	From	To
Soil	0	19
Shale	19	70
Lime	70	340
Shale	340	350
Lime	350	355
Black Shale	355	360
Lime	360	370
Shale	370	380
Lime	380	550
Big Shale	550	630
Shale	630	730
Lime	730	748
Black Shale	748	750
Lime	750	755
Shale	755	765
Lime & Shale	765	885
5' Lime	885	890
Black Shale	890	899
Shale	899	902
Upper Sand	902	915
Shale	915	953
Cap Rock	953	954
Lower Sand	954	962
Shale	962	1220
Total Depth		1220

Set 40' of 8 5/8" surface, cemented w/ 10 sacks
Ran 1190' of 2 7/8" pipe
Seating nipple at 947'

RECEIVED
FEB 12 2010
KCC WICHITA

Iola, Kansas, OCT 5, 19 09

Received of

THE NEW KLEIN LUMBER CO., INC.
BUILDING MATERIALS

365-2201

200 Sack P Cement	1798.00
	<u>131.25</u>
	1929.25

Paul

Robison 29-09	10 Sacks
Robison 28-09	10 Sks
Robison 39-09	10 Sks.
Robison 40-09	10 Sacks
Grisier 1-09	10 Sacks
Grisier 2-09	10 Sks
Grisier 3-09	10 Sacks
Light C 26-09	10 Sacks
Grisier 03-09	10 Sks.

RECEIVED
FEB 12 2010
KCC WICHITA

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS

Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.

NOTICE TO OWNER

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

LAYMON OIL, L.L.C.
1998 SQUIRREL RD.

LAYMON OIL
54 W TO OTTER RD N 1 MI
E

NEOSHO FALLS KS
66758

YATES CENTER, KS 66783

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL.	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
02:11:35p	WELL	8.00 yd	16.00 yd	0.00	WR 35	0.00	
DATE	LOAD #	YARDS DEL.	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER	
12-01-09	1	0.00 yd	12050		4.00 in	03072	

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water, If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE
(To be signed if delivery to be made inside curb line)

Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.

SIGNED
X _____

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By
GAL X _____

WEIGHMASTER

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:
X *Griner #3-09*

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
0.00	WELL	WELL (10 SACKS PER UNIT)	0.00	600.00
2.50	TRUCKING	TRUCKING CHARGE	2.50	125.00
1.75				87.50

Griser Well #3

Mike

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
4:19	3:58	3:50	1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER	
2:39	3:03	5:30	6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER	
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME
1.75				

SubTotal \$ 6.300
Tax % 43.82
Total \$ 739.32

ADDITIONAL CHARGE 1 _____
ADDITIONAL CHARGE 2 _____
GRAND TOTAL ▶ 739.32

RECEIVED
FEB 12 2010
KCC WICHITA

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS
Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.
NOTICE TO OWNER
Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

LA005
LAYMON OIL, L.L.C.
1998 SQUIRREL RD.

LA1782
LAYMON OIL
64 W TO OTTER RD N 1 MI
E

NEOSHO FALLS KS
66758

YATES CENTER, KS 66783

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	DRIVER/TRUCK	PLANT/TRANSACTION #
08:28:14p	WELL	8.00 yd	16.00 yd	WK 35	
DATE	LOAD #	YARDS DEL.	BATCH#	WATER TRIM	TICKET NUMBER
12-01-09	2	16.00 yd	12051	4.00 in	23073

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water, If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.
CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.
The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.
All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.
Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.
A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.
Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)
Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and the supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.
SIGNED
X _____

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By
GAL X _____
WEIGHMASTER
NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.
LOAD RECEIVED BY:
X *Travis #3-09*

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
8.00	WELL	WELL (10 SACKS PER UNIT)	75.00	600.00
<i>Griseley #B well</i> <i>MIKE</i>				

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
	<i>2:59</i>	<i>3:50</i>	1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER 6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER	
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE
<i>2:39</i>	<i>2:05</i>	<i>3:10</i>		
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME

Sub Total \$ *600.00*
Tax % *6.300*
Total \$ *637.80*
Order # *1425-01*

ADDITIONAL CHARGE 1 _____
ADDITIONAL CHARGE 2 _____
GRAND TOTAL ▶ _____

RECEIVED
FEB 12 2010
KCC WICHITA