110			~		E
10	-	α			C
			•		۳

4-050148

ጥሶ	٠.

1

STATE CORPORATION COMMISSION CONSERVATION DIVISION - PLUGGING 200 COLORADO DERBY BUILDING WICHITA, KANSAS 67202

/67-05134-00-01 API number: 15- - E-14,451

AND NESTE <u>NE NW SE</u> /4 SEC. 35 , 11 S, 15 W _________feet from S section line ______ feet from E section line

> Marvin L. Miller Form CP-2/3

zTRCC Lease <u>Eulert A Unit</u> well#<u>6</u> Operator license#30385 Operator: Liedtke Operating Corporation County Russell Address: 370 17th. St. Suite 3600 Well total depth 3344 feet Denver, Colorado 80202 Conductor Pipe: ____ inch @___ feet (303) 595-8405 Surface Pipe: 8 5/8 inch @ 926 feet Aband. oil well ____, Gas well ____, Input well _X_, SWD ____, D & A ____ Plugging contractor: Chase Well Service License# 6123 Address: P.O. Box 355 Great Bend, Kansas 67530 (316)793-7456 Company to plug at: Hour: PM Day: 27 Month: October Year: 1992 Plugging proposal received from: Richard Tennant Company: Liedtke Operating Corporation phone: (316)793-7456 Were: 8-5/8 surface csq. set 0 926 ft with 375 sks. 5-1/2 production csq set @ 3334 ft with 375 sks. Perfs Topeka 2749-53, Plattsmouth 2930-34, and LKC 3020-3239 Elevation 1866 ft. Anhydrite 920 ft. Docket No. E-14,451 Ordered 70 sacks commom cement, 370 sacks 60/40 poz 8% gel, and 100 lbs. hulls. Plugging Proposal Received by: Richard Tennant Plugging operations attended by agent? All[X], Part[], None[Completed: Hour: 2:00 PM, Day: 27, Month: October , Year: 1992 Actual plugging report: Ran tbq. to bottom. Pumped 70 sks. commom cement down thg. Pulled thg. to 2940'. Pumped 100 sks 60/40 poz 8% gel down thg. Pulled tbg. to 1290'. Pumped 100 sks. 60/40 poz 8% gel, cement circulated to surface. Pulled rest of tbg. tied onto 5-1/2 csg. squeezed 145 sks. 60/40 poz 8% gel and 100 lbs. hulls down csq. at 400 max. psi. and 100 shut-in psi. Squeezed 25 sks. 60/40 poz 8% qel down backside at 500/max. psi. and 350 shut-in psi. Allied Cementing Company 9 1992 NOV Remarks: I did[XX [] / did not[] observe the plugging.