

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form ACO-1
October 2008
Form Must Be Typed

ORIGINAL

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

OPERATOR: License # 32710
Name: Laymon Oil II, LLC
Address 1: 1998 Squirrel RD
Address 2: _____
City: Neosho Falls State: KS Zip: 66758 + 7124
Contact Person: Michael Laymon
Phone: (620) 963-2495
CONTRACTOR: License # 32710
Name: company tools
Wellsite Geologist: none
Purchaser: Coffeyville Resources

Designate Type of Completion:
 New Well _____ Re-Entry _____ Workover
 Oil _____ SWD _____ SLOW
_____ Gas _____ ENHR _____ SIGW
_____ CM (Coal Bed Methane) _____ Temp. Abd.
_____ Dry _____ Other _____
(Core, WSW, Expl., Cathodic, etc.)

If Workover/Re-entry: Old Well Info as follows:
Operator: _____
Well Name: _____
Original Comp. Date: _____ Original Total Depth: _____
_____ Deepening _____ Re-perf. _____ Conv. to Enhr. _____ Conv. to SWD
_____ Plug Back: _____ Plug Back Total Depth
_____ Commingled _____ Docket No.: _____
_____ Dual Completion _____ Docket No.: _____
_____ Other (SWD or Enhr.?) _____ Docket No.: _____
07-14-2010 07-16-2010 08-03-2010
Spud Date or Date Reached TD Completion Date or
Recompletion Date Recompletion Date


API No. 15 - -031-22663-00-00
Spot Description: _____
SW_NW_SW_NE Sec. 14 Twp. 22 S. R. 16 East West
3465 Feet from North / South Line of Section
2475 Feet from East / West Line of Section
Footages Calculated from Nearest Outside Section Corner:
 NE NW SE SW
County: Coffey
Lease Name: Greg Gleue Well #: 3-10
Field Name: Neosho Falls, Leroy
Producing Formation: Squirrel
Elevation: Ground: 1044 est Kelly Bushing: _____
Total Depth: 1105 Plug Back Total Depth: 1104
Amount of Surface Pipe Set and Cemented at: 40 Feet
Multiple Stage Cementing Collar Used? Yes No
If yes, show depth set: _____ Feet
If Alternate II completion, cement circulated from: 40
feet depth to: surface w/ 10 sx cmt.

Drilling Fluid Management Plan
(Data must be collected from the Reserve Pit)
Chloride content: _____ ppm Fluid volume: _____ bbls
Dewatering method used: _____
Location of fluid disposal if hauled offsite: _____
Operator Name: _____
Lease Name: _____ License No.: _____
Quarter _____ Sec. _____ Twp. _____ S. R. _____ East West
County: _____ Docket No.: _____

INSTRUCTIONS: An original and two copies of this form shall be filed with the Kansas Corporation Commission, 130 S. Market - Room 2078, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information of side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.

All requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature: Kenneth Laymon
Title: Owner Date: 09-27-2010
Subscribed and sworn to before me this 29 day of September,
2010.
Notary Public: Regina Laymon
Date Commission Expires: _____



KCC Office Use ONLY

N Letter of Confidentiality Received
 If Denied, Yes Date: _____
 Wireline Log Received
_____ Geologist Report Received
_____ UIC Distribution
AK 2-Dlg - 10/11/10 **RECEIVED**
OCT 01 2010

KCC WICHITA

Operator Name: Laymon Oil II, LLC Lease Name: Greg Gleue Well #: 3-10
 Sec. 14 Twp. 22 S. R. 16 East West County: Coffey

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach copy of all Electric Wireline Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <i>(Attach Additional Sheets)</i> Samples Sent to Geological Survey <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Cores Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Electric Log Run <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <i>(Submit Copy)</i> List All E. Logs Run: <p style="text-align: center;">Gamma Ray Neutrol</p>	<input checked="" type="checkbox"/> Log Formation (Top), Depth and Datum <input type="checkbox"/> Sample Name Top Datum see attached log
---	--

CASING RECORD <input type="checkbox"/> New <input type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (in O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface	10 1/4"	8 5/8"	24#	40'	common	10	
Production	6 1/8"	2 7/8"	6.7#	1104'	portland	160	
tubing		1"	1.9#	1008'			

ADDITIONAL CEMENTING / SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	#Sacks Used	Type and Percent Additives
<input type="checkbox"/> Perforate <input type="checkbox"/> Protect Casing <input type="checkbox"/> Plug Back TD <input type="checkbox"/> Plug Off Zone				

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record (Amount and Kind of Material Used)	Depth
3	1016 - 1024'	50 gal HCL acid; 40 sacks sand	1016-1024

RECEIVED
OCT 01 2010

TUBING RECORD: Size: _____ Set At: _____ Packer At: _____		Liner Run: <input type="checkbox"/> Yes <input type="checkbox"/> No	KCC WICHITA
Date of First, Resumed Production, SWD or Enhr. 08-6-2010		Producing Method: <input type="checkbox"/> Flowing <input checked="" type="checkbox"/> Pumping <input type="checkbox"/> Gas Lift <input type="checkbox"/> Other (Explain)	
Estimated Production Per 24 Hours	Oil Bbls. 1	Gas Mcf	Water Bbls. Gas-Oil Ratio Gravity

DISPOSITION OF GAS: <input type="checkbox"/> Vented <input type="checkbox"/> Sold <input type="checkbox"/> Used on Lease <i>(If vented, Submit ACO-18.)</i>	METHOD OF COMPLETION: <input type="checkbox"/> Open Hole <input type="checkbox"/> Perf. <input type="checkbox"/> Dually Comp. <input type="checkbox"/> Commingled <input type="checkbox"/> Other (Specify) _____	PRODUCTION INTERVAL: _____ _____
---	--	--

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS
Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.

NOTICE TO OWNER
Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

LAYMON
LAWSON OIL, L.L.C.
1400 HOLCOMB RD.

LAW/87
LAWSON OIL
HWY 80 N TO HOVARD RD N 1/2 MI
TO 6TH RD W 3.5 MI
N TO RIG
LEWIS, MO 66657

WELLS FARGO
62770

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CUM.	DRIVER/TRUCK	PLANT/TRANSACTION #
01:11:03	WELL	0.00 yd	16.00 yd	0.00	DM 34	7 MIX 0.00
DATE	LOAD #	YARDS DEL.	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER
07-16-10	5 1	40.00 yd 0.00 yd	13397		4.00 in	27000

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water, If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility for any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have SIGNED

X _____

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By

GAL X _____

WEIGHMASTER

Doug Shue #3-10

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:
X *Mike Laymon*

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
0.00	WELL	WELL (10 BAGS PER UNIT)	0.00	76.00
1.00	TRUCKING	TRUCKING CHARGE	1.00	50.00
				100.00

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
3:19	2:43		1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER	
		START UNLOADING	6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER	
1:26	2:09			
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME
2:48				

SubTotal \$ 450.00
Tax % 6.300 44.60
Total \$ 494.60
Order \$ 699.45

RECEIVED
OCT 01 2010

ADDITIONAL CHARGE 1
ADDITIONAL CHARGE 2
GRAND TOTAL \$ 752.60

KCC WICHITA

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS

Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.

NOTICE TO OWNER

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

14000
LAWSON DEL., I.O.L.C.
1400 SOUTHWEST, WY.

LA4727
LAWSON DEL.
HWY 50 N TO WAYSIDE RD N 4 MI
TO 8TH RD W 2.5 MI (E20)
N TO R10
LEFROY, KS 66847

WICHITA FALLS KS
66750

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CTR.	DRIVER/TRUCK	% MIN	PLANT/TRANSACTION #
01:15:35p	HELL	0.00 yd	16.00 yd	0.00	DN 34	0.00	
DATE		LOAD #	YARDS DEL.	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER
07-16-10	To Have Today	6 2	48.00 yd 16.00 yd	13990		4.00 in	27001

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water, If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE
(To be signed if delivery to be made inside curb line)

Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.

SIGNED _____
X _____

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By

GAL X _____

WEIGHMASTER

Greg Stone #3-10

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:
X *Mike Lawson*

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
0.00	HELL	HELL (10 SACKS PER UNIT)	76.00	608.00

RECEIVED
OCT 01 2010
KCC WICHITA

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
3:19	2:43		1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER 6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER	
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE
1:26	2:00			
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME

Subtotal 608.00
Tax @ 6.300 30.30
Total 646.30
Order 646.30

ADDITIONAL CHARGE 1 _____
ADDITIONAL CHARGE 2 _____
GRAND TOTAL ▶

Laymon Oil II LLC
1998 Squirrel Rd
Neosho Falls, KS 66758

620-963-2495

fax 620-963-2921

Greg Gleue 3-10
API: 15-031-22663-00-00
Spud date: 07-14-2010
Completion date: 07-16-2010
14-22-16 Coffey County

Formation	From	To
Soil	0	38
Shale	38	222
Lime	222	275
Shale	275	350
Lime	350	370
Shale	370	422
Lime	422	480
Shale	480	540
Lime	540	580
Shale	580	620
Lime	620	660
Shale	660	775
Black Shale	775	777
Shale	777	830
Lime	830	840
Shale	840	880
Lime	880	900
Shale	900	938
Lime	938	942
Shale	942	960
Lime	960	963
Black Shale	963	969
5' Lime	969	975
Black Shale	975	978
Shale	978	1013
Sand	1013	1018
Shale	1018	1105
Total Depth		1105

Set 40' of 8 5/8" surface, cemented w/ 10 sacks
Ran 1104' of 2 7/8" pipe
Seat nipple @ 1007'

RECEIVED
OCT 01 2010
KCC WICHITA