

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

ORIGINAL

Form ACO-1

June 2009

Form Must Be Typed

Form must be Signed

All blanks must be Filled

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

OPERATOR: License # 8210
Name: Edward E Birk
Address 1: 302 South 16th
Address 2: _____
City: Burlington State: Ks Zip: 66839 + _____
Contact Person: Edward E Birk
Phone: (620) 364-1311 - office
CONTRACTOR: License # 8210
Name: Edward E Birk
Wellsite Geologist: None
Purchaser: Coffeyville Resources

Designate Type of Completion:

- New Well Re-Entry Workover
- Oil WSW SWD SIOW
 Gas D&A ENHR SIGW
 OG GSW Temp. Abd.
 CM (Coal Bed Methane)
 Cathodic Other (Core, Expl., etc.): _____

If Workover/Re-entry: Old Well Info as follows:

Operator: _____
Well Name: _____
Original Comp. Date: _____ Original Total Depth: _____
 Deepening Re-perf. Conv. to ENHR Conv. to SWD
 Conv. to GSW
 Plug Back: _____ Plug Back Total Depth _____
 Commingled Permit #: _____
 Dual Completion Permit #: _____
 SWD Permit #: _____
 ENHR Permit #: _____
 GSW Permit #: _____
12/10/2010 12/21/2010 12/21/2010
Spud Date or Date Reached TD Completion Date or
Recompletion Date Recompletion Date

API No. 15 - 031-22699-00-00
Spot Description: _____
SW SE SE NE Sec. 15 Twp. 22 S. R. 16 East West
2,805 Feet from North / South Line of Section
495 Feet from East / West Line of Section
Footages Calculated from Nearest Outside Section Corner:
 NE NW SE SW
County: Coffey
Lease Name: Witteman Well #: 9
Field Name: Neosho Falls-LeRoy
Producing Formation: Squirrel
Elevation: Ground: 1031 Est. _____ Kelly Bushing: _____
Total Depth: 1030 Plug Back Total Depth: 1030
Amount of Surface Pipe Set and Cemented at: 42 Feet
Multiple Stage Cementing Collar Used? Yes No
If yes, show depth set: _____ Feet
If Alternate II completion, cement circulated from: 1012
feet depth to: surface w/ 120 sx cmt.

Drilling Fluid Management Plan

(Data must be collected from the Reserve Pit)

Chloride content: _____ ppm Fluid volume: _____ bbls
Dewatering method used: _____
Location of fluid disposal if hauled offsite: _____
Operator Name: _____
Lease Name: _____ License #: _____
Quarter _____ Sec. _____ Twp. _____ S. R. _____ East West
County: _____ Permit #: _____

INSTRUCTIONS: An original and two copies of this form shall be filed with the Kansas Corporation Commission, 130 S. Market - Room 2078, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information of side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.

AFFIDAVIT

I am the affiant and I hereby certify that all requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature: Daura Burt
Title: Agent Date: 02/21/2011

KCC Office Use ONLY

Letter of Confidentiality Received
Date: _____
 Confidential Release Date: _____ **RECEIVED**
 Wireline Log Received
 Geologist Report Received
 UIC Distribution
ALT I II III Approved by: Dg Date: 2/28/11
FEB 23 2011
KCC WICHITA

Operator Name: Edward E Birk Lease Name: Witte man Well #: 9
 Sec. 15 Twp. 22 S. R. 16 East West County: Coffey

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach complete copy of all Electric Wire-line Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <i>(Attach Additional Sheets)</i> Samples Sent to Geological Survey <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Cores Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Electric Log Run <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Electric Log Submitted Electronically <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <i>(If no, Submit Copy)</i> List All E. Logs Run:	<input type="checkbox"/> Log Formation (Top), Depth and Datum <input checked="" type="checkbox"/> Sample <table style="width:100%; border-collapse: collapse;"> <tr> <td style="width:60%;">Name</td> <td style="width:20%;">Top</td> <td style="width:20%;">Datum</td> </tr> <tr> <td>Squirrel</td> <td>1016</td> <td></td> </tr> </table>	Name	Top	Datum	Squirrel	1016	
Name	Top	Datum					
Squirrel	1016						

CASING RECORD <input type="checkbox"/> New <input checked="" type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface	9 7/8"	7"	17#	42'	Portland	12	Calcium
Long String	6 1/8"	2 7/8"	6.5#	1012'	Portland	120	

ADDITIONAL CEMENTING / SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	# Sacks Used	Type and Percent Additives
<input type="checkbox"/> Perforate <input type="checkbox"/> Protect Casing <input type="checkbox"/> Plug Back TD <input type="checkbox"/> Plug Off Zone				

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record <i>(Amount and Kind of Material Used)</i>	Depth
None	Open hole completion 1012-1030'		

TUBING RECORD:	Size:	Set At:	Packer At:	Liner Run: <input type="checkbox"/> Yes <input type="checkbox"/> No
----------------	-------	---------	------------	---

Date of First, Resumed Production, SWD or ENHR. pending	Producing Method: <input type="checkbox"/> Flowing <input type="checkbox"/> Pumping <input type="checkbox"/> Gas Lift <input type="checkbox"/> Other <i>(Explain)</i> _____
---	--

Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity
-----------------------------------	-----------	---------	-------------	---------------	---------

DISPOSITION OF GAS: <input type="checkbox"/> Vented <input type="checkbox"/> Sold <input type="checkbox"/> Used on Lease <i>(If vented, Submit ACO-18.)</i>	METHOD OF COMPLETION: <input type="checkbox"/> Open Hole <input type="checkbox"/> Perf. <input type="checkbox"/> Dually Comp. <input type="checkbox"/> Commingled <i>(Submit ACO-5)</i> <i>(Submit ACO-4)</i> <input type="checkbox"/> Other <i>(Specify)</i> _____	PRODUCTION INTERVAL: <div style="text-align: right; font-weight: bold; font-size: 1.2em;">RECEIVED</div> <div style="text-align: right; font-weight: bold; font-size: 1.2em;">FEB 23 2011</div>
---	--	--

802 N. Industrial Rd.
 P.O. Box 664
 Iola, Kansas 66749
 Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS
 Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.
NOTICE TO OWNER
 Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the hiring of a mechanic's lien on the property which is the subject of this contract.

80001
 B & R COOPERATIVE VENTURES
 800 S. FOURTH ST.

BURLINGTON KS
 66839

BT11/15
 B & R COOP. VENTURES/BIRK OIL
 58 W TO E. ST IN LEROY N OUT OF
 TOWN TO N OF 7TH BIG POND ON
 WEST GATE JUST PAST WITTEMAN
 LEROY, KS 66857 WELL # 9

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL.	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
02:53:01p	WELL	6.00 yd	12.00 yd	0.00	35	0.00	
DATE	To Date	LOAD #	30 YARD DEAD	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER
12-21-10	today	2	12.00 yd	15386		4.00 in	28309

WARNING
IRRITATING TO THE SKIN AND EYES
 Contains Portland Cement, Fly Ash, and Gypsum. PROLONGED CONTACT MAY CAUSE IRRITATION TO THE SKIN AND EYES. Prolonged Contact With Skin. In Case of Contact, Wash Immediately With Water. Irritation Persists, Get Medical Attention.
 CONCRETE IS THE PROPERTY OF THE PURCHASER UPON LEAVING THE PLANT. ANY CHANGES OR CANCELLATION OF ORIGINAL INSTRUCTIONS MUST BE TELEPHONED TO THE OFFICE BEFORE LOADING STARTS.
 The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.
 All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.
 Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.
 A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.
 Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE
 (TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)
 Dear Customer, the driver of the truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of this truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this we would be requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur in the premises and/or adjacent property, buildings, sidewalks, driveways, etc., by the delivery of this material, and that you also agree to have him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier from any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.
 SIGNED: _____
 X _____

Excessive Water is Detrimental to Concrete Performance
 H₂O Added By Request/Authorized By _____
 GAL. X _____
WEIGHMASTER
 NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.
 LOAD RECEIVED BY: _____
 X _____

QUANTITY	FORMULA	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
6.00	WELL	WELL (10 SACKS PER UNIT)	12.00	76.00

PD Cl # 6349
 4 1102.33
 1/22

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION (C) UNDER TEST TAKEN	TIME ALLOWED	SubTotal \$	456.00
		4:49	1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER		Tax % 6.300	28.73
LEFT PLANT	ARRIVED JOB	START UNLOADING	6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER	TIME DUE	Total \$	484.73
3:10	3:45	3:54			Order #	1102.33
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME	ADDITIONAL CHARGE 1	
					ADDITIONAL CHARGE 2	
GRAND TOTAL						

RECEIVED
 FEB 23 2011
 KCC WICHITA

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS
Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.
NOTICE TO OWNER
Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

SOLD TO:
B0001
B & B COOPERATIVE VENTURES
900 S. FOURTH ST.

R111/15
B & B COOP. VENTURES/BIRK OIL
58 W TO F ST IN LEROY N OUT OF
TOWN TO N OF 7TH BIG POND ON
WEST GATE JUST PAST WITTEMAN
LE ROY, KS 66857 WELL# 9

BURLINGTON KS
66839

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
02:38:14p	WELL	6.00 yd	12.00 yd	0.00	35	0.00	
DATE	Date	LOAD #	YARDS DEL	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER
12-21-10	oday	1	6.00 yd	15305		4.00 in	28308

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water, If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.
CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST BE TELEPHONED to the OFFICE BEFORE LOADING STARTS.
The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.
All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.
Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.
A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.
Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)
Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have signed out of delivery of this order.
SIGNED
X _____

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By
_____ GAL X _____
WEIGHMASTER

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.
LOAD RECEIVED BY:
X *[Signature]*

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
6.00	WELL	WELL (10 SACKS PER UNIT)	6.00	456.00
2.50	TRUCKING	TRUCKING CHARGE	2.50	125.00

20 (16 # 65419) (16 #)

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED	Subtotal \$
			1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER 6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER		591.00
					Tax % 6.300 30.60
					Total \$ 617.60
					Order \$ 617.60
					ADDITIONAL CHARGE 1 _____
					ADDITIONAL CHARGE 2 _____
					GRAND TOTAL ▶

RECEIVED
FEB 23 2011
KCC WICHITA