

Notice: Fill out COMPLETELY and return to Conservation Division at the address below within 60 days from plugging date.

KANSAS CORPORATION COMMISSION  
OIL & GAS CONSERVATION DIVISION  
**WELL PLUGGING RECORD**  
K.A.R. 82-3-117

Form CP-4  
March 2009  
Type or Print on this Form  
Form must be Signed  
All blanks must be Filled

OPERATOR: License #: 32334  
Name: Chesapeake Operating, Inc.  
Address 1: P.O. Box 18496  
Address 2: \_\_\_\_\_  
City: Oklahoma City State: OK Zip: 73154 + 0496  
Contact Person: David Wiist  
Phone: (405) 935-3906  
Type of Well: (Check one)  Oil Well  Gas Well  OG  D&A  Cathodic  
 Water Supply Well  Other: \_\_\_\_\_  SWD Permit #: \_\_\_\_\_  
 ENHR Permit #: E - 14,551  Gas Storage Permit #: \_\_\_\_\_  
Is ACO-1 filed?  Yes  No If not, is well log attached?  Yes  No  
Producing Formation(s): List All (if needed attach another sheet)  
Kansas City Depth to Top: 3,786' Bottom: 3,901' T.D. 4,286'  
\_\_\_\_\_ Depth to Top: \_\_\_\_\_ Bottom: \_\_\_\_\_ T.D. \_\_\_\_\_  
\_\_\_\_\_ Depth to Top: \_\_\_\_\_ Bottom: \_\_\_\_\_ T.D. \_\_\_\_\_

API No. 15 - 185-33604-00-01  
Spot Description: \_\_\_\_\_  
SW, NE, NE Sec. 5 Twp. 25 S. R. 13  East  West  
4,377 4314 Feet from  North /  South Line of Section  
1,119 1011 Feet from  East /  West Line of Section  
Footages Calculated from Nearest Outside Section Corner:  
 NE  NW  SE  SW  
County: Stafford  
Lease Name: Glasscock Well #: 4-1  
Date Well Completed: \_\_\_\_\_  
The plugging proposal was approved on: 2/8/2011 (Date)  
by: Steve Bond (KCC District Agent's Name)  
Plugging Commenced: 2/16/2011  
Plugging Completed: 2/22/2011

Show depth and thickness of all water, oil and gas formations.

Oil, Gas or Water Records		Casing Record (Surface, Conductor & Production)			
Formation	Content	Casing	Size	Setting Depth	Pulled Out
Ogallah	Water	Surface	8 5/8"	252'	
Kansas City	Water Disposal	Production	4 1/2"	4,000'	2,000'

Describe in detail the manner in which the well is plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same depth placed from (bottom), to (top) for each plug set.

See Attached Plugging Activity

Plugging Contractor License #: 99996 Name: Allied Cementing Co., Inc.  
Address 1: P.O. Box 31 Address 2: \_\_\_\_\_  
City: Russell State: KS Zip: 67665 + \_\_\_\_\_  
Phone: (\_\_\_\_) \_\_\_\_\_  
Name of Party Responsible for Plugging Fees: Chesapeake Operating, Inc.  
State of Oklahoma County, Oklahoma, ss.  
David Wiist Jr.  Employee of Operator or  Operator on above-described well.  
(Print Name)

being first duly sworn on oath, says: That I have knowledge of the facts statements, and matters herein contained, and the log of the above-described well is as filed, and the same are true and correct, so help me God.

Signature: David Wiist  
Digitally signed by David Wiist  
DN: dc=net, dc=chkenegy, ou=Users and Groups,  
cn=David Wiist, email=david.wiist@chck.com  
Date: 2011.03.10 13:28:42 -0600

RECEIVED

Mail to: KCC - Conservation Division, 130 S. Market - Room 2078, Wichita, Kansas 67202

MAR 14 2011

KCC WICHITA

Glasscock 4-1: Daily Plugging Activity

02/17/2011 PULL TBG & PACKER

CREW TO LOCATION, HPJSAM, CLEAR LOCATION FOR RIG, RIG UP UNIT, UNSET PKR, TOHW TBG LAYING DOWN IN SINGLES, (117 JTS 2 3/8 DUO-LINED TBG & 2 3/8 X 4 1/2 AD1 PACKER) CWISDFN.

02/18/2011 SET CIBP

CREW TO LOCATION, HAD TO GET CAT TO PULL TRUCKS INTO LOCATION (SAND), HPJSAM, RIG UP LOG-TECH, RIH & SET 4 1/2 CIBP @ 3730', DIG OUT CELLAR & RIG UP CSG JACK, FIND FREEPOINT @ 2300', TRY TO CUT OFF, HAVING TROUBLE CUTTER, COULD NOT GET TO CATCH IN COLLAR, CWISDFN.

02/19/2011 CUT & LAY DOWN CSG.

CREW TO LOCATION, HPJSAM, RIHW COLLAR BUSTER, MADE CUT @ 2300' COULD NOT WORK LOOSE, CUT @ 2000', WORKED LOOSE, HAD TO JACK 1ST 2 JTS OUT (VERY TIGHT), PULL & LAY DOWN 61 JTS 4 1/2 CSG (1973.25') SDFWE

02/22/2011 PUMP PLUGS

CREW TO LOCATION, HPJSAM, RIHW 2 3/8 TBG TO 830', RIG UP ALLIED, PUMP 10SX GEL & 50 SX CMT (830' TO 618'), PULL TBG TO 280' & PUMP 50SX CMT. (230' TO 68'), PULL TO 60' PUMP 40SX TO SURFACE. RDMO. WAIT ON CMT. SDFN, KCC REP. STEVE PFEIFER ON LOCATION.

02/23/2011 TOP OFF CSG & CAP

CHECK LEVEL OF CEMENT IN CSG, (CEMENT FELL 70'). TOP OFF & CAP WELL, SDFN

RECEIVED  
MAR 14 2011  
KCC WICHITA

# ALLIED CEMENTING CO., LLC. 040030

REMIT TO P.O. BOX 31  
RUSSELL, KANSAS 67665

SERVICE POINT: Claremont, KS

DATE <u>2-21-2011</u>	SEC. <u>5</u>	TWP. <u>25s</u>	RANGE <u>13w</u>	CALLED OUT <u>8:00 AM</u>	ON LOCATION <u>9:00 AM</u>	JOB START <u>10:00 AM</u>	JOB FINISH <u>11:00 AM</u>
LEASE <u>Glosscock</u>		WELL # <u>4-1</u>		LOCATION <u>Pratt / 1/2 mile on line</u>		COUNTY <u>St. Louis</u>	STATE <u>KS</u>
<input checked="" type="radio"/> OLD OR NEW (Circle one)			<u>6:00 AM, 1 1/2 hrs. since</u>				

CONTRACTOR Clare Well Service

TYPE OF JOB O.H.P.

HOLE SIZE 7 1/8 T.D. \_\_\_\_\_

CASING SIZE 8 5/8 DEPTH \_\_\_\_\_

TUBING SIZE 2 3/8 DEPTH 830'

DRILL PIPE \_\_\_\_\_ DEPTH \_\_\_\_\_

TOOL \_\_\_\_\_ DEPTH \_\_\_\_\_

PRES. MAX \_\_\_\_\_ MINIMUM \_\_\_\_\_

MEAS. LINE \_\_\_\_\_ SHOE JOINT \_\_\_\_\_

CEMENT LEFT IN CSG. \_\_\_\_\_

PERFS. 830', 280', 60'

DISPLACEMENT 2 bbls ltr

OWNER Chesapeake

CEMENT AMOUNT ORDERED 1050 gal, 1405 gal

4% WGA

EQUIPMENT

PUMP TRUCK CEMENTER Darin F.

# 366 HELPER Wayne D. Galy

BULK TRUCK # 341 DRIVER CJ

BULK TRUCK # \_\_\_\_\_ DRIVER \_\_\_\_\_

COMMON \_\_\_\_\_ @ \_\_\_\_\_

POZMIX \_\_\_\_\_ @ \_\_\_\_\_

GEL \_\_\_\_\_ @ \_\_\_\_\_

CHLORIDE \_\_\_\_\_ @ \_\_\_\_\_

ASC \_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

HANDLING \_\_\_\_\_ @ \_\_\_\_\_

MILEAGE \_\_\_\_\_ @ \_\_\_\_\_

TOTAL \_\_\_\_\_

REMARKS:

1st plus - 830' - mix 1050 gal, mix 5050 cement, displace 2 bbls fresh water

2nd plus - 280' - mix 5050 cement, displace 1 1/2 bbls fresh water

3rd plus - 60' - Circulate cement to surface with 4050

SERVICE

DEPTH OF JOB 830'

PUMP TRUCK CHARGE \_\_\_\_\_

EXTRA FOOTAGE \_\_\_\_\_ @ \_\_\_\_\_

MILEAGE \_\_\_\_\_ @ \_\_\_\_\_

MANIFOLD \_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

TOTAL \_\_\_\_\_

CHARGE TO: Chesapeake Operations

STREET \_\_\_\_\_

CITY \_\_\_\_\_ STATE \_\_\_\_\_ ZIP \_\_\_\_\_

PLUG & FLOAT EQUIPMENT

\_\_\_\_\_ @ \_\_\_\_\_

NOOP @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

TOTAL \_\_\_\_\_

To Allied Cementing Co., LLC.  
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any) \_\_\_\_\_

TOTAL CHARGES \_\_\_\_\_

DISCOUNT \_\_\_\_\_ IF PAID IN 30 DAYS \_\_\_\_\_

PRINTED NAME X \_\_\_\_\_

SIGNATURE X \_\_\_\_\_

Thank you!!!

RECEIVED  
MAR 14 2011  
KCC WICHITA