

KANSAS CORPORATION COMMISSION **ORIGINAL**
OIL & GAS CONSERVATION DIVISION

Form ACO-1
June 2009

Form Must Be Typed
Form must be Signed
All blanks must be Filled

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

OPERATOR: License # 32710
Name: Laymon Oil II LLC
Address 1: 1998 Squirrel Rd
Address 2: _____
City: Neosho Falls State: KS Zip: 66758 + 7124
Contact Person: Michael Laymon
Phone: (620) 963-2495
CONTRACTOR: License # 32710
Name: Company Tools
Wellsite Geologist: none
Purchaser: Coffeyville Resources

Designate Type of Completion:

- New Well Re-Entry Workover
- Oil WSW SWD SIOW
 Gas D&A ENHR SIGW
 OG GSW Temp. Abd.
 CM (Coal Bed Methane)
 Cathodic Other (Core, Expl., etc.): _____

If Workover/Re-entry: Old Well Info as follows:

Operator: _____

Well Name: _____

Original Comp. Date: _____ Original Total Depth: _____

- Deepening Re-perf. Conv. to ENHR Conv. to SWD
 Conv. to GSW
- Plug Back: _____ Plug Back Total Depth _____
 Commingled Permit #: _____
 Dual Completion Permit #: _____
 SWD Permit #: _____
 ENHR Permit #: _____
 GSW Permit #: _____

01-27-2011	01-31-2011	03-30-2011
Spud Date or Recompletion Date:	Date Reached TD	Completion Date or Recompletion Date

API No. 15 - 207-27781-00-00

Spot Description: _____

NW SE SW SW Sec. 13 Twp. 24 S. R. 15 East West
470 Feet from North / South Line of Section
840 Feet from East / West Line of Section

Footages Calculated from Nearest Outside Section Corner:

- NE NW SE SW

County: Woodson

Lease Name: Puetz Well #: 35-11

Field Name: Vernon

Producing Formation: Squirrel

Elevation: Ground: 1106 Kelly Bushing: _____

Total Depth: 1180 Plug Back Total Depth: 1167

Amount of Surface Pipe Set and Cemented at: 40 Feet

Multiple Stage Cementing Collar Used? Yes No

If yes, show depth set: _____ Feet

If Alternate II completion, cement circulated from: 40

feet depth to: surface w/ 10 sx cmt.

Drilling Fluid Management Plan

(Data must be collected from the Reserve Pit)

Chloride content: _____ ppm Fluid volume: _____ bbls

Dewatering method used: _____

Location of fluid disposal if hauled offsite: _____

Operator Name: _____

Lease Name: _____ License #: _____

Quarter _____ Sec. _____ Twp. _____ S. R. _____ East West

County: _____ Permit #: _____

INSTRUCTIONS: An original and two copies of this form shall be filed with the Kansas Corporation Commission, 130 S. Market - Room 2078, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information of side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.

AFFIDAVIT

I am the affiant and I hereby certify that all requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature: [Signature]

Title: Owner Date: 04-28-2011

KCC Office Use ONLY

- Letter of Confidentiality Received
Date: _____
 Confidential Release Date: _____
 Wireline Log Received
 Geologist Report Received
 UIC Distribution
ALT I II III Approved by: Dg Date: 5/17/11

RECEIVED
MAY 02 2011
KCC WICHITA

Operator Name: Laymon Oil II LLC Lease Name: Puetz Well #: 35-11
 Sec. 13 Twp. 24 S. R. 15 East West County: Woodson

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach complete copy of all Electric Wire-line Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <i>(Attach Additional Sheets)</i> Samples Sent to Geological Survey <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Cores Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Electric Log Run <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Electric Log Submitted Electronically <input type="checkbox"/> Yes <input type="checkbox"/> No <i>(If no, Submit Copy)</i> List All E. Logs Run: Gamma Ray Neutron	<input checked="" type="checkbox"/> Log Formation (Top), Depth and Datum <input type="checkbox"/> Sample Name Top Datum See attached log
---	--

CASING RECORD <input type="checkbox"/> New <input type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface	10 1/4"	8 5/8"	24#	40	common	10	
Production	6 1/8"	2 7/8"	6.7#	1167	portland	160	
Tubing		1"	1.8#	1066'			

ADDITIONAL CEMENTING / SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	# Sacks Used	Type and Percent Additives
<input type="checkbox"/> Perforate <input type="checkbox"/> Protect Casing <input type="checkbox"/> Plug Back TD <input type="checkbox"/> Plug Off Zone				

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record <i>(Amount and Kind of Material Used)</i>	Depth
2	1092-1100	75 gal HCL acid; 30 sacks sand frac	1092-1100

TUBING RECORD: Size: Set At: Packer At: Liner Run: <input type="checkbox"/> Yes <input type="checkbox"/> No	
Date of First, Resumed Production, SWD or ENHR. 04-01-2011	Producing Method: <input type="checkbox"/> Flowing <input checked="" type="checkbox"/> Pumping <input type="checkbox"/> Gas Lift <input type="checkbox"/> Other (Explain) _____
Estimated Production Per 24 Hours	Oil Bbls. 1 Gas Mcf Water Bbls. Gas-Oil Ratio Gravity

DISPOSITION OF GAS: <input type="checkbox"/> Vented <input type="checkbox"/> Sold <input type="checkbox"/> Used on Lease <i>(If vented, Submit ACO-18.)</i>	METHOD OF COMPLETION: <input type="checkbox"/> Open Hole <input type="checkbox"/> Perf. <input type="checkbox"/> Dually Comp. <input type="checkbox"/> Commingled <i>(Submit ACO-5)</i> <i>(Submit ACO-4)</i> <input type="checkbox"/> Other (Specify) _____	PRODUCTION INTERVAL: _____ _____
---	---	--

RECEIVED
MAY 02 2011
KCC WICHITA

Laymon Oil II LLC
1998 Squirrel Rd
Neosho Falls, KS 66758

620-963-2495

fax 620-963-2921

Lease : Puetz Well # 35-11
API: 15-207-27781-00-00
Spud date: 01-27-2011
Completion date: 01-31-2011
13-24-15 Woodson County

Formation	From	To
Soil	0	22
Shale	22	95
Lime	95	110
Shale	110	275
Lime	275	560
Shale	560	625
Lime	625	760
Big Shale	760	925
Lime	925	941
Shale	941	1000
Lime	1000	1017
Shale	1017	1032
Lime	1032	1041
Shale	1041	1070
5' lime	1070	1074
Shale	1074	1082
Upper Squirrel Sand	1082	1095
Shale	1095	1132
Lower Squirrel Sand	1132	1140
Shale	1140	1180
Total Depth		1180

Set 40' of 8 5/8" surface, cemented w/ 10 sacks
Ran 1167' of 2 7/8" pipe
Seat nipple @ 1066'

RECEIVED
MAY 02 2011
KCC WICHITA

RECEIVED
MAY 02 2011
KCC WICHITA

D. Glene 4-10 10 DKS
 D Glene SWD1-10 10 DKS
 D Glene SWD 1 10 DKS
 Light C 27-10 10 DKS
 Light C 28-10 10 DKS
 D Glene 7-10 10 DKS
 D Glene 8-10 10 DKS
 Bader 2 1-10 10 DKS
 Bader Z 2-10 10 DKS
 Gordon 21-10 10 DKS
 Gordon 20-10 10 DKS
 Puetz 32-11 10 DKS
 Puetz 33-11 10 DKS
 Puetz 34-11 10 DKS
 Puetz 35-11 10 DKS

CUSTOMER NO.	JOB NO.	PURCHASE ORDER NO.	REFERENCE	TERMS	CLERK	DATE	TIME
3447					SE	11/15/10	

SOLD TO: *Layman Oil*

SHIP TO:

FORM NO. HACB (8/88)

ACTIVANT SOLUTIONS INC. CALL BUSINESS PRODUCTS 800-338-7423

SHIPPED	ORDERED	UM	SKU	DESCRIPTION	UNITS	PRICE/PER	EXTENSION
	200		PC	Portland Cement	200	945	1890 ⁰⁰
						Sale Tax	156 ⁸⁷
							<u>2046⁸⁷</u>

X
RECEIVED BY

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS
Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.
NOTICE TO OWNER
Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

LA10/12
LAYMON OIL II, L.L.C.
1998 SQUIRREL RD.

NEOSHO FALLS KS
66758

LA10/12
LAYMON OIL
HWY 54 W TO YC N ON 75 4 MI TO
160TH RD E 1 1/2 MI
WELL # DOUBLE GATE & CURREL
YATES CENTER, KS 66703

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	WATER	DRIVER/TRUCK	W AIR	PLANT/TRANSACTION #
02:40:37p	WELL	8.00 yd	16.00 yd	0.00	35	6.00	
DATE	LOAD #	YARDS DEL.	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER	
01-31-11	2	16.00 yd	15652		4.00 in	28479	

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water, If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE
(To be signed if delivery to be made inside curb line)
Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.
SIGNED
X

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By
_____ GAL X

WEIGHMASTER

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:
X

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
8.00	WELL	WELL (10 SACKS PER UNIT)	16.00	128.00

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED	Sub Total \$
		3:35	1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER		508.00
			6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER		Tax % 7.300 44.38
					Total \$ 652.38
					Order \$ 1412.06
					ADDITIONAL CHARGE 1 _____
					ADDITIONAL CHARGE 2 _____
					GRAND TOTAL ▶

RECEIVED
MAY 02 2011
KCC WICHITA

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS

Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength lost when water is added at customer's request.

NOTICE TO OWNER

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

LA005
LAYMON OIL II, L.L.C.
1998 SQUIRREL RD.

LA10712
LAYMON OIL
HWY 54 W TO YC N ON 75 4 MI TO
160TH RD E 1 1/2 MI
WELL # DOUBLE GATE & CORREL
YATES CENTER, KS 66783

NEDSHO FALLS KS
66758

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	# GAL	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
02:35:59p	WELL	8.00 yd	16.00 yd	0.00	35	6.00	
DATE	LOAD #	YARDS DEL.	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER	
01-31-11	1	8.00 yd	15651		4.00 in	28478	

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.

SIGNED _____

X

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By _____

GAL X _____

WEIGHMASTER
Ken 12 35-11

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY: *M. H. [Signature]*

X

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
8.00	WELL	WELL (10 SACKS PER UNIT)	76.00	608.00
8.00	TRUCKING	TRUCKING CHARGE	50.00	400.00

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED	Sub Total \$
		3:53	1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER		708.00
			6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER		Tax % 7.300 51.68
					Total \$ 759.68
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE	Order \$
3:00	3:30	3:34			759.68
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME	
					ADDITIONAL CHARGE 1 _____
					ADDITIONAL CHARGE 2 _____
					GRAND TOTAL ▶

RECEIVED
MAY 02 2011
KCC WICHITA