

Notice: Fill out COMPLETELY
and return to Conservation Division at
the address below within
60 days from plugging date.

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION
WELL PLUGGING RECORD
K.A.R. 82-3-117

RECEIVED
JUN 06 2011

KCC WICHITA

Form CP-4
March 2009

Type or Print on this Form
Form must be Signed
All blanks must be Filled

OPERATOR: License #: 8210
Name: Edward E Birk
Address 1: 302 S. 4th St.
Address 2: _____
City: Burlington State: Ks Zip: 66839 + _____
Contact Person: Edward E Birk
Phone: (620) 364-1311
Type of Well: (Check one) ☐ Oil Well ☐ Gas Well ☐ OG ☒ D&A ☐ Cathodic
☐ Water Supply Well ☐ Other: _____ ☐ SWD Permit #: _____
☐ ENHR Permit #: _____ ☐ Gas Storage Permit #: _____
Is ACO-1 filed? ☒ Yes ☐ No If not, is well log attached? ☒ Yes ☐ No
Producing Formation(s): List All (if needed attach another sheet)
Dry Hole Depth to Top: _____ Bottom: _____ T.D. _____
_____ Depth to Top: _____ Bottom: _____ T.D. _____
_____ Depth to Top: _____ Bottom: _____ T.D. _____

API No. 15 - 27819-00-00
Spot Description:
NW NW NW SE Sec. 25 Twp. 23 S. R. 14 ☒ East ☐ West
2,400 Feet from ☐ North / ☒ South Line of Section
2,440 Feet from ☒ East / ☐ West Line of Section
Footages Calculated from Nearest Outside Section Corner:
☐ NE ☐ NW ☒ SE ☐ SW
County: Woodson
Lease Name: R. Edwards Well #: 8
Date Well Completed: 05/24/2011
The plugging proposal was approved on: 05/24/2011 (Date)
by: Alan (KCC District Agent's Name)
Plugging Commenced: 05/24/2011
Plugging Completed: 05/24/2011

Show depth and thickness of all water, oil and gas formations.

Oil, Gas or Water Records		Casing Record (Surface, Conductor & Production)			
Formation	Content	Casing	Size	Setting Depth	Pulled Out
Surface	water	surface casing	7"	40'	

Describe in detail the manner in which the well is plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same depth placed from (bottom), to (top) for each plug set.

Hook onto drill pipe. Set 50' plug at TD using 20 sx cement. Pull out to base of KC @ 920'. Mix and pump 2 sx gel. Set 50' plug at base of KC using 20 sx cement. Pull out to 250'. Mix and pump 2 sx gel. Set solid plug 250' to surface using 60 sx cement. Good cement to surface.

Plugging Contractor License #: 31280 Name: Birk Petroleum
Address 1: 874 12th Rd SW Address 2: _____
City: Burlington State: KS Zip: 66839 + _____
Phone: (620) 364-1311 - office
Name of Party Responsible for Plugging Fees: Edward E Birk
State of Kansas County, Coffey, ss.
Laura C. Birk ☒ Employee of Operator or ☐ Operator on above-described well, AK
(Print Name)

being first duly sworn on oath, says: That I have knowledge of the facts statements, and matters herein contained, and the log of the above-described well is as filed, and the same are true and correct, so help me God.

Signature: Laura C Birk

RECEIVED
JUN 06 2011

Lease Name: Edwards	Spud Date: 5-19-2011	Surface Pipe Size: 7 1/2"	Depth: 40'	TD: 1480
Operator: Birk Petroleum	Well #8	Bit Diameter: 5 7/8"		
Footage taken				
0_5	soil			
5_12	clay			
12_105	shale			
105_108	lime			
108_130	shale			
130_138	brown lime			
138_146	hard lime			
146_167	shale			
167_174	lime			
174_294	shale			
294_299	lime			
299_304	shale			
304_309	lime			
309_467	shale			
467_503	lime			
503_508	shale			
508_565	lime			
565_574	shale			
574_656	lime			
656_663	brown lime			
663_697	hard lime			
697_720	shale			
720_737	lime			
737_742	shale			
742_745	lime			
745_781	shale			
781_918	lime			
918_1047	shale			
1047_1049	lime			
1049_1069	shale			
1069_1073	lime			
1073_1095	broken lime			
1095_1105	hard lime			
1105_1120	shale			
1120_1125	lime			
1125_1164	shale			
1164_1180	lime			
1180_1196	shale			
1196_1201	lime			
1201_1235	shale			
1235_1246	lime			
1246_1248	mulkey sand/no oil			
1248_1250	lime			
1250_1252	some sand no oil			
1252_1297	shale			
1297_1298	lime			
1298_1301	shale			
1301_1303	lime			
1303_1306	sand no oil			
1306_1351	shaley sand			
1351_1360	lime and black shale			
1360_1480	shale			

1480 TD

KCC WICHITA

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS
Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.
NOTICE TO OWNER
Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

SHIP TO.

880010:

B & B COOPERATIVE VENTURES
900 S. FOURTH ST.

BURLINGTON KS
66839

JUL 3 2011

KCC WICHITA

B110/27
COOP. VENTURES/BTRK OIL
54 W TO 75 HWY N 9MI TO 202
W 4.75 MI N 80
R EDWARDS #8
YATES CENTER, KS 66783

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
12:11:12p	WELL	10.00 yd	10.00 yd	0.00	34	0.00	
DATE	To Date	LOAD #	YARDS DEL	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER
05-24-11	Today	1	10.00 yd	16781		4.00 in	29138

WARNING

IRRITATING TO THE SKIN AND EYES

Contains Portland Cement, Water, Rubbersol and Glycol. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin, Wash Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ \$50/Hr.

PROPERTY DAMAGE RELEASE (TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in the load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.

SIGNED

X

Excessive Water Is Detrimental to Concrete Performance H₂O Added By Request/Authorized By

GAL X

WEIGHMASTER

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY

X

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
10.00	WELL	WELL (10 SACKS PER UNIT)	76.00	760.00
2.50	TRUCKING	TRUCKING CHARGE	50.00	125.00

check # 8377

paid by check Amount 1,102.33

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED	SubTotal \$	885.00
			1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER		Tax % 6.300	55.76
			6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER		Total \$	940.76
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE	Order \$	940.76
12:30	1:15					
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME	ADDITIONAL CHARGE 2	
					GRAND TOTAL	