

RECEIVED

JAN 16 2013

KCC WICHITA

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

Form ACO-1
June 2009

Form Must Be Typed
Form must be Signed
All blanks must be Filled

OPERATOR: License # 09267
Name: JRC Oil Company, Inc.
Address 1: P. O. Box 426
Address 2: 24110 NE Vermont Road
City: Garnett State: Kansas Zip: 66032 + 0426
Contact Person: Mike Colvin
Phone: (785) 448-8112
CONTRACTOR: License # 32079
Name: John E. Leis
Wellsite Geologist: None
Purchaser: Pacer

Designate Type of Completion:

- New Well Re-Entry Workover
 Oil WSW SWD SLOW
 Gas D&A ENHR SIGW
 OG GSW Temp. Abd.
 CM (Coal Bed Methane)
 Cathodic Other (Core, Expl., etc.): _____

If Workover/Re-entry: Old Well Info as follows:

Operator: _____
Well Name: _____

Original Comp. Date: _____ Original Total Depth: _____

- Deepening Re-perf. Conv. to ENHR Conv. to SWD
 Conv. to GSW
 Plug Back: _____ Plug Back Total Depth
 Commingled Permit #: _____
 Dual Completion Permit #: _____
 SWD Permit #: _____
 ENHR Permit #: _____
 GSW Permit #: _____

May 14, 2012 May 15, 2012 December 6, 2012
Spud Date or Date Reached TD Completion Date or
Recompletion Date Recompletion Date

API No. 15 - 003-25461-000

Spot Description: _____

SW NE SE SE Sec. 32 Twp. 20 S. R. 21 East West

825 Feet from North / South Line of Section

341 Feet from East / West Line of Section

Footages Calculated from Nearest Outside Section Corner:

- NE NW SE SW

County: Anderson

Lease Name: Bandy Well #: BP-22

Field Name: Bush City Shoestring

Producing Formation: Cattleman and Squirrel Sandstones

Elevation: Ground: 985' Kelly Bushing: NA

Total Depth: 822' Plug Back Total Depth: 813'

Amount of Surface Pipe Set and Cemented at: 21' Feet

Multiple Stage Cementing Collar Used? Yes No

If yes, show depth set: _____ Feet

If Alternate II completion, cement circulated from: 818'

feet depth to: Surface w/ 90 sx cmt.

Drilling Fluid Management Plan

(Data must be collected from the Reserve Pit)

Chloride content: _____ ppm Fluid volume: _____ bbls

Dewatering method used: _____

Location of fluid disposal if hauled offsite: _____

Operator Name: _____

Lease Name: _____ License #: _____

Quarter _____ Sec. _____ Twp. _____ S. R. _____ East West

County: _____ Permit #: _____

INSTRUCTIONS: An original and two copies of this form shall be filed with the Kansas Corporation Commission, 130 S. Market - Room 2078, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information of side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.

AFFIDAVIT

I am the affiant and I hereby certify that all requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature: Michael S. Colvin

Title: Vice President Date: December 30, 2012

KCC Office Use ONLY

- Letter of Confidentiality Received
Date: _____
 Confidential Release Date: _____
 Wireline Log Received
 Geologist Report Received
 UIC Distribution
ALT I II III Approved by: DG Date: 1/25/13

Operator Name: JRC Oil Company, Inc. Lease Name: Bandy Well #: BP-22
 Sec. 32 Twp. 20 S. R. 21 East West County: Anderson

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach complete copy of all Electric Wire-line Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <i>(Attach Additional Sheets)</i> Samples Sent to Geological Survey <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Cores Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Electric Log Run <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Electric Log Submitted Electronically <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <i>(If no, Submit Copy)</i> List All E. Logs Run: Gamma Ray and Neutron	<input type="checkbox"/> Log Formation (Top), Depth and Datum <input type="checkbox"/> Sample Name Top Datum See attached driller's log.
--	--

CASING RECORD <input type="checkbox"/> New <input checked="" type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface	10-1/4"	7"	20	21'	Portland "A"	6	None
Production	5-5/8"	2-7/8"	6.5	818'	Portland "A"	90	None

ADDITIONAL CEMENTING / SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	# Sacks Used	Type and Percent Additives
<input type="checkbox"/> Perforate <input type="checkbox"/> Protect Casing <input type="checkbox"/> Plug Back TD <input type="checkbox"/> Plug Off Zone				

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record (Amount and Kind of Material Used)	Depth
2	598'-630' OA 63 holes	Fractured perforations with 2,400 lbs of 10/20 sand in 125 bbls gelled salt water.	
2	743'-749' OA 13 holes	Fractured perforations with 50 lbs of 10/20 sand in 58 bbls of lease crude.	

TUBING RECORD: Size: <u>1.315" 1.7 lb/ft</u> Set At: <u>757'</u> Packer At: <u>None</u> Liner Run: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Date of First, Resumed Production, SWD or ENHR. <u>December 7, 2012</u>	Producing Method: <input type="checkbox"/> Flowing <input checked="" type="checkbox"/> Pumping <input type="checkbox"/> Gas Lift <input type="checkbox"/> Other (Explain) _____
Estimated Production Per 24 Hours	Oil Bbls. <u>2.0</u> Gas Mcf <u>Trace</u> Water Bbls. <u>2.0</u> Gas-Oil Ratio <u>TSTM</u> Gravity <u>36.0</u>

DISPOSITION OF GAS: <input type="checkbox"/> Vented <input type="checkbox"/> Sold <input checked="" type="checkbox"/> Used on Lease <i>(If vented, Submit ACO-18.)</i>	METHOD OF COMPLETION: <input type="checkbox"/> Open Hole <input checked="" type="checkbox"/> Perf. <input type="checkbox"/> Dually Comp. <input type="checkbox"/> Commingled <i>(Submit ACO-5) (Submit ACO-4)</i> <input type="checkbox"/> Other (Specify) _____	PRODUCTION INTERVAL: <u>598'-630'</u> <u>743'-749'</u>
--	---	--

RECEIVED
 JAN 16 2013
 KCC WICHITA

Operator License #: 9267	API #: 15-003-25461-00-00
Operator: JRC Oil Company, Inc.	Lease: Bandy
Address: PO Box 426 Garnett, KS 66032	Well #: BP-22
Phone: (785) 448-8112	Spud Date: 5/14/12 Completed: 5/15/12
Contractor License: 32079	Location: SW-NE-SE-SE of 32-20S-21E
T.D.: 822 T.D. of Pipe: 818	825 Feet From South
Surface Pipe Size: 7" Depth: 21'	341 Feet From East
Kind of Well: Oil	County: Anderson

LOG

Thickness	Strata	From	To	Thickness	Strata	From	To
2	Soil	0	2	114	Shale	631	745
2	Clay	2	4	5	Sand/Shale/bleed	745	750
16	Shale	4	20	1	Coal	750	751
26	Lime	20	46	72	Shale	751	822
24	Shale	46	70				
6	Lime	70	76				
18	Shale	76	94				
5	Lime	94	99				
24	Shale	99	123				
53	Lime	123	176				
7	Shale	176	183				
49	Lime	183	232				
161	Shale	232	393				
4	Lime	393	397				
6	Shale	397	403				
4	Lime	403	407		T.D.		822
3	Shale	407	410		T.D. of Pipe		818
10	Lime	410	420				
50	Shale	420	470				
13	Lime	470	483				
13	Shale	483	496				
3	Lime	496	499				
24	Shale	499	523				
6	Lime	523	529				
25	Shale	529	554				
7	Lime	554	561				
33	Shale	561	594				
4	Shale/Sand/odor	594	598				
33	Good Sand/odor	598	631				

802 N. Industrial Rd.
P.O. Box 664
Ida, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.



DP-72
40 SK

CONDITIONS

Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.

NOTICE TO OWNER

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

JRCOR
J. R. C. OIL COMPANY, INC.
25530 W. WILSON RD.

JR11/24
JRC OIL CO., INC./P.O. BOX 486
165 N to 1400 E TO TEE N 1 MI
TO 1900 E 2 MI TO WILSON
N 1 MI WEST TO RIG
GARNETT, KS 66032-0486

GARNETT KS
66032-9622

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
11:02:59a	WELL	9.00 yd	36.00 yd	0.00	31	0.00	ANCO
DATE	LOAD #	YARDS DEL.	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER	
05-17-12	4	36.00 yd	20548	6/yd	4.00 in	31570	

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)
Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.
SIGNED
X _____

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By
GAL X _____

WEIGHMASTER _____

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:
X *J.M.S. Wilson*

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
9.00	WELL	WELL (10 SACKS PER UNIT)	36.00	
9.00	MIXHAUL	MIXING & HAULING	36.00	
		1.75 Hrs Trucking Charge		

RECEIVED
JAN 16 2013
KCC WICHITA

\$ 459.00
 \$ 225.00
 \$ 87.50

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
105	1230		1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER	
LEFT PLANT	ARRIVED JOB	START UNLOADING	6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER	TIME DUE
1120	1205			
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME
1.75				

ADDITIONAL CHARGE 1 *TRK 60'18*

ADDITIONAL CHARGE 2

GRAND TOTAL ▶ \$ 531.68