

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-109-20735-00-00
Spot: SESWSWNW Sec/Twnshp/Rge: 18-12S-33W
2490 feet from N Section Line, 640 feet from W Section Line
Lease Name: CLOVIS Well #: 1-18
County: LOGAN Total Vertical Depth: 4800 feet

Operator License No.: 32457
Op Name: ABERCROMBIE ENERGY, LLC
Address: 10209 W. CENTRAL, STE 2
WICHITA, KS 67212

String	Size	Depth (ft)	Pulled (ft)	Comments
PC		1817		
PROD	4.5	4775		195 sx
SURF	8.625	242		160 SX
T1	2.375	4713		

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 03/20/2013 1:30 PM
Plug Co. License No.: 33961 Plug Co. Name: CONSOLIDATED OIL WELL SERVICES LLC
Proposal Rcvd. from: JASON SCHULER Company: ABERCROMBIE ENERGY Phone: (620) 793-2857

Proposed Plugging Method: Ordered 300 sx 60/40 pozmix 4% gel cement w/600 # hulls.
Top down plug. Operator conducted rate test prior to plugging.
8 5/8" surface casing set at 242' w/160 sx cement. 4 1/2" production casing set at 4775' w/195 sx cement.
DV Tool at 1912' w/650 sx cement. TD 4800'. PBTD 4775' Perforations: 4659' - 4664'.

Plugging Proposal Received By: CASE MORRIS Witness Type: COMPLETE (100%)
Date/Time Plugging Completed: 03/20/2013 4:30 PM KCC Agent: DARREL DIPMAN

Actual Plugging Report:

Perforated production casing at 2650'. Fluid level at 4100'.
Connected to 4 1/2" production casing. Pumped 100 # hulls mixed into 10 barrels of water followed by 60 sx cement w/200 # hulls, 800 # gel mixed at 2 barrels of water per sack and 225 sx cement mixed with 200 # hulls. Casing full.
Connected to 8 5/8" surface casing. Pumped 15 sx cement. Maximum pressure 300 psi. Operator called and reported that the cement had fallen in the 4 1/2" casing and that it was topped off with 2 yards of neat cement.
GPS: 39.01100N -101.03360W

Perfs:

Top	Bot	Thru	Comments
4659	4700		

Remarks: CONSOLIDATED CEMENT COMPANY TICKET # 39,439
Plugged through: CSG

KCC WICHITA
JUL 23 2013
RECEIVED

District: 04

Signed Darrel Dipman
7/24/13 (TECHNICIAN)

CM

JUL 23 2013