

API Well Number: 15-205-01179-0000

Kansas Corporation Commission

District Plugging Report

Spot: SWSWNW Sec 9 Twp 28 S Rng 15 ☒ E / ☐ W
2943 Feet from ☐ N / ☒ S Line of Section
5150 Feet from ☒ E / ☐ W Line of Section
GPS: Lat: 37.625470 Long: 95.77789 Date: 7/24/12
Lease Name: Earl Miller Well #: EML 01
County: Wilson Total Vertical Depth: 1050 feet

Operator License No: <u>101</u>	String	Size	Depth	Pulled	Comments
Op Name: <u>State of Kansas</u>	<u>SURF - Casing</u>	<u>8.650</u>	<u>25</u>	<u>25</u>	<u>Surface fell while drilling</u>
Address 1: <u>130 S. MARKET</u>					
Address 2: _____					
City: <u>WICHITA</u>					
State: <u>KS</u> Zip Code: <u>67202</u> - _____					

Well Type: OG - Oil & Gas -(OIL) UIC Docket No.: _____ Date/Time to Plug: 4/15/13 / _____
 Plug Co License No.: 3097 Plug Co. Name: K-W OIL WELL SERVICES, INC.
 Proposal Rcvd from: Robert Kepley Company Name: K-W Phone: (620) 431-2285

Proposed Plugging Report:

Clean out well from surface to TD. Fill well with portland cement from TD to surface.

Plugging Proposal Received By: FRANK GUILFOYLE Witness Type: COMP - Complete 100%

Date/Time Plugging Completed: 4/15/13 / KCC Agent: FRANK GUILFOYLE

Actual Plugging Report:	Perfs:	Top	Bottom	Thru
--------------------------------	---------------	------------	---------------	-------------

Move to location. Set 25 ft of 8 5/8" surface. Cement in with 25 sacks of cement. Drill through wood and cavings to 855 ft. Hit steel at 855 ft. Pull drill steel out, and run 1" to 850 ft. Wash 1" to 1050 ft. Pump portland cement from TD to surface. Pull 1" out and top off well. Pumped 315 sacks of cement. Total of 340 sacks of cement for surface and plugging.

While drilling down, the surface pipe that was cemented in disappeared. While pulling the 1", the 8 5/8" hung on a 1" collar and came out with the 1". It was chained off and the rest of the 1" was pulled out.

RECEIVED
KANSAS CORPORATION COMMISSION
MAY 02 2013
5-2-13
CONSERVATION DIVISION
WICHITA, KS

Remarks:

Contract No. 11782. Control No. 20130051-001. Reg. Sec. GPS'ed by Tony Anderson&F.G.
NAD83

Plugged Thru: TBG - Tubing

Plugged Due to Compliance Issue: ☐ Yes ☒ No

District: 03

Frank G. Smith
(Technician)

Form: District Plugging Report – _____