

STATE OF KANSAS
 STATE CORPORATION COMMISSION
 200 Colorado Derby Building
 Wichita, Kansas 67202

WELL PLUGGING RECORD
 K.A.R.-82-3-117

15-173-01629-0000

API NUMBER 3/3/64

LEASE NAME OSA

WELL NUMBER 14

3630 Ft. from S Section Line

990 Ft. from E Section Line

SEC. TWP. 29 RGE. 1 (E) or (W)

COUNTY Sedgwick

TYPE OR PRINT
 NOTICE: Fill out completely
 and return to Cons. Div.
 office within 30 days.

LEASE OPERATOR W.D. Short

ADDRESS P.O. Box 1 Oxford, Ks 67119

PHONE (76) 455 3694 OPERATORS LICENSE NO. 6679

Character of Well Oil

(Oil, Gas, D&A, SWD, Input, Water Supply Well)

Date Well Completed 3/14/94

Plugging Commenced 5/8/94

Plugging Completed 5/9/94

The plugging proposal was approved on ~~4/18/94~~ 5/6/94 (date)

by David Williams (KCC District Agent's Name).

Is ACO-1 filed? No If not, is well log attached? Yes

Producing Formation Simpson Depth to Top 3721 Bottom 3741 T.D. 3741

Show depth and thickness of all water, oil and gas formations.

OIL, GAS OR WATER RECORDS | CASING RECORD

Formation	Content	From	To	Size	Put In	Pulled out
<u>Simpson</u>	<u>Oil</u>	<u>3721</u>	<u>3741</u>	<u>5 1/2</u>	<u>320</u>	<u>0</u>
					<u>3722</u>	<u>2320</u>

Describe in detail the manner in which the well was plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same and depth placed, from feet to feet each set.
pumped 15 sacks cement down tubing, pulled tubing, cement at 3621, mudded Oil, pulled 2320' of casing, Run 400' 2" tubing and cemented with 5 yds cement slurry.

(If additional description is necessary, use BACK of this form.)

Name of Plugging Contractor W.D. Short License No. 6679

Address P.O. Box 1 Oxford, Ks, 67119

NAME OF PARTY RESPONSIBLE FOR PLUGGING FEES: W.D. Short

STATE OF Kansas COUNTY OF Sumner, ss.

W.D. Short (Employee of Operator) or (Conservator) of

above-described well, being first duly sworn on oath, says: That I have knowledge of the above-described well as filed and that the same are true and correct, so help me God.

(Signature) W.D. Short

(Address) P.O. Box 1 Oxford Ks

AND SWORN TO before me this 23rd day of May, 19 94



Marjorie O. Short
 Notary Public

My Commission Expires: 10-24-96

RECEIVED
 STATE CORPORATION COMMISSION
 MAY 24 1994
 CONSERVATION DIVISION
 Wichita, Kansas

ROY #3

Casing Record: Company: Aylward Drilling Company Location: NW SE NE
 8 5/8" - 320' Contractor: Aylward Drilling Company 15-29-1W
 5 1/2" - 3722' Commenced: March 3, 1964 Sedgwick County, Kansas
 Completed: March 14, 1964 Elev. 1292 DF - 1295 RB

	<u>From</u>	<u>To</u>	<u>Remarks</u>
Sand	0	80	Set 8 5/8" surface pipe @ 320' w/300 sacks cement.
Sand & Shale	80	186	
Shale & Lime	186	275	Geological Tops:
Lime	275	690	
Lime & Shale	690	2500	Stalnaker 2468
Sand & Shale	2500	2610	Kansas City 2788
Lime & Shale	2610	2915	Base Kansas City 3000
Lime	2915	3741 T.D.	Mississippi 3349
			Kinderhook 3658
			Simpson 3721
			DST 3718-41 Open 25"
			GTS/4" TSTM - Fl. Oil/20"
			IBHP 1251#/30" - FBHP 1232#/30"
			FP 201#-974#
			Set 5 1/2" casing @ 3722' w/50 sacks.

I hereby certify that this is a true and correct copy of the above log to the best of my knowledge.

Charles D. Williams

Subscribed and sworn to before me this 26th day of March, 1964

Duane Jessup
 DUANE JESSUP Notary Public

My commission expires December 11, 1965

ROY #3

Casing Record:

8 5/8" - 320'
 5 1/2" - 3722'

Company: Aylward Drilling Company
 Contractor: Aylward Drilling Company

Location: NW SE NE
 15-29-1W
 Sedgwick County, Kansas

Commenced: March 3, 1964
 Completed: March 14, 1964

Elev. 1292 DF - 1295 RB

	<u>From</u>	<u>To</u>	<u>Remarks</u>
Sand	0	80	Set 8 5/8" surface pipe @ 320' w/300 sacks cement.
Sand & Shale	80	186	
Shale & Lime	186	275	
Lime	275	690	Geological Tops:
Lime & Shale	690	2500	
Sand & Shale	2500	2610	Stalnaker 2468
Lime & Shale	2610	2915	Kansas City 2788
Lime	2915	3741 T.D.	Base Kansas City 3000
			Mississippi 3349
			Kinderhook 3658
			Simpson 3721

DST 3718-41 Open 25"
 GTS/4" TSTM - Fl. Oil/20"
 IBHP 1251#/30" - FBHP 1232#/30"
 FP 201#-974#

Set 5 1/2" casing @ 3722' w/50 sacks.

RECEIVED
 STATE CORPORATION COMMISSION
 APR 27 1977
 CONSERVATION DIVISION
 Wichita, Kansas

I hereby certify that this is a true and correct copy of the above log to the best of my knowledge.

Charles D. Williams

Subscribed and sworn to before me this 26th day of March, 1964

Duane Jessup
 Notary Public

My commission expires December 11, 1965

ROY #3

Casing Record: Company: Aylward Drilling Company Location: NW SE NE
 Contractor: Aylward Drilling Company 15-29-1W
 8 5/8" - 320' Sedgwick County, Kansas
 5 1/2" - 3722' Commenced: March 3, 1964 Elev. 1292 DF - 1295 EB
 Completed: March 14, 1964

	<u>From</u>	<u>To</u>	<u>Remarks</u>
Sand	0	80	Set 8 5/8" surface pipe @ 320' w/300 sacks cement.
Sand & Shale	80	186	
Shale & Lime	186	275	
Lime	275	690	Geological Tops:
Lime & Shale	690	2500	
Sand & Shale	2500	2610	Stalnaker 2468
Lime & Shale	2610	2915	Kansas City 2788
Lime	2915	3741 T.D.	Base Kansas City 3000
			Mississippi 3349
			Kinderhook 3658
			Simpson 3721
			DST 3718-41 Open 25"
			GTS/4" TSTM - Fl. 011/20"
			IBHP 1251#/30" - FBHP 1232#/30"
			FP 201#-974#
			Set 5 1/2" casing @ 3722' w/50 sacks.

I hereby certify that this is a true and correct copy of the above log to the best of my knowledge.

Charles D. Williams

Subscribed and sworn to before me this 26th day of March, 1964

Duane Jessup
Notary Public

My commission expires December 11, 1965

RECEIVED
STATE CORPORATION COMMISSION

MAY 24 1964

CONSERVATION DIVISION
Wichita, Kansas

Wellington Ready Mix & Material Co., Inc.

Phone
(316) 326-8955

J. D. Feaster, President

P. O. Box 158
Wellington, KS 67152

Quality Concrete
Mixed
in
Transit



Construction
Aggregates
and
Reinforcement

Sold To: W. D. Short Oil Co. Date: 5/9/94

Billing Address: Box 1
Oxford, KS 67119 # 1405A

Truck # _____ Driver _____
Cash Charge COD

Deliver To: north on 81 to Riverdale, continue north to Peck and
then the Clearwater Rd., west to 103rd and north to 95th

Project or P.O. # OSA #14 Location in Project _____

Quantity	Description	Price	Amount
5	Yards Cement/water SluConcrete	110.00	550 00
	Hot Water		
	Calcium Chloride Set Accelerator %		
	Tons Delivered		
	Tons F.O.B.-Our Plant		
	Del. chg. under 3 yds. city-5 yds. out of town		
25	Mileage - One Way	2.00	50 00
	Time Charge (30 min. allowed free)		
	Delivery Charge - Dump Truck		

SUBJECT TO THE FOLLOWING CONDITIONS:

ADDED INGREDIENTS:

Purchaser assumes full responsibility for strength, slump and quality of concrete when additional water or other material is requested on job.

Gallons of Water Added _____ Driver's Initials _____

DETENTION OF TRUCKS AT THE BUILDING SITE

Purchaser will be allowed 1/2 hour free unloading time after arrival of truck on job. Delay caused by customer over this time will be charged at the rate of \$40.00 per hour. No claims for delays encountered in delivery will be allowed as all deliveries are made to the best of our ability and dispatch.

ALL ORDERS ARE FOR STREET CURB DELIVERY

I, the undersigned, will assume all responsibility for any damage where delivery is made inside of the curb and for quality of concrete if water is added.

All accounts due and payable by the 10th of the month following statement billing. A late FINANCE CHARGE of 1% per month which is an ANNUAL PERCENTAGE RATE of 21% (\$1.00 minimum) will be charged on balance due over 30 days.

CAUTION: Should eyes or skin areas come into contact with Portland cement concrete they should be promptly rinsed so as to avoid skin irritation or burns.

Received By _____

THANK YOU FOR YOUR PATRONAGE

SUB TOTAL	600 00
SALES TAX	33 836.90
TOTAL	636.90

80512

RECEIVED
STATE CORPORATION COMMISSION

MAY 24 1994

CONSERVATION DIVISION
Wichita, Kansas