

**Kansas Corporation Commission  
District Plugging Report**

API Well Number: 15-121-02635-0000  
 Spot: SEWNWE Sec 36 Twp 16 S Rng 21  E /  W  
4342 Feet from  N /  S Line of Section  
1420 Feet from  E /  W Line of Section  
 GPS Lat: 38.619879 Long: 95.033290 Date: 10/22/14 8/8/13  
 Lease Name: Tarr Well #: 9-4 (T94)  
 County: Miami Total Vertical Depth: 700 feet

Operator License No: <u>101</u>	String	Size	Depth	Pulled	Comments
Op Name: <u>STATE OF KANSAS</u>	<u>DRIVE - Drive Pipe</u>	<u>10.000</u>	<u>15</u>	<u>0</u>	<u>EST.</u>
Address 1: <u>226 N. Main St. St. 220</u>	<u>T1 - Tubing 1</u>	<u>2.000</u>	<u>700</u>	<u>0</u>	<u>EST.</u>
Address 2: _____	<u>PKR - Packer</u>	<u>0.750</u>	<u>540</u>	<u>540</u>	<u>EST.</u>
City: <u>WICHITA</u>					
State: <u>KS</u> Zip Code: <u>67202</u> - _____					

Well Type: EOR - Enhanced Oil Recovery - Injection UIC Docket No.: E-01521 Date/Time to Plug: 9/23/14 / \_\_\_\_\_  
 Plug Co License No.: 33749 Plug Co. Name: KEPLEY WELL SERVICE, LLC.  
 Proposal Rcvd from: Mike Kepley Company Name: KWS Phone: (620) 431-8945

Proposed  
Plugging  
Report:

Run pipe to TD. Pump Portland cement from TD to surface. Perforate well if not documented Alt.II.

Plugging Proposal Received By: Frank Guilfoyle Witness Type: COMP - Complete 100%  
 Date/Time Plugging Completed: 9/23/14 / \_\_\_\_\_ KCC Agent: Frank Guilfoyle

Actual Plugging Report:	Perfs:	Top	Bottom	Thru
Screw 1" and tap into 3/4" inside of 2". Work 1" loose and pull 190 ft of 3/4". 3/4" parted, run tap back to 190 ft and screw into 3/4" and broke loose. Pull pipe out, 3/4" to 340 ft. run tap back inside 2" to 340 ft and screw into 3/4" and pull apart several times and got 550 ft out. Run 1" inside 2" to 550 ft. Run 1" outside 2" to 325 ft and hit hard. Try to wash deeper, but would not get any deeper. Pump Portland cement from TD to surface. Pull pipe and top off well. Pump total of 131 sacks of cement. Well plugged.				

RECEIVED  
KANSAS CORPORATION COMMISSION  
NOV 05 2014  
CONSERVATION DIVISION  
WICHITA, KS

Remarks: Contract # 39389. Control # 20140052-049. Regular section. GPS'ed by FG in NAD 83. Category II.

Plugged Thru: TBG - Tubing Plugged Due to Compliance Issue:  Yes  No

District: 03  
Frank Guilfoyle  
 (Technician)  
 Form: District Plugging Report - \_\_\_\_\_