

1041396

TO STATE CORPORATION COMMISSION

API NUMBER 01/30/40 15-151-19005-00-00
C S/2 SEC. 25, T 27 S, R 11 W

CONSERVATION DIVISION - PLUGGING SECTION 720 FEET FROM SOUTH SECTION LINE

WICHITA STATE OFFICE BLDG., 130 S. MARKET 1332 FEET FROM EAST SECTION LINE

WICHITA, KANSAS 67202

LEASE NAME CUNNINGHAM B ~~UNIT~~ WELL # 43
COUNTY PRATT 130.72

TECHNICIAN'S PLUGGING REPORT

OPERATOR LICENSE # 3880 6/8 WELL TOTAL DEPTH 4022 FEET

OPERATOR: K.C. RESOURCES INC. PRODUCTION CSG: SIZE 5 1/2" @ 4022' WITH 300 SX

NAME AND PO BOX 1118 SURFACE CASING: SIZE 10 1/4" @ 395' WITH 200 SX

ADDRESS CARDIFF, CA 92007 CASING LINER : SIZE " W/ SX

ABANDONED OIL WELL X GAS WELL INPUT WELL SWD WELL D/A

OTHER WELL AS HEREINAFTER INDICATED

PLUGGING CONTRACTOR PRATT WELL SERVICE, INC LICENSE NUMBER 5056

ADDRESS PO BOX 847, PRATT, KS 67124

COMPANY TO PLUG AT: HOUR: 10:00 AM DAY: 08 MONTH: 06 YEAR: 2000

PLUGGING PROPOSAL RECEIVED FROM ROD HOVLAND W/K.C. RESOURCES

(COMPANY NAME) PRATT WELL SERVICE (PHONE) 316-672-2531

WERE: CIBP @ 3494. PERFS @ 3414-3490 LOG TECH UNABLE TO GET BELOW 1600' W/JUNK BASKET-HARD STICKY BRIDGE INSIDE 5 1/2" CASING. RECOVERED DRILLING MUD WITH JUNK BASKET. AGENT SAID THAT CHASE GROUP HAD BEEN PERFORATED IN PAST BUT IN INTERVAL NOT AVAILABLE. ALSO SAID PLUG WAS SET ABOVE EXISTING PERFS. DEPTH N.A. PERFS IN OFFSET WELL ARE 1513-42 OVER ALL CASING LEAKS BETWEEN 466' & 820' HAD BEEN SOUEEZED WITH CEMENT IN PAST.

PROPOSED METHOD OF PLUGGING SAME AS ACTUAL METHOD OF PLUGGING.

PLUGGING PROPOSAL RECEIVED BY STEVE PFEFFER

PLUGGING OPERATIONS ATTENDED BY AGENT?: ALL X PART NONE

OPERATIONS COMPLETED: HOUR: 2:00 PM DAY: 08 MONTH: 06 YEAR: 2000

ACTUAL PLUGGING REPORT SET CIBP @ 1400 AND PUT 2 SX CEMENT ON TOP OF CIBP THROUGH DUMP

BAILER. PRESSURED TESTED 5 1/2 CSG TO 500#. HELD. PERFORATED 5 1/2" CSG W/4 HOLES AT 400'. ATTEMPT

TO BREAK CIRCULATION DOWN 5 1/2" CASING AND OUT 5 1/2/10 1/4 ANNULUS. COULD NOT. PRESSURED UP 5 1/2" CSG

TO 1000# HELD. ATTEMPTED TO PUMP DOWN 10 1/4/5 1/2 ANNULUS WITH CEMENT. COULD NOT. PRESSURED UP TO

700# -HELD. 5 1/2" CASING IS CEMENTED IN FROM PAST SQUEEZE JOBS. RUN TUBING INTO 5 1/2" CASING TO

600'. CIRCULATED 5 1/2" CASING FROM 600' TO SURFACE WITH 56 SX CEMENT. LAID TUBING DOWN & TOPOFF

5 1/2" CASING WITH 10 SX CEMENT.

REMARKS: USED 60/40 POZMIK 6% GEL BY UNIFIED ACIDIZING & CEMENTING. NO CASING RECOVERED.

(IF ADDITIONAL DESCRIPTION IS NECESSARY, USE BACK OF THIS FORM.)

I (DID) OBSERVE THIS PLUGGING.

DATE 6/21/00 SIGNED Steve J. Pfeiffer

(TECHNICIAN)

FORM CP-2/3

INV. NO. 61886

RECEIVED
KANSAS CORP COM
JUN 15 10 10 AM '00

R