



KANSAS OPERATED MORNING REPORT

\*\*\*\*\*

Garvin #2  
Pawnee, KS  
Benson Field  
OP: Quinoco Petroleum, Inc.

AFE# : 9128041  
AFES: \$6,900  
WI: 91%

PROCEDURE: Plug and Abandon

12/29/89 - Ran in w/Halliburton wireline to 348', hit gel. Ran  
tbg to 1,008', pmpd 50 sx 40/60 no gel 3% cc w/100#  
CSH, had good circ, pulled tbg, let set 2 hrs. Ran  
tbg back to 1,415', no fillup. With tbg @  
1,400' pmpd 50 sx 40/60/ poz 6% gel 3 % cc Salt  
saturated w/150# CSH pulled tbg. SDON.

DC: \$2,462 CC: \$13,200

12/30/89 - SDWE

DC: \$-0- CC: \$13,200

12/31/89 - SDWE

DC: \$-0- CC: \$13,200

01/01/90 - SDFH

DC: \$-0- CC: \$13,200

01/02/90 Ran in w/tbg to 867', started taking weight, got tbg  
dwn 900'. Pulled tbg up to 867', pmpd 150 sx 40/60  
poz, 6% gel, 2% cc followed w/50 sx 40/60 poz, no  
gel, 3% cc, 500# CSH through out cement w/good circ.  
Pulled tbg, let set 2 hrs. Ran tbg in tagged cmt  
cmt @425', pulled tbg up to 370', pmpd 100 sx 40/60  
poz, 6% gel, w/150# CSH, followed w/50 sx 40/60 poz,  
no gel, 3% cc w/50# CSH, circ cmt to surface.  
Pulled tbg, surface standing full of cmt. RELEASE  
RIG FINAL REPORT

DC: \$5,150 CC: \$18,458

STATE

APR 18 1990

CONSERVATION DIVISION  
Wichita, Kansas

KANSAS OPERATED MORNING REPORT

\*\*\*\*\*

Garvin #2  
Pawnee, KS  
Benson Field  
OP: Quinoco Petroleum, Inc.

AFE# : 9128041  
AFE\$: \$6,900  
WI: 91%

PROCEDURE: Plug and Abandon

12/26/89 - Ran in w/bailer, sand pbtd 2,950', put 5 sx cem on sand. PBTB 2,915'. Found free point of csg 1,630'. Made first shot @2,220', csg wasn't shot off. Made second shot @1,827', csg shot off. Pulled 30 jts. SDON

DC: \$1,710 CC: \$3,985

12/27/89 - Fin pulling csg, (27 jts). Tot csg 57 jts. Ran back in w/tbg to 1,823', pmpd 13 sx gel, fol w/75 sx 40/60 poz 6% gel, 2% cc. Pulled tbg up to 1,008', ran wire line to top of plug @1,100', @1,008' pumped 12 sx gel fol w/50 sx 40/60 poz 6% gel, 2% cc. Pulled tbg up to 391' ran wire line to top of 2nd plug @ 775', @ 391' pumped 100 sx 40/60 poz 6% gel 2%cc, during plugging we didn't get circulation, fluid level @ 120', cheyenne sand taking fluid. Pulled tbg to 60', ran wire to top of 3rd plug @330'. SDON to let cmt and get LCM & more cmt.

DC: \$4,137 CC: \$8,122

12/28/89 - Ran back in w/tbg to 1,415' - Hit cmt (top of bottom plug). Came back up to 1,008', pump 20 sx gel w/300# CSH fol w/50 sx 40/60 poz 3% cc, 6% gel w/100# CSH, pulled tbg up 360', let set 2 hr. Ran tbg back dn to 1,415', no plg @ 1,008'. Had circ on this plg after pmpg gel- & CSH. With tbg @ 1,400' pmpd 20 sx gel w/650# CSH, had good circ, pulled tbg. SDON.

Pulled	
Jts	Feet
57	1,846.06 5-1/2 8rd csg.
32	1,067.00 Marginal
24	745.51 Good
1	33.55 Junk

DC: \$2,715 CC: \$10,837

STATE OF KANSAS  
APR 18 1990  
CONSERVATION DIVISION  
Wichita, Kansas