ALLIED CEMENTING CO., LLC. 041670

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT:
Great Bend KS

DATE 7-15-10	SEC. 10	TWP. 15	RANGE 18	CALLED OUT	ON LOCATION	JOB START 9:00 pm	JOB FINISH 9:45 pm
LEASE Dinges	WELL # 2		LOCATION Hays KS 7 South ½ East			COUNTY Ellis	STATE KS
OLD OR (NEW) (Circle one)			North into				

CONTRACTOR Beredco Rig #10
TYPE OF JOB Surface
HOLE SIZE 12 ¼ T.D. 1182'
CASING SIZE 8 5/8 24# DEPTH 1182'
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT 38'
CEMENT LEFT IN CSG. 38'
PERFS.
DISPLACEMENT 72.87 BBL

OWNER

EQUIPMENT

PUMP TRUCK # 181 CEMENTER John Roberts
HELPER Alvin
BULK TRUCK # 344/170 DRIVER Bob
BULK TRUCK # DRIVER

CEMENT

AMOUNT ORDERED 400 60/40 3% cc 2% Gel

COMMON	240	@ 13.50	3240.00
POZMIX	160	@ 7.55	1208.00
GEL	7	@ 20.25	141.75
CHLORIDE	13	@ 51.50	669.50
ASC		@	
HANDLING	200	@ 2.25	450.00
MILEAGE	110 sk/mile		300.00
		TOTAL	6009.25

REMARKS:

Est. Circulation
Mix 400sk Cement
Displace w/ 72.8 Bbl H2O
Cement Did Circulate!

SERVICE

DEPTH OF JOB			
PUMP TRUCK CHARGE			991.00
EXTRA FOOTAGE		@	
MILEAGE	8	@ 7.00	56.00
MANIFOLD		@	
		@	
		@	
		TOTAL	1047.00

CHARGE TO: Berexco
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

8 5/8 Rubber Plug		@	74.00
8 5/8 Baffle Plate		@	67.20
3	8 5/8 Centralizers	@ 49.00	147.00
		@	
		@	
		TOTAL	288.20

To Allied Cementing Co., LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS

PRINTED NAME
SIGNATURE Mark Dietz