ALLIED CEMENTING CO., LLC. 041986

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Russell KS

DATE 9-14-10	SEC. 13	TWP. 11	RANGE 23	CALLED OUT	ON LOCATION	JOB START 2:30am	JOB FINISH 3:00am
LEASE Advent	WELL # 1		LOCATION Wakeeney Hixon Rd 2 East 4 North Curve East North into			COUNTY Trego	STATE KS
OLD OR NEW (Circle one)							

CONTRACTOR Beredco Rig #10
TYPE OF JOB Surface
HOLE SIZE 12 1/4 T.D. 279'
CASING SIZE 8 5/8 DEPTH 279'
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 15'
PERFS.
DISPLACEMENT 16 3/4 Bbl

OWNER

CEMENT

AMOUNT ORDERED 200 com 3% CC 2% Gel

COMMON	200	@ 13 50	2,700 00
POZMIX		@	
GEL	4	@ 20 25	81 00
CHLORIDE	7	@ 51 50	360 50
ASC		@	
HANDLING	200	@ 2 25	450 00
MILEAGE	.10¢/sk/mile		600 00
		TOTAL	4191 50

EQUIPMENT

PUMP TRUCK # 398 CEMENTER John Roberts
HELPER Richard TWS
BULK TRUCK #396/306 DRIVER Larene
BULK TRUCK # DRIVER

REMARKS:

Est Circulation
Mix 200 sk cement
Displace plug w/ 16 3/4 Bbl
Cement Did Circulate!

SERVICE

DEPTH OF JOB			
PUMP TRUCK CHARGE			991 00
EXTRA FOOTAGE		@	
MILEAGE	30	@ 7 00	210 00
MANIFOLD		@	
		TOTAL	1201 00

CHARGE TO: Berexco LLC
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

8 5/8 Wooden Plug	@	N-C
	TOTAL	

To Allied Cementing Co., LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any)
TOTAL CHARGES [redacted]
DISCOUNT [redacted] IF PAID IN 30 DAYS

PRINTED NAME
SIGNATURE