SWIFT Services, Inc.

P. O. Box 466
Ness City, KS 67560
Off: 785-798-2300

FEB 0 7 2011

Invoice

DATE	INVOICE #
2/1/2011	19291

BILL TO

Novy Oil & Gas, Inc.
125 N Market, Ste 1230
Wichita, KS 67202-1712

- Acidizing
- Cement
- Tool Rental

TERMS	Well No.	Lease	County	Contractor	Well Type	Well Category	Job Purpose	Operator
Net 30	#7	~~Stile~~ STICE	Rooks	Royal Drilling #1	Disposal	Development	Two-Stage	Dave

PRICE REF.	DESCRIPTION	QTY	UM	UNIT PRICE	AMOUNT
575D	Mileage - 1 Way	50	Miles	5.00	250.00
579D	Pump Charge - Two-Stage	1	Job	1,750.00	1,750.00
221	Liquid KCL (Clayfix)	4	Gallon(s)	25.00	100.00T
281	Mud Flush	500	Gallon(s)	1.00	500.00T
290	D-Air	3	Gallon(s)	35.00	105.00T
402-5	5 1/2" Centralizer	5	Each	55.00	275.00T
403-5	5 1/2" Cement Basket	2	Each	200.00	400.00T
405-5	5 1/2" Formation Packer Shoe	1	Each	1,250.00	1,250.00T
408-5	5 1/2" D.V. Tool & Plug Set	1	Each	2,600.00	2,600.00T
417-5	5 1/2" D.V. Latch Down Plug & Baffle	1	Each	200.00	200.00T
326	60/40 Pozmix (2% Gel)	150	Sacks	9.50	1,425.00T
330	Swift Multi-Density Standard (MIDCON II)	300	Sacks	15.00	4,500.00T
276	Flocele	115	Lb(s)	1.50	172.50T
277	Gilsonite (Coal Seal)	750	Lb(s)	0.40	300.00T
283	Salt	800	Lb(s)	0.15	120.00T
581D	Service Charge Cement	450	Sacks	1.50	675.00
583D	Drayage	1,097.25	Ton Miles	1.00	1,097.25
	Subtotal				15,719.75
	Sales Tax Rooks County			6.30%	752.69

BATCH I.D.	1101	I	230
VENDOR	382305		
G.L. NO.	6403		633
P or S	S	D	450 Sx Cmt w/Add. & Float Equip
L or S	L	#	KS 8002251 #7

Thank You For Your Business!

Total $16,472.44

JOB LOG

SWIFT Services, Inc.

FEB 0 7 2011

CUSTOMER	WELL NO.	LEASE	JOB TYPE	TICKET NO.	DATE	PAGE NO.
NOVY OIL & GAS	7	STICE	2 STAGE	19291	02-01-11	1

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS T	PUMPS C	PRESSURE (PSI) TUBING	PRESSURE (PSI) CASING	DESCRIPTION OF OPERATION AND MATERIALS
	0815							ON LOCATION
								CMT: BOTTOM STAGE LEAD 100 SO SMD
								TAIL 150 SO 60-40 2% GEL SALT, GILSONITE
								TOP: 200 SMD
								RTD 3912, SET PACKER 3520, SJ 2.0 TAIL EST 3518
								5½ 14# D.V. TOOL ON TOP #44, 1700 FT
								CENT 3, 45, 46, 47 BASKET 2, 44
	0830							START CSG & FLOAT EQU
	1100							BREAK CIRC W/RIG
	1125				✓		1100	SET PACKER SHOE
	1135	5.0	12		✓		800	MUD FLUSH 50 BBLS
			20		✓			KCL FLUSH 2%
			38.5		✓			CMT: 100 SMD
			37.0		✓			150 60-40
			75.5		-			TOTAL CMT
								DROP LD PLUG, WASH OUT PL
	1200	5.0	0		-		0	START DISP
			65.8		-		500	" KCL FLUSH 20 bbls 2%
			80.0		-		700	
			85.8		-		1300	LAND PLUG -
	1220							RELEASE - DRY
								DROP DV OPENING DART
			75					PLUG AT 30, MH 15
	1230				-		1200	OPEN D.V.
		5.0	0		✓		200	START SMD 160 SO
		5	90		✓		200	END CMT
								DROP CLOSING PLUG
		5.0	0		✓		200	START DISP
			20		-		200	CIRC CMT TO PIT! 35 SKS IN PIT!
	1300		41.4		✓		1500	LAND & CLOSE DV
	1330							JOB COMPLETE
								THANK YOU!
								DAVE, NICK, JOSH F, JOSH B
								ROB, JOHN