ALLIED CEMENTING CO., LLC. 039601

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Russell

DATE 9/28/16	SEC. 25	TWP. 13	RANGE 21	CALLED OUT	ON LOCATION	JOB START 6:00p	JOB FINISH 6:30p
LEASE RBL Unit	WELL # 1-25		LOCATION Ellis 1S 2W 1/2S			COUNTY ~~Ellis~~	STATE Ks.
OLD OR NEW (Circle one)			Winto			Trego	

CONTRACTOR Discovery Rig #3
TYPE OF JOB Surface Job
HOLE SIZE 12 1/4 T.D. 223
CASING SIZE 8 5/8 DEPTH 222.45
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 15
PERFS.
DISPLACEMENT 13.21 bbl

OWNER

EQUIPMENT

PUMP TRUCK # 409 CEMENTER Shane Headrick
HELPER Tony
BULK TRUCK # 372 DRIVER Ron
BULK TRUCK # DRIVER

CEMENT

AMOUNT ORDERED 150 Co-Com 2

COMMON	150	@ 16.25	2437.50
POZMIX		@	
GEL	3	@ 21.25	63.75
CHLORIDE	5	@ 58.20	291.00
ASC		@	
HANDLING	158	@ 2.25	355.50
MILEAGE	.11/sk/mile		521.40
		TOTAL	3669.15

REMARKS:

Ran 5 jts + Landing Jt.
Fst Circulation.
Mixed 150 sks
Cement Circulated.

SERVICE

DEPTH OF JOB			
PUMP TRUCK CHARGE			1125.00
EXTRA FOOTAGE		@	
MILEAGE	60	@ 7.00	420.00
MANIFOLD		@	
Cmt	60	@ 4.00	240.00
		@	
		TOTAL	1785.00

CHARGE TO: Downing Nelson
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

Thanks!

To Allied Cementing Co., LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or