ROGER L. MARTIN
INDEPENDENT PETROLEUM GEOLOGIST 316-262-6979

GEOLOGIST'S REPORT
DRILLING TIME AND SAMPLE LOG

COMPANY WTD OIL CORPORATION
FARM MITCHELL #1
FIELD WINSLEY
LOCATION 990'FNL & 330'FWL
SECTION 31 TOWNSHIP 22S RANGE 19W
COUNTY MIDDLEMAN STATE KANSAS

CONTRACTOR S.D. DRILLING, RIG #1
SPUD 07/26/2011 COMP 07/29/2011
RTD 4098' LTD N/A
ELECTRICAL SURVEYS
RECEIVED

ELEVATIONS
KB 2439' GL 2434'
Measurements Are All
From KB
API 15-085-21711

CASING
SURFACE 8 5/8" cmt w/ sx
LOCATION
PRODUCTION sx

FORMATION TOPS	LOG	SAMPLES
HEEBNER	3748 (-1309)	3750 (-1311)
TORONTO	3768 (-1329)	3770 (-1331)
LANSING	3802 (-1363)	3804 (-1365)
MARMATON	3997 (-1558)	3999 (-1560)
CHEROKEE	4047 (-1608)	4049 (-1610)
MISSISSIPPIAN	4087 (-1648)	4089 (-1650)
MISSISSIPPIAN DOLOMITE	4092 (-1653)	4094 (-1655)
RTD	4098' (-1659)	4098' (-1659)

CHRONOLOGY

07/26/11 - MIRU S.D. DRILLING RIG #1. SPUD @ 2:30 PM. DRILL 12 1/4" SURFACE HOLE TO 220'. RUN 5 JTS 8 5/8" 23# SURFACE CASING. TALLY 220'. CEMENT W/ 150 SX COMMON 3% CC 2% GEL. PLUG DOWN @ 6:30 PM. CIRCULATED CEMENT TO SURFACE. SHUT IN FOR 18 HOURS.

07/27/11 - DRILL OUT @ 12:30 PM. DRILL 7 7/8" HOLE TO 2600'. DST #1 3750'-3804' (LANSING). DST #2 3804'-3870' (LANSING). DRILL TO 4098' RTD. LOG WELL. DECISION MADE TO PLUG AND ABANDON.

07/28/11 - RUN 4098' RTD. PLUG AND ABANDON AS FOLLOWS: 25 SX @ 1750', 40 SX @ 1000', 25 SX @ 270', 10 SX @ 40'. RAT HOLE W/ 15 SX. MOUSE HOLE W/ 10 SX. 100 SX TOTAL. PLUG DOWN @ 10:30 AM. RELEASE RIG.

07/29/11 - WELL PLUGGED AND ABANDONED.

REMARKS:


DRILLING TIME
MINUTES PER FOOT
SAMPLE DESCRIPTION
REMARKS
3750
3800
3850
3900
3950
4000
4050
4098
LOST CIRC. @ 3750'
LANSING
LANSING
LANSING