ALLIED CEMENTING CO., LLC. 037336

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Great Bend KS

DATE 8-4-11	SEC 18	TWP 14	RANGE 27	CALLED OUT	ON LOCATION	JOB START 745 pm	JOB FINISH 815 pm
LEASE Briggs B	WELL # 3-18		LOCATION Penn Dennis KS East to Red			COUNTY Gove	STATE KS
OLD OR NEW (Circle one)			Chief Rd 15 north to XRd West ½ south			Winto	

CONTRACTOR Duke Rig #4
TYPE OF JOB Surface
HOLE SIZE 12 1/4 T.D. 222
CASING SIZE 8 5/8 23# DEPTH 221
TUBING SIZE DEPTH
DRILL PIPE 4 1/2 DEPTH 222
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 15 ft
PERFS.
DISPLACEMENT Freshwater

OWNER Trans Pacific Oil

CEMENT
AMOUNT ORDERED 150 sx Com 3% cc 2% gel

COMMON 150	@	16.25	7,437.50
POZMIX	@		
GEL 3	@	21.25	63.75
CHLORIDE 5	@	58.20	291.00
ASC	@		
HANDLING 158	@	2.25	355.00
MILEAGE 158 x 25 x .11 45			1,303.5
		TOTAL	4,451.3

EQUIPMENT

PUMP TRUCK # 366 CEMENTER Bob R. / Greg R.
HELPER Greg R.
BULK TRUCK # 341 DRIVER Kevin W.
BULK TRUCK # DRIVER

REMARKS:
Pipe on bottom break circulation with Rig mud mix 150 sx com 3% cc 2% gel shut down release plug and displace 13bbl freshwater and shut in. Cement did circulate.

SERVICE

DEPTH OF JOB 221
PUMP TRUCK CHARGE 1125.00
EXTRA FOOTAGE @
MILEAGE ~~Home~~ Truck 150 @ 7.00 1050.00
MANIFOLD @
Light Truck 150 @ 7.00 600.00
@
TOTAL 2775.00

CHARGE TO Trans Pacific Oil
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

wood plug	@	94.00	94.00
	@		
	@		
	@		
	@		
		TOTAL	94.00

To Allied Cementing Co., LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any)
TOTAL CHARGES 7,320.25
DISCOUNT 70% Mileage 1155.00 IF PAID IN 30 DAYS
6165.25
x 20% 1,233.05
7,929.20

PRINTED NAME Rich Wheeler

SIGNATURE Rich Wheeler

RECEIVED
AUG 15 2011
BY