ALLIED CEMENTING CO., LLC. 043401

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Oakley, Ks

DATE 8-27-11	SEC. 7	TWP. 29	RANGE 40	CALLED OUT	ON LOCATION 10:00pm	JOB START 7:00 am	JOB FINISH 8:00 am
LEASE Earl Arnold	WELL # 7-2		LOCATION Johnson City 25, Einto			COUNTY Stanton	STATE Ks
OLD OR NEW (Circle one)							

CONTRACTOR Beredco #2
TYPE OF JOB 5½" production Bottom Stage
HOLE SIZE 7 7/8 T.D. 5766
CASING SIZE 5½ DEPTH 5780'
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DV DEPTH 3216
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT 38'
CEMENT LEFT IN CSG. 38'
PERFS.
DISPLACEMENT 136.06

OWNER same

CEMENT
AMOUNT ORDERED 320 sks ASC 10% salt 2% gel 6# gilsonite

COMMON		@	
POZMIX		@	
GEL	6 sks	@	
CHLORIDE		@	
ASC	320 sks	@	
		@	
gilsonite	1920#	@	
		@	
salt	30 sks	@	
		@	
Lite	120 sks	@	
		@	
flo-seal	30	@	
HANDLING	541 sks	@	
MILEAGE	11 ¢ sk/mile		

TOTAL

EQUIPMENT

PUMP TRUCK # 431 CEMENTER LaRene
HELPER Darren
BULK TRUCK # 396/306 DRIVER Mike R (Russel)
BULK TRUCK # 386/310 DRIVER Earl
394/287 Ethan

REMARKS:
mix 120 sks Lite downcasing
mix 320 sks ASC downcasing
Displace 60 bbl water &
76 mud to land plug 2200#
float held

Thank you.

SERVICE

DEPTH OF JOB 5755'
PUMP TRUCK CHARGE
EXTRA FOOTAGE @
MILEAGE 50 x2 @ 7:00
MANIFOLD head @
Light vehicle mileage @ 4:00
@

TOTAL

CHARGE TO: Berexco LLC
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

(W) AFU Float Shoe
(ours) - Latch down plug & baffle
(IR) DV TOOL @
(IR) (2) baskets @
(W) (16) Centralizers @
@

TOTAL

To Allied Cementing Co., LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS

PRINTED NAME
SIGNATURE [signature]