ALLIED CEMENTING CO., LLC. 037733

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Medicine Lodge

DATE	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
9-14-11	22	34s	10w			3:30pm	4:30pm

LEASE	WELL #	LOCATION	COUNTY	STATE
Schwartz	A-2	Hazelton KS, 1 South 1/2 East	Barber	KS

OLD OR NEW (Circle one) South into

CONTRACTOR Abbott Rig #1

OWNER R&B Oil + Gas

TYPE OF JOB Rotary plug

HOLE SIZE 7 7/8 T.D.

CASING SIZE DEPTH

TUBING SIZE DEPTH

DRILL PIPE 4 1/2 DEPTH 600'

TOOL DEPTH

PRES. MAX 200 psi MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG.

PERFS.

DISPLACEMENT

CEMENT

AMOUNT ORDERED 150 sx 60:40:4% gel

COMMON	A 90 sx	@ 16.25	1462.50
POZMIX	20 sx	@ 8.50	510.00
GEL	5 sx	@ 21.25	106.25
CHLORIDE		@	
ASC		@	
HANDLING	155	@ 2.25	348.75
MILEAGE	.11/25/155		426.25

TOTAL 2853.75

EQUIPMENT

PUMP TRUCK CEMENTER Matt Brand
300/285 HELPER Jason Thompson
BULK TRUCK
363/290 DRIVER Austin Elam
BULK TRUCK
DRIVER

REMARKS:

1st plug
Run pipe into 600'
pump 10 bbls H2O
mix 50 sx cement disp 4 1/2 bbls H2O
2nd plug pipe at 300' mix 50 sx Cement disp 1 1/2 bbls
3rd plug pipe at 60' mix 20 sx cement
mix 30 sx for Rathole.

SERVICE

DEPTH OF JOB 600'

PUMP TRUCK CHARGE			1250.00
EXTRA FOOTAGE		@	
MILEAGE	50	@ 7.00	350.00
MANIFOLD		@	
Light Vehicle	50	@ 4.00	200.00
		@	

TOTAL 1800.00

CHARGE TO: R&B Oil + Gas

STREET

CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
@
@
@
@

TOTAL

To Allied Cementing Co., LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any)

TOTAL CHARGES 4653.75

DISCOUNT 20% IF PAID IN 30 DAYS

NET 3723.00

PRINTED NAME Scott C Adelhardt

SIGNATURE Scott C Adelhardt