ALLIED CEMENTING CO., LLC. 038321

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Russell KS.

DATE	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
10-19-2011	2	16 S	9 W			11:00 Am	11:30 PM

LEASE Katzenmeier WELL # 1-2 LOCATION Ellsworth KS, 3 S 1 W COUNTY Ellsworth STATE Kansas

OLD OR (NEW) (Circle one)

CONTRACTOR Royal Drlg. Rig #2
TYPE OF JOB Cement Surface
HOLE SIZE 12 1/4 T.D. 279
CASING SIZE 8 5/8 New DEPTH 278
TUBING SIZE 23 #csg. DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 15'-20'
PERFS.
DISPLACEMENT 16 1/2 BBL

OWNER

CEMENT
AMOUNT ORDERED 200 sx Com 3% cc 2% Gel

COMMON	200	@ 16.25	3250.00
POZMIX		@	
GEL	4	@ 21.25	85.00
CHLORIDE	7	@ 58.20	407.40
ASC		@	
HANDLING	211	@ 2.25	474.75
MILEAGE	.11/sk/mile		696.30

TOTAL 4913.45

EQUIPMENT

PUMP TRUCK CEMENTER Glenn
417 HELPER Woody
BULK TRUCK
410 DRIVER Nick
BULK TRUCK
DRIVER

REMARKS:

Ran 7 JT's New 23# csg. Set @ 278' Recieved circulation, & Cement w/ 200 sx com 3% cc & 2% gel Displace 16 1/2 BBL H_2O, Shut in @ 300#. Cement did circulate to surface. THANKS

SERVICE

DEPTH OF JOB			
PUMP TRUCK CHARGE			1125.00
EXTRA FOOTAGE		@	
MILEAGE	30	@ 7.00	210.00
MANIFOLD		@	
Cem	30	@ 4.00	120.00

TOTAL 1455.00

CHARGE TO: Transpacific Oil Corp.
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

TOTAL

To Allied Cementing Co., LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any)
TOTAL CHARGES $6368.45
DISCOUNT 20% IF PAID IN 30 DAYS

PRINTED NAME Tim Kindschuerlot

SIGNATURE Tim Kindschuerlot
Doug Bailey

RECEIVED

BY

ALLIED CEMENTING CO., LLC. 038347

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Russell

DATE 10/25/11	SEC. 2	TWP. 16	RANGE 9	CALLED OUT	ON LOCATION	JOB START 6:15 pm	JOB FINISH 7:15 pm
LEASE Katzenmeier	WELL # 1-2		LOCATION Ellsworth 1 S 1/2 W			COUNTY Ellsworth	STATE KS
OLD OR NEW (Circle one)							

CONTRACTOR Royal Drilling Rig #2
TYPE OF JOB PTA
HOLE SIZE 7 7/8 T.D. 3315'
CASING SIZE DEPTH
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS.
DISPLACEMENT

OWNER

CEMENT
AMOUNT ORDERED 300 sks 4% Gel
1/4# Flo

COMMON	120	@ 16.25	1950.00
POZMIX	80	@ 8.50	680.00
GEL	7	@ 21.25	148.75
CHLORIDE		@	
ASC		@	
Flo Seal	50 #	@ 2.70	135.00
HANDLING	207	@ 2.25	465.75
MILEAGE	.11/sk/mile		683.10
		TOTAL	4062.60

EQUIPMENT

PUMP TRUCK CEMENTER Shane
405 HELPER Woody
BULK TRUCK
477 DRIVER Mark
BULK TRUCK
DRIVER

REMARKS:

3146' 35 sks
1050' 35 sks
350' 35 sks
~~50~~ 329' 35 sks
60' 25 sks
Rat 20 sks
Mouse Hole 25 sks

SERVICE

DEPTH OF JOB			
PUMP TRUCK CHARGE			1250.00
EXTRA FOOTAGE		@	
MILEAGE	30	@ 7.00	210.00
MANIFOLD		@	
		@	
Cut	30	@ 4.00	120.00
		TOTAL	1580.00

CHARGE TO: Trans Pacific
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

Dry Hole Plug		@	NC
		TOTAL	

To Allied Cementing Co., LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any)
TOTAL CHARGES 5642.60
DISCOUNT 20% IF PAID IN 30 DAYS

PRINTED NAME Doug Budig
SIGNATURE Douglas Budig

RECEIVED
BY