ALLIED CEMENTING CO., LLC. 042306

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Great Bends

DATE	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
12-1-11	11	15s	15w			700pm	7:30 PM

LEASE	WELL #	LOCATION	COUNTY	STATE
Dietz	2-11	Galatia Blacktop Russell Co. 4he	Russell	Ks

OLD OR NEW (Circle one) 5n Ento

CONTRACTOR Val Rig #6
TYPE OF JOB Surface
HOLE SIZE 12 1/4 T.D. 820
CASING SIZE 8 5/8 23# DEPTH 820
TUBING SIZE DEPTH
DRILL PIPE 4 1/2 DEPTH
TOOL 8 5/8 Baffle plate DEPTH 777.43
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 42.67 ft
PERFS.
DISPLACEMENT Freshwater

OWNER Abercrombie Energy LLC

CEMENT

AMOUNT ORDERED 450 sx Com 3%cc 2%gel

EQUIPMENT

PUMP TRUCK CEMENTER Bob Rollers
366 HELPER Dustin C.
BULK TRUCK
344-170 DRIVER Jon P.
BULK TRUCK
DRIVER Vince P.

COMMON	450	@ 16.25	7312.50
POZMIX		@	
GEL	9	@ 21.25	191.25
CHLORIDE	16	@ 58.25	931.25
ASC		@	
		@	
		@	
		@	
		@	
		@	
		@	
		@	
	475 x 2.25	@	1068.75
HANDLING	475 x 20 x .11	@	1045
MILEAGE	14		
		TOTAL	10548.70

REMARKS:

Pipe on bottom break circulation with rig mud, Mix 450 sx Com 3%cc 2%gel Shut down release plug and displace 50.5 bbl Freshwater and shut in. Cement did circulate,

SERVICE

DEPTH OF JOB	820		
PUMP TRUCK CHARGE	1125		
EXTRA FOOTAGE		@	
MILEAGE		@	
MANIFOLD		@	
Heavy	40 x 7	@ 2.80	
Light	40 x 4	@ 1.60	
		TOTAL	1565

CHARGE TO: Abercrombie Energy LLC

STREET

CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

8 5/8 Rubber plug	@ 112.00	112.-
8 5/8 Baffle plate	@ 112.00	112.-
8 5/8 Centralizer x1	@ 64.00	64.-
8 5/8 Basket	@ 478	478.-
	@	766.-

To Allied Cementing Co., LLC.
You are hereby requested to rent cementing equipment