MORNING COMPLETION REPORT

Report Called in by: JACOB

Report taken by:

LEASE NAME & #	AFE#	DATE	DAYS	CIBP	PBTD:
ZOOK 1H-3 WIW		10/18/2011	1	DEPTH	TYPE FLUID
				TYPE	
PRESENT OPERATION: DRILL OUT FROM UNDER SURFACE					WT
					VIS

DEEPEST CASING	LINERS OD TOP & SHOE DEP	REPAIR DOWN TIME HRS	CONTRACTOR MOKAT
OD SHOE DEPTH			RIG NO
		TEST PERFS	
PACKER OR ANCHOR	FISHING T OD ID		TEST PERFS
			TO
			TO
			TO

HRS	BRIEF DESCRIPTION OF OPERATION
	MIRU THORNTON DRILLING, DRILLED 11" HOLE, 21.5' DEEP, RIH W/1 JT 8 5/8" SURFACE CASING,
	MIXED 4 SX TYPE 1 CEMENT, DUMPED DOWN THE BACKSIDE. SDFN.

DAILY COST ANALYSIS

RIG	700
SUPERVISION	
RENTALS	
SERVICES	965
MISC	

DETAILS OF RENTALS, SERVICES, & MISC

DRILLING	700
CEMENT	100
DIRTWORKS (LOC,RD, PIT)	600
SURFACE CASING	265
LAND/ LEGAL	
	1665

DAILY TOTALS 1665 ***PREVIOUS TCTD*** 0 ***TCTD*** 1665