POGO PRODUCING COMPANY
DAILY DRILLING REPORT

Date:	10/5/2011	Well: Siruta #1-2		AFE # 1	AFE $
Depth:		Proj TD: 5300	Present	Drilling @ 270'	Daily Cost:
Prog:		Formt:	Operation	Rig repair, Rig Up, Spud, Run Surface Pipe, CMT	Total Cost:
Days:	1	Supervisor: Pete lauer		Phone: 303-378-9245	Rig: Murfin rig #14

MUD DATA

Mud Type:			Daily Mud Cost: $650			Cum Mud Cost: $650	
Pit Vol, Bbls:		Hole Vol, Bbls:		Vendor:		Mud Engineer: Dave Lnes	
Wt:	Vis:	PV:	YP:	Gels:	API WL:	HTHP :	pf/mf:
Sol.:	O/W:	ES:	Cl:	Ca:	LCM:	pH:	

DRILLING DATA

Bit #	Size	Mfgr	Type	S/N	Jets	Out	Ftg	Hrs	ROP	RPM	WOB	IADC Grading

BHA #	In @	Description	Length	Weight

Hookload, M#:	Torque Rds:	Drag	M# UP:	M#DN:	Max Allowable Pull, M#:

Pump	Make	Model	Stk	Liner	SPM	GPM	Press
Data,#1							
Data,#2							

ECD:	AVDC:	HHP:	Kill PSI:
Jet Vel:	AVDP:	Bit HP:	Kill SPM:
BGG:	CG:	TG:	Vendor:
Max:	@	FM:	Logger:

Deviation Surveys

Depth	Incl	Azim	TVD	E/-W	N/-S
227'	3/4				

CASING DATA

Size	Top	Depth	Wt	Gr	Thread	Shoe Test, ppg
8 5/8"		227'	23#			

DESCRIPTION OF DAILY ACTIVITIES

Time		Date Last BOP Test:	Date Last BOP Drill:	Tour:	Date Last PVT Check:
7:00	12:00	Rig Repair			
12:00	4:15pm	Rig Up and Mix Mud			
4:15	4:45	Drill Rathole			
4:45	7:15pm	Drill Surface Hole w/ 12 1/4" bit to 227			
7:15	7:45	Circulate to condition hole			
7:45	8:00	Survey 3/4 degree out			
8:00	8:30pm	Trip out of hole w/ surface bit			
8:30	9:30	Run 5 jts 8-5/8" 23# CSG to 227.95 KB			
9:30	10:00pm	RU Allied cementers, Cement w/ 200 sks common cmt w/ 3% CC and 2% Gel,			
		Displace w/ 13.5 bbls water, Cement at surface			
10:00	6:00am	Wait on Cement			
6:00	7:00am	Drill from 227' to 270'			
		Fuel Used Last 24 hrs., Gals:	Cumulative, Gals:	Cost, $:	Cum Cost, $:

Drlg Past 24Hrs:	Circulating:	Cut DL:	Cement:	Trip:	Cum Drlg Hrs:
Rig Service:	Rig Repair:	Survey:	Casing:	Other:	Cum Rig Repair: