POGO PRODUCING COMPANY
DAILY DRILLING REPORT

Date:	9/26/2011	Well: PETERSON 1-29			AFE # 1		AFE $
Depth:		Proj TD: 5300	Present	Drilling			Daily Cost:
Prog:		Formt:	Operation	Drill from 225' to 2759'			Total Cost:
Days:	3	Supervisor: Pete lauer			Phone: 303-378-9245		Rig: Murfin rig #14

MUD DATA

Mud Type:				Daily Mud Cost:	$3,916		Cum Mud Cost:	$8,308	
Pit Vol, Bbls:			Hole Vol, Bbls:		Vendor:		Mud Engineer:	Dave Lnes	
Wt:	8.6	Vis: 49	PV:	YP: 16	Gels: 12/25	API WL:	HTHP :		pf/mf:
Sol.:	2.2	O/W:	ES:	Cl: 2000	Ca: 10	LCM: 1.5	pH:	12.0	2.1/4.1

DRILLING DATA

Bit #	Size	Mfgr	Type	S/N	Jets	Out	Ftg	Hrs	ROP	RPM	WOB	IADC Grading
2	7 7/8"	HTC	DP506F	7026310	3x15							
3	7 7/8"	HTC	6xzzs	5199419	14x14x15							

BHA #	In @	Description	Length	Weight

Hookload, M#:	Torque Rds:	Drag	M# UP:	M#DN:	Max Allowable Pull, M#:

Pump	Make	Model	Stk	Liner	SPM	GPM	Press
Data,#1							
Data,#2							

ECD:	AVDC:	HHP:	Kill PSI:
Jet Vel:	AVDP:	Bit HP:	Kill SPM:
BGG:	CG:	TG:	Vendor:
Max:	@	FM:	Logger:

CASING DATA

Size	Top	Depth	Wt	Gr	Thread	Shoe Test, ppg
8 5/8"		225'	23#			

Deviation Surveys

Depth	Incl	Azim	TVD	E/-W	N/-S
1220'	1				
2220	1				
3615	1/2				

DESCRIPTION OF DAILY ACTIVITIES

Time		Date Last BOP Test:	Date Last BOP Drill:	Tour:	Date Last PVT Check:
7:00		Drill from 2759'			
18:30	11:30	Drill to 3615'			
19:00	0:30	Circulate			
19:15	0:15	Drop survey			
22:00	2:45	TOOH LD PDC Bit, Survey @ 3615 1/2 degree			
23:00	1:00	TIH w/ Button bit			
23:45		TIH wash and ream			
7:00	7:15	Drill from 3615' to 3755'			

		Fuel Used Last 24 hrs., Gals:	Cumulative, Gals:	Cost, $:	Cum Cost, $:
Drlg Past 24Hrs:	Circulating:	Cut DL:	Cement:	Trip:	Cum Drlg Hrs:
Rig Service:	Rig Repair:	Survey:	Casing:	Other:	Cum Rig Repair: