QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Home Office P.O. Box 32 Russell, KS 67665

No. 5008

Phone 785-483-2025
Cell 785-324-1041

	Sec.	Twp.	Range	County	State	On Location	Finish
Date 10-6-11	11	19	10	Rice	Kansas		8:45 pm

Lease Ankenbauer Well No. A-1 Location Bushton 3W 7S Into

Contractor Royal Drilling Rig 2

Owner

To Quality Oilwell Cementing, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Type Job Surface

Hole Size 12¼ T.D. 314

Csg. 8⅝ 23# Depth 314

Charge To Prospect Oil & Gas

Tbg. Size Depth

Street

Tool Depth

City State

Cement Left in Csg. 10-15' Shoe Joint

The above was done to satisfaction and supervision of owner agent or contractor.

Meas Line Displace 19 Bbl

Cement Amount Ordered 180 Common 3%CC 2% Gel

EQUIPMENT

Pumptrk 5	No.	Cementer	
		Helper Steve	
Bulktrk 8	No.	Driver	
		Driver Chris	
Bulktrk	No.	Driver	
		Driver Brian S.	

JOB SERVICES & REMARKS

Remarks:

Rat Hole

Mouse Hole

Centralizers

Baskets

D/V or Port Collar

Cement did Circulate

Thank You

X Signature Doug Bundy

Common	
Poz. Mix	
Gel.	
Calcium	
Hulls	
Salt	
Flowseal	
Kol-Seal	
Mud CLR 48	
CFL-117 or CD110 CAF 38	
Sand	
Handling	
Mileage	
FLOAT EQUIPMENT	
Guide Shoe	
Centralizer	
Baskets	
AFU Inserts	
Float Shoe	
Latch Down	
Pumptrk Charge	
Mileage	
Tax	
Discount	
Total Charge	

Quality Oilwell Cementing

QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Home Office P.O. Box 32 Russell, KS 67665

No. 5187

Phone 785-483-2025
Cell 785-324-1041

Date	Sec.	Twp.	Range	County	State	On Location	Finish
10-11-11	11	19	10	Rice	Ks.		1:45 AM

Lease Ankerholz Well No. A#1 Location Claflin, Ks - 6E to 4th Rd, 7S, 1E, ½S

Contractor Royal Rig #2 Owner E/S

Type Job production Bottom

To Quality Oilwell Cementing, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Hole Size 7 7/8" T.D. 3285'

Csg. 5½" 14# Depth 3273'

Charge To Prospect / oil + gas

Tbg. Size Depth

Street

Tool DV Depth 1326'

City State

Cement Left in Csg. 18.17' Shoe Joint 18.17'

The above was done to satisfaction and supervision of owner agent or contractor.

Meas Line Displace 79.42 BBLS

Cement Amount Ordered 150 sx Common 10% Salt 5% Gilsonite - 500 gal Mud Clear 48

EQUIPMENT

Pumptrk 1	No.	Cementer	Cisco
		Helper	Rick
Bulktrk 3	No.	Driver	
		Driver	Mike
Bulktrk 10	No.	Driver	
		Driver	Brett

JOB SERVICES & REMARKS

Remarks:

Rat Hole } will plug on top stage

Mouse Hole

Centralizers 1, 3, 5, 7, 9, 11, 13

Baskets

D/V or Port Collar 32 Jts from Surface, 1326'

pipe on bottom, break Circulation, pump 500 gal Mud Clear 48 pump 5 BBLS freshwater, pump 150 sx Common 10% Salt 5% Gilsonite, shut down, Released plug, wash pump + lines. Displaced with 45 BBLS of water + 34.42 BBLS of mud. Released + held, Drop Dart wait 10 min., open tool w/ 750 #

Lift pressure 600 #

Land plug to 1100 #

Did not Rotate, pipe about 16' in air.

X Signature Steve Richards

Common	
Poz. Mix	
Gel.	
Calcium	
Hulls	
Salt	
Flowseal	
Kol-Seal	
Mud CLR 48	
CFL-117 or CD110 CAF 38	
Sand	
Handling	
Mileage	
FLOAT EQUIPMENT	
Guide Shoe	
Centralizer 7 turbo's 1-Cent	
Baskets 3	
AFU Inserts	
Float Shoe 1	
Latch Down	
1 DV Tool w/ latch down Assy	
1- Rotating head Assy	
Pumptrk Charge	
Mileage	
Tax	
Discount	
Total Charge	

QUALITY OILWELL CEMENTING

QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025 Home Office P.O. Box 32 Russell, KS 67665 No. 5188

Cell 785-324-1041

	Sec.	Twp.	Range	County	State	On Location	Finish
Date 10-11-11	11	19	10	Rice	Ks		4:15 AM

Lease Antesholz Well No. A #1 Location Claflin, Ks - 6E to 4th Rd, 7S to Rd H

Contractor Royal Rig #2 Owner IF, ½S, E/S

Type Job Production Top

To Quality Oilwell Cementing, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Hole Size 7⅞" T.D. 3285'

Csg. 5½" 14# Depth 1326' Charge To Prospect oil + gas

Tbg. Size Depth Street

Tool DV Depth 1326' City State

Cement Left in Csg. — Shoe Joint — The above was done to satisfaction and supervision of owner agent or contractor.

Meas Line Displace 32.35 Bbls Cement Amount Ordered 250 sx QMDC ¼# Flo

EQUIPMENT

Pumptrk	1 No.	Cementer Cisco	Rick	
		Helper		
Bulktrk	10 No.	Driver Brett		
		Driver		
Bulktrk	3 No.	Driver Mike		
		Driver		

JOB SERVICES & REMARKS

Remarks:

Rat Hole 30 sx QMDC ¼# Flo-seal

Mouse Hole 15 sx QMDC ¼# Flo-seal

Centralizers —

Baskets —

D/V or Port Collar 1326'

pipe on bottom, break Circulation
plug Rathole w/30 sx
plug mousehole w/15 sx
Cement 5½" Casing w/205 sx
QMDC ¼# Flo-seal, shut down
wash pump + lines, Released plug
+ Displaced with 32.35 Bbls of
water, Released + Held.

Lift pressure 500 #
Land plug to 1400 #

Cement did Circulate

Job Complete
Thank you

X
Signature

Common	
Poz. Mix	
Gel.	
Calcium	
Hulls	
Salt	
Flowseal	
Kol-Seal	
Mud CLR 48	
CFL-117 or CD110 CAF 38	
Sand	
Handling	
Mileage	
FLOAT EQUIPMENT	
Guide Shoe	
Centralizer	
Baskets	
AFU Inserts	
Float Shoe	
Latch Down	
Pumptrk Charge	
Mileage	
Tax	
Discount	
Total Charge	

Ticket # 5181

Kirk

SC