MORNING COMPLETION REPORT

Report Called in by: JM

Report taken by: KRD

LEASE NAME & #	AFE#	DATE	DAYS	CIBP	PBTD:
WESTFALL 2G-12		1/16/2012	1	DEPTH / TYPE	TYPE FLUID
PRESENT OPERATION:					WT
					VIS

DEEPEST CASING OD SHOE DEPTH	LINERS OD TOP & SHOE DEPTH	REPAIR DOWN TIME HRS	CONTRACTOR
			RIG NO
		TEST PERFS	
PACKER OR ANCHOR	FISHING TOOLS OD ID		TEST PERFS
			TO
			TO
			TO

HRS	BRIEF DESCRIPTION OF OPERATION
	MIRU Thornton, drilled 11" hole 22' deep, RIH W/1 joint 8-5/8" surface casing. Mixed 4 sx type 1 cement, dumped down the backside. SDFN.

DAILY COST ANALYSIS

RIG	1400
SUPERVISION	
RENTALS	
SERVICES	
MISC	450

DETAILS OF RENTALS, SERVICES, & MISC

THORTON AIR ROTORY 4 HRS	1400
1 JT 8-5/8 SURFACE	350
4 SKS CEMENT	100
	1850

DAILY TOTALS 1850 ***PREVIOUS TCTD*** 0 ***TCTD*** 1850