MORNING COMPLETION REPORT

Report Called in by: JACOB

Report taken by:

LEASE NAME & #	AFE#	DATE	DAYS	CIBP	PBTD:
GARTNER 12H-30		3/2/2012	1	DEPTH / TYPE	TYPE FLUID
PRESENT OPERATION: DRILL OUT FROM UNDER SURFACE					WT
					VIS

DEEPEST CASING OD SHOE DEPTH	LINERS OD TOP & SHOE DEP	REPAIR DOWN TIME HRS	CONTRACTOR MOKAT
			RIG NO
		TEST PERFS	
PACKER OR ANCHOR	FISHING T OD ID		TEST PERFS
			TO
			TO
			TO

HRS	BRIEF DESCRIPTION OF OPERATION
	MIRU THORNTON DRILLING, DRILLED 11" HOLE, 21.8' DEEP, RIH W/1 JT 8 5/8" SURFACE CASING,
	MIXED 4 SX TYPE 1 CEMENT, DUMPED DOWN THE BACKSIDE. SDFN.
	DWC:$3160

DAILY COST ANALYSIS

RIG	700
SUPERVISION	
RENTALS	
SERVICES	3500
MISC	400

DETAILS OF RENTALS, SERVICES, & MISC

DRILLING	700
CEMENT	60
DIRTWORKS (LOC,RD, PIT)	3500
SURFACE CASING	340
LAND/ LEGAL	

DAILY TOTALS 4600 ***PREVIOUS TCTD*** 0 ***TCTD*** 4600