ALLIED CEMENTING CO., LLC. 041660

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Russell KS

DATE	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
7-7-10	7	10	17			5:00am	5:30am
LEASE Ross "C"	WELL # 5		LOCATION Plainville KS South to "AA" Rd 2 East ½ North East into.			COUNTY Rooks	STATE KS
OLD OR (NEW) (Circle one)							

CONTRACTOR Maverick Rig 108
TYPE OF JOB Surface
HOLE SIZE 12¼ T.D. 221'
CASING SIZE 8⅝ DEPTH 221'
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 15'
PERFS.
DISPLACEMENT 13.1 Bbl

EQUIPMENT

PUMP TRUCK # 417 CEMENTER John Roberts
HELPER Heath
BULK TRUCK # 473 DRIVER Glenn
BULK TRUCK # DRIVER

OWNER

CEMENT

AMOUNT ORDERED 150 60/40 3%cc 2%Gel

COMMON	90	@ 13.50	1215.00
POZMIX	60	@ 7.55	453.00
GEL	3	@ 20.25	60.75
CHLORIDE	5	@ 51.50	257.50
ASC		@	
HANDLING	75	@ 2.25	168.75
MILEAGE	110/sk/mile		300.00
		TOTAL	2455.00

REMARKS:

Est. Circulation
Mix 150sk cement
Displace w/ 13 Bbl H2O
Cement Did Circulate!

SERVICE

DEPTH OF JOB			
PUMP TRUCK CHARGE			991.00
EXTRA FOOTAGE		@	
MILEAGE	15	@ 7.00	105.00
MANIFOLD		@	
		@	
		@	
		TOTAL	1096.00

CHARGE TO: Gore Oil Co.
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

8⅝ Wooden Plug	@	N-C
	TOTAL	

To Allied Cementing Co., LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any)
TOTAL CHARGES [redacted]
DISCOUNT [redacted] IF PAID IN 30 DAYS

PRINTED NAME Bill Skeen

SIGNATURE Bill Skeen